



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 79624
Promised Date:
20 APR 26

CUSTOMER WORK ORDER

WO #: 79624

Customer: 56670 - CABALLERO, DANIEL

-

Tag:

Author: BH

Location: 0514 CHECK PREAUTH

Stock #:

Stock Desc: 2022 5W ARCADIA 3660RL

Chassis #:

Serial #: 4YDFARR20NL550205

Mileage:

Licence:

Invoice #: 430049

Date In: 17 APR 26

Promised: 30 APR 26

Date Sched:

Completed: 14 MAY 26

Warr. Date:

Job #1 - External

COMPLAINT: ESITMATE TO REPLACE FLOORS AND
LINOLEUM IN BOTH SLIDEROOMS 155" AND
146"

CAUSE: Slideroom floors

CORRECTION: Kitchen slideroom. Removed fender and running light. Removed compartment door. Removed j wrap. Removed t bars to put L braces on. Mounted L braces. Removed gas line. Removed trim on inside of slideroom. Removed customers stuff in closet. Removed closet door. Removed fireplace. Removed stove. Removed all drawers. Take screws out of bottom of cabinets. Drop room out on to floor. Removed frame on slideroom floor. Removed slideroom floor. Cut out linolium for slideroom floor to get binded. Cut out new slideroom floor to size. Glued new underbelly material to floor. Measured and drill holes for wires. Put new linolium on new floor. Mounted new floor to slideroom. Put slideroom up and put into place. Installed support wood inside on slideroom frame. Removed L braces. Screwed down cabinets. Wired back up speakers, 12v and 110. Put fireplace back. Put stove back. Tested. Put drawers back in. Hang door back on. Put trim back on inside slideroom. Put t bars back on outside. Put j wrap back on. Put fender back on. Wired up running light. Put compartment door back on. Sofa slideroom. Removed running light. Removed fender. Removed t bars. Removed j wrap. Removed outlet box inside. Disconnect 110 and 12v. Mounted L braces on slideroom. Removed inside trim. Removed recliners. Dropped room out. Cut new floor. Glued underbelly material on new slideroom floor. Removed old slideroom floor. Mounted new slideroom floor. Put room back in. Removed L braces. Put surport trim back inside. Wired up 12v and 110v. Mounted box back inside and hook up outlet. Tested. Put j wrap back on. Wired up running light. Mounted back t bars. Put back trim inside slideroom and putty holes. Put new baton on.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	BB	N/C



Customer #: 56670
CABALLERO, DANIEL

Parts

Part #	Description	Qty	Price	Total
13020	Linoleum - 8'2" - Water Oak	13.00	N/C	N/C
674604	S/O-Lino-46" x 156"-WaterOak-Arcadia	1.00	N/C	N/C
3932	LINOLEUM ADHESIVE	1.00	N/C	N/C
636349	Trim - Batten - 3.0mm x 7/8" x 96" -	4.00	N/C	N/C
9964	Trim - Batten - 3.6mm x 1 3/8" x 108	1.00	N/C	N/C
4826	SLIDE FLOOR - BEVELED 160	2.00	N/C	N/C
227112	SPRAY INSULATION	2.00	N/C	N/C
220849	CONSTRUCTION ADHESIVE	6.00	N/C	N/C
500627	CLEAR SIKASIL PLUS	3.00	N/C	N/C
PUTTY	PUTTY TAPE - ROLL	2.00	N/C	N/C
13027	Stile - Square - 18mm x 6" x 96" - C	1.00	N/C	N/C
075378735007	FLOORING ADHESIVE	2.00	N/C	N/C
219088	SILICONE II BLACK	1.00	N/C	N/C
4351	QUICK ROOF EXTREME - BLACK FOR RV'S 4INX25FT	1.00	N/C	N/C

Sublet

Description	Total
FLOORING BINDING	N/C

Other Services

Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	1.00	N/C	N/C
FRT	FREIGHT - SEE COMMENTS	1.00	N/C	N/C

Subtotal for Job #1: 0.00

Job #23-445 - Warranty

COMPLAINT: ARCADIA REAR WALL COULD COME LOOSE

CAUSE: Re call

CORRECTION: Removed couch. Drill holes in angle iron. Mounted to back wall on floor to wall.

Labor

Code	Description	Mechanic	Total
Z990	MISCELLANEOUS REPAIR	BB	133.00

Parts

Part #	Description	Qty	Price	Total
500627	CLEAR SIKASIL PLUS	1.00	11.08	11.08

Subtotal for Job #23-445: 144.08

Job #22V-144 - Warranty

COMPLAINT: 22V-144 SOLAR RECALL

CAUSE: Re call

CORRECTION: Turned on app. And tested per instructions.

Labor

Code	Description	Mechanic	Total
Z990	MISCELLANEOUS REPAIR	BB	57.00

Subtotal for Job #22V-144: 57.00

W/O: 79624
Promised Date: 30 APR 26Customer #: 56670
CABALLERO, DANIEL

W/O: 79624
Promised Date: 30 APR 26

Parts Total:	11.08
Labour Total:	190.00
Sublet Total:	0.00
Extras Total:	0.00
WORK ORDER TOTAL:	201.08

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 18 May 2026

Customer Work
Order

Customer #: 56670
CABALLERO, DANIEL

