

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville IN
US
47725
812-867-5200

WORK ORDER # 66147

Completed : 22 FEB 22 Customer : 1013 - KEYSTONE RV CO -
Licence # : Invoice # :
Stock No : 11075 Description : 2022 TT KEYSTONE SPRINGDALE 311RE
Tag : Date In : 20 DEC 21 Mileage : 0
Author : BJW Promised : 19 FEB 22
Location : 0224 CHECK STATUS WDate Sched :
Serial# : 4YDTSGR21N3102253 Chassis# : 4YDTSGR21N3102253
Warr. Date : 18 FEB 22 Cust PO# :
Print Date : 22 FEB 22

Job # Description JOB INFORMATION Type Bill To

1 COMPLAINT: THE INTERIOR CEILING LIGHT IN THE HALL I SPN SALES
NEAR THE BEDROOM AND BATHROOM ENTRANCE

HAD WATER LEAKING THROUGH IT THE MORNING
OF 12/18 WHICH WAS AFTER 2 DAYS OF RAIN
CORRECTION: I FOUND THAT OVER THE LIGHT, THE ROOFING
WAS CUT TO FAR AT THE SEWER VENT. THE
CUT IN THE ROOFING HAS LET RAIN WATER
UNDER THE ROOFING AND IT WAS LEAKING
INTO THE HALL LIGHT. I SEALED OVER THE
CUT IN THE ROOFING. IT LOOKS LIKE 2
PEACES OF PLYWOOD WILL NEED TO BE
REPLACED AND A NEW ROOF AFTER.

ROOF COMPLAINT: REPLACE COMPLETE ROOF MEMBRANE WITH NEW W 1013 KEYST
UNDERLAYMENT

CAUSE: HELPED BRET REDO NEW ROOF
CORRECTION: REMOVE GUTTERS. REMOVE FRONT AND REAR
TRIM. REMOVE AIRCON .REMOVE SOLOR PANEL.
REMOVE THREE VENTS. REMOVE SKYLIGHT.
REMOVE THREE AIR VENTS. REMOVE ANT.
REMOVE RUBBER ON ROOF. INSTALL NEW UNDER
LAYMENT. INSTALL NEW RUBBER ROOF. PUT ON
NEW TRIM ON FRONT AND REAR. PUT BACK
GUTTERS. REINTALL VENTS AND SKYLIGHT.
PUT BACK SOLOR PANEL. PUT BACK ANT. AND
TEST TV. PUT ON DICOR WHERE NEEDED. PUT
BACK AIRCON AND TEST. CLEAN UP TRAILER
INSIDE

2 COMPLAINT: FIX THE REAR WALL AT THE TOP WHERE KEITH I SPN SALES
DAMAGED IT

CORRECTION: REMOVED DAMAGED METAL AND INSTALLED NEW
METAL. PUT MARKER LIGHTS BACK

Work Order : 66147

Job #	Part No	Description	PARTS	Bill to	Qty	Price	Total
ROOF	13-1240	INSTALLATION COMPONENT KT	W-1013	0	236.41	0.00	
ROOF	13-1320	PW HAPS FREE SELF-LEVELING	W-1013	0	6.03	0.00	
ROOF	PUTTY	PUTTY TAPE - ROLL	W-1013	0	5.41	0.00	
ROOF	BRV320481	A/C GASKET PACKAGE 14"X 14"	W-1013	0	17.27	0.00	
ROOF	520357	1/4" UNDERLAYMENT	W-1013	10	24.45	244.50	
ROOF	31-8490	40033 REPLACE ALL PLUMBING	W-1013	0	1.07	0.00	
ROOF	220849	CONSTRUCTION ADHES	W-1013	10	3.43	34.30	
ROOF	4582	FLAT TRANSITION TRIM BLACK	W-1013	0	8.40	0.00	
ROOF	4583	REAR ROOF EDGE MOLDING - BL	W-1013	0	20.70	0.00	
ROOF	53165	DECKING SEAM TAPE	W-1013	2	21.68	43.36	
ROOF	679920	Roof - Membrane -	W-1013	1	377.56	377.56	
ROOF	376374	Adhesive - Roof -	W-1013	2	59.55	119.10	
ROOF	238454	Sealant - Self Lev	W-1013	16	6.81	108.96	
ROOF	20-6963	Insert Molding Trim Type; 1	W-1013	1	26.90	26.90	
ROOF	20-6983	LONG LEG INSERT CORNER MOLD	W-1013	2	25.32	50.64	
ROOF	13-1287	NON SELF LEVELING	W-1013	2	6.12	12.24	
ROOF	500627	SILICONE - N PLUS	W-1013	2	7.73	15.46	
ROOF	3388	551LSB-1 BLACK NON	W-1013	1	8.27	8.27	

Job#	Lab Code	Description	LABOUR	Mech	Bill to	Hrs	Rate	Total
1	Z990	MISCELLANEOUS REPAIR	GAH	I-SPN	1.00	25.00	25.00	
ROOF	Z990	MISC LABOUR CODE (EXTE	BB	W-1013	4.65	150.00	697.50	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	2.50	150.00	375.00	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	2.19	150.00	328.50	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	2.96	150.00	444.00	
ROOF	Z990	MISC LABOUR CODE (EXTE	BB	W-1013	3.98	150.00	597.00	
ROOF	Z990	MISC LABOUR CODE (EXTE	BB	W-1013	4.14	150.00	621.00	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	1.71	150.00	256.50	
ROOF	Z990	MISC LABOUR CODE (EXTE	BB	W-1013	3.95	150.00	592.50	
ROOF	Z990	MISC LABOUR CODE (EXTE	BB	W-1013	4.34	150.00	651.00	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	0.11	150.00	16.50	
ROOF	Z990	MISC LABOUR CODE (EXTE	BB	W-1013	3.94	150.00	591.00	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	0.18	150.00	27.00	
ROOF	Z990	MISCELLANEOUS REPAIR	SAR	W-1013	0.35	150.00	52.50	
2	Z990	MISC LABOUR CODE (EXTE	BB	I-SPN	5.00	25.00	125.00	

Job #	Excode	Description	EXTRAS	bill to	Qty	Price	Total
ROOF	SS	SHOP SUPPLIES	W-1013	0.00	0.00	0.00	
ROOF	FRT	FREIGHT	W-1013	1.00	176.49	176.49	
ROOF	EDF	ENVIROMENTAL DISPOSAL FEES	W-1013	1.00	15.00	15.00	

CUSTOMER COMMENTS

ROOF MEMBRANE ARRIVED IN RED TRAILER 1-21-22...CAM

Continued on page 3

Work Order : 66147

SEALANT AND ADHESIVE ARRIVED 1-18-22 IN BACK ROOM.
 ORDERED ROOF PARTS PER BEN.
 BH GAVE PARTS SHEET TO MATT
 BH GOT APROVEL TO INSTALL NEW ROOF
 SENT IN PREAUTH

BILLINGS SUMMARY

Type	Bill Id	Parts	Labour	Sublet	Extras	Tax	Total
I	SPN	0.00	150.00	0.00	0.00	0.00	150.00
W	1013	1041.29	5250.00	0.00	191.49	0.00	6,482.78
Totals		1041.29	5400.00	0.00	191.49	0.00	6,632.78