

BASDEN RV CENTER, INC dba AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 80070
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 56066 - KATHLEEN BEMONT
Address: 407 E EMMONS ST
ROBINSON, IL
62454

Phone:

Stock Number: 2026 CAMPSIGHT

VIN:

HIN:

SER#: 5ZT2CRRB7TF081717

Mileage:

Work Order Comp: 04 JUN 26

Auth. No:

Dealer #:

Warr. Date:

Work Order Date: 29 MAY 26 Inv #: 431045

WO #	Job #	Description	JOB INFORMATION
80070	1	CUSTOMER HAS WATER LEAKING FROM UNDERBELLY. NOT SURE WHERE IT'S COMING FROM. CUSTOMER SHOWED BJ PICTURE'S OF WHERE WATER IS COLLECTING. IT IS CAUSING THE UNDERLAYMENT TO SAG DOWN AT THE REAR OF THE TRAILER. SEE BJ IF YOU HAVE QUESTIONS ABOUT LOCATION OF WATER No glue Connected the garden hose to the black tank flush. Unscrewed the screws from the underbelly. Turned on the water but couldn't find a leak. Turned off the garden hose and closed up the underbelly. Connected the garden hose to the city water connection opened the shower and bathroom sink but no leak. Opened the faucet at the kitchen then seen water leaking thru the underbelly near the exterior wall. Took pictures. Opened the door to the bathroom sink and unscrewed the access panel. The kitchen sink drain pipe connects under the bathroom sink. Found the kitchen drain pipe was not glued to the bathroom sink drain from the factory. Applied plumbing cement to the drain pipe then pushed the pipe from the kitchen drain into the bathroom drain pipe. Let the cement set for 5 minutes then turned on the water at the kitchen sink and checked for leaks. No leaks occurred after. Screwed the access panel back under the bathroom sink.	

Lab Code	Job#	Description	LABOUR	Hrs	Rate	Total
Z990	1	MISC LABOUR CODE (EXTERNAL)		0.80	195.00	156.00

Claim : 80070

```
*****  
Lab Code Job# Description LABOUR Hrs Rate Total  
*****  
Z990 1 MISC LABOUR CODE (EXTERNAL) 0.50 195.00 97.50
```

```
*****  
Excode Job# Description EXTRAS Qty Price Total  
*****  
SS 1 SHOP SUPPLIES 1.00 0.00 0.00
```

```
Parts Total: 0.00  
Labour Total: 253.50  
Sublet Total: 0.00  
Extras Total: 0.00
```

```
>>>> Claim Total: 253.50
```

Customer Signature: _____

Date: _____