



12024 Central Ave SE ★ Albuquerque NM 87123
www.MYERSRV.com
(505)298-7691 ★ 1-800-748-2078 ★ FAX (505)293-7172

W/O: 72837-2
Promised Date:
08 AUG 26



WO #: 72837-2

Customer Name: 1000 - MYERS "RV"
CENTER, INC.

Completed Date:
Invoice#:
Author: ADVISOR
Stock Desc: 9656 2026 TRACER 248RE
Serial#: 5ZT2TRPB8TB526881
Chassis#: 5ZT2TRPB8TB526881
Miles/Hrs:
Tag#:
Purchased Date:
Warranty Date:

Date In: 11 AUG 26
Time In:

Job #03 - Warranty

COMPLAINT: KITCHEN SINK SEPERATOR "CUTTING" BOARD DOES NOT FIT

CAUSE: Kitchen sink cutting board is not the correct size - too small

CORRECTION: Replace

Labor

Job #	Description	Total
03	Partition not secured to frame	N/C
Subtotal for Job #03:		0.00

Job #16 - Warranty

COMPLAINT: SHOWER SURROUND DETATCHING FROM WALL

CAUSE: Requesting warranty authorization to remove existing failed rivets/retainers, reposition in a line shower wall trim and panel assembly, inspect backing support structure for proper integrity, and installed new approved rivets to fully secure shower around assembly. Technician will verify alignment structural retention, seal integrity, and proper fitment following repair.

Staples holes

Shower surround loose

CORRECTION: Additional labor time request requested due to confined workspace, care required to prevent damage to shower wall finish, and precision alignment necessary during rivet installation and panel securing process.

Labor request requested

Inspect shower surround separation and verify filled rivet locations 0.4 HR
Remove existing/damage rivets and prepare mounting surfaces 0.7 HR
Realign shower wall trim and secure panel assembly 0.8 HR
Install new rivets and verify structural retention across panel edge 0.8 HR
Inspect surrounding wall structure/support areas and verify no additional movement 0.5 HR
Final fit inspection, seal verification, and cleanup 0.3 HR

Total requested labor 3.5 HRS

Examine the area underneath the sink, which should be the shelf did see the shelf had been stapled down with numerous staples however, the staple holes had been stained and putty installed by the factory correctly

Examining the shower surround, found the edges of the shower surround on the outer edges at three areas that were loose and standing up as depicted in the pictures got three Christmas tree rivets pilot hole

Customer #: 1000
MYERS "RV" CENTER,
INC.,



through the shower surround wall, and the panel drove the rivets in resecured the shower surround edges.
This job is now complete.

Subtotal for Job #16: 0.00

Parts Total: 0.00
Labour Total: 0.00
Sublet Total: 0.00
Extras Total: 0.00

WORK ORDER TOTAL: 0.00

NOTICE:
DUE TO A LACK OF SPACE, A \$15/DAY STORAGE FEE WILL APPLY IF YOU DO NOT PICK UP YOUR UNIT WITHIN 48 HOURS OF NOTICE OF COMPLETION

EFFECTIVE 01/12/2026 A CREDIT CARD SURCHARGE OF 3% WILL BE APPLIED TO ALL CREDIT CARD TRANSACTIONS

MANUFACTURER'S WARRANTIES AND SERVICE CONTRACTS DO NOT COVER DIAGNOSTIC TIME IF NO PROBLEM IS FOUND

ALTHOUGH WE TAKE PRECAUTIONS TO INSURE YOUR VEHICLE'S SECURITY WHILE IN FOR REPAIRS, WE ARE NOT RESPONSIBLE FOR ANY LOSS OR DAMAGE TO THE VEHICLE OR CONTENTS DUE TO FIRE, THEFT, OR ANY OTHER CAUSE BEYOND OUR CONTROL. WE WOULD APPRECIATE YOUR ASSISTANCE BY REMOVING OR SECURING YOUR VALUABLES SUCH AS GUNS, CAMERAS, JEWELRY, CASH, ETC.

I hereby authorize Myers RV Center, Inc. to perform the repair work set forth in this work order, including the parts and materials necessary. I agree that you are not responsible for delays caused by unavailability of parts or delays in parts shipments by the supplier or transporter. I hereby grant you and/or your employees permission to operate the vehicle herein described on streets and highways for the purpose of testing, inspection or transporting to sublet vendors. An express mechanics lien is hereby acknowledged on the herein described vehicle to secure the payment for repairs performed.

Customer Signature : _____

Date: 18 Aug 2026

W/O: 72837-2
Promised Date: 20 AUG 26



Customer #: 1000
MYERS "RV" CENTER,
INC.,

