

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
47725
812-867-5200

WARRANTY CLAIM # 67893
MANUFACTURER'S CLAIM #:

Manufacturer: 49672 - RIVERSIDE RV
Customer: 7923 - MICHAEL J. SISLEY
Address: 5278 W CR 785 N BOONVILLE, IN

47601

Phone: 812-431-0995

Stock Number: 10667 - 2022 RETRO 179 59CCC2018NL004875

VIN: 59CCC2018NL004875 HIN:

SER#: 59CCC2018NL004875

Mileage: 0

Work Order Comp: 11 JUL 22

Auth. No:

Dealer #:

Warr. Date: 07 JUL 22

Work Order Date: 05 JUL 22

Inv #: 379733

WO # Job # Description JOB INFORMATION

67893 7 WATER HEATER HEATER CRACKED AT TOP
TOP HOT SIDE OF WATER HEATER FITTING IS BROKE. REMOVED THE
FITTING FROM PEX LINE, HAD TO HEAT UP A BOLT TO EXTRACT THE OLD
FITTING. PLACE A BRASS FITTING TO FIX THIS ISSUE. THEN FILLED
WATER HEATER TO CHECK FOR LEAKS THEN THE COLD SIDE ON THE BOTTOM
HAS A CRACK IN FITTING, CAUSING WATER TO LEAK EVERYWHERE. REPLACE
WITH A BRASS FITTING AS WELL. DRIANED WATER OUT OF WATER HEATER
TO REPLACE FITTING.

67893 8 PANELING ON BED COMING OFF
PANEL WAS NOT STAPLED WELL. RESTAPLED PANEL TOOK PICTURES

67893 9 THE TV ANTENNA IS NOT RECIEVING SIGNAL TO PICK UP CHANNELS
HAD ANTENNA AMP ON GOT NO SIGNAL THEN REMOVED ANTENNA AMP AND
FRIDGE TO CHECK CONNECTION. THE CABLE COAXIAL WAS HOOKED TO THE
ANTENNA IN SPOT. REVERSED ALL COAXEL HOOKUPS TO THE PROPER
CONNECTION TILL HAD SIGNAL. ALL WORK AS SHOULD. PUT ANTENNNA AMP
BACK IN PLACE ALONG WITH THE FRIDGE CHECK PICTURES

Part No Job# Description PARTS Qty Price Total

72-0818 7 1/2" MPT TO 1/2" PEX 2.00 2.40 4.80

Lab Code Job# Description LABOUR Hrs Rate Total

Z990 7 MISC LABOUR CODE (EXTERNAL) 0.28 150.00 42.00

Claim : 67893

```

*****
Lab Code  Job#  Description              LABOUR              Hrs      Rate      Total
*****
Z990      7    MISC LABOUR CODE (EXTERNAL)      0.72    150.00    108.00
Z990      8    MISC LABOUR CODE (EXTERNAL)      0.00    150.00      0.00
Z990      8    MISC LABOUR CODE (EXTERNAL)      0.10    150.00     15.00
Z990      9    MISC LABOUR CODE (EXTERNAL)      0.50    150.00     75.00

                                Parts Total:         4.80
                                Labour Total:        240.00
                                Sublet Total:         0.00
                                Extras Total:         0.00

                                >>>> Claim Total:      244.80

```

Customer Signature: _____

Date: _____