

e-Authorization

10/7/20
04:01:53

Authorization number PA03213497 Reference no: 67929 Status: Approved Approved by perrg Approved date 10/6/2022
Customer Name Address VIN Retail sold on

34 Basden's American RV Basden's American RV 4YDFM0R2XN4702830
600 E Baseline Rd
Evansville, IN 47725

Item	Root operation	Description	Sublet	Sub hours	Approved hours	Actual hours	Qty	Base hours	Complaint / Cause / Correction
1	2105415B	Slide Out - Box -	0.00	11.00	10.00		1	0.50	Complaint:UNIT HAS A LEAK ON THE DOORSIDE REAR SLIDE FIND WHERE IT IS SOMING FROM AND ORDER THE PARTS AND FIX Cause:Transition strip located behind the front top fascia on the slide out is not sealed and is allowing water to roll behind and underneath it and seep into the slide out ceiling. Slide out ceiling panels and batten strips have excessive water damage and need to be replaced. Kitchen table also has water damage and needs to be replaced. One of the LED lights above the recliners has water inside of it and is beginning to fail. Need to seal transition strip, test for leaks and replace all materials listed. Correction:Pulled unit into shop. Removed recliners and kitchen chairs from slide out. Removed all that and strips and the top fascia trim from slide out. Removed two lights over recliners and light fixture over kitchen table. Removed all the valances and blinds from slide out room. Removed hardware for blinds in order to gain access to Corner trim and Crown molding. Remove Corner trim and crown molding. Cut panels along the edge and remove them from the top of the slide out. Removed all insulation that fell out and was not secured. Cleaned area and install new insulation with spray adhesive. Cut new bat and strips to link. Removed Staples from crown molding and Corner trim. Took new ceiling panels and cut to length. Measured for Access holes for the lights on panels. Cut holes with a hole saw. Installed bracing on the side of the slide out wall to help hold the ceiling panel in place. Installed ceiling panel and rim wires through the holes. Installed batting strips on the sides and the top. Installed Crown molding in corner trim. Installed another small piece of paneling in between the other two that I cut. Added to pieces of battened strip to those to hide the seams. Installed top fascia trim. Installed hardware for blinds. Installed blinds. Installed the valances over blinds. Installed light fixture over table and installed

For paper claims only use one pre-authorization number per warranty claim for
a copy of this pre-authorization to a warranty claim form. Fill out the header information and the parts section on the claim
form. The labor section does not need to be filled out on the claim form. Fill in the amount of hours used for the repair - up to the

e-Authorization

10/7/20
04:01:53 PM

Job Root or operation of	Description	Sublet	Sub hours	Approved hours	Actual hours	Qty	Base hours	Complaint / Cause / Correction
								2 new lights over recliners. Applied putty to staple holes as needed. Kitchen table also needs replaced. Got new table out of Parts trailer. Removed tabletop. Installed new table top. Installed recliners. Put kitchen chairs back. Cleaned up mess.
	Authorization number PA03213497			10.00				

For paper claims, only use one pre-authorization number per warranty claim for
multiple copies of this pre-authorization to a warranty claim form. Fill out the header information and the parts section on the claim
form. The labor section does not need to be filled out on the claim form. Fill in the amount of hours used for the repair - up to the
amount authorized on the pre-authorization form and return to the customer.