

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 68738
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 27731 - BRIAN MUNDY
Address: 1022 CRESTWOOD DR
JASPER, IN
47546
Phone: (812) 309-0306
Stock Number: 10953 - 2022 SPIRIT XTR 2549BHX 5ZT2SBPB8NS043677
VIN: 5ZT2SBPB8NS043677 HIN: SER#: 5ZT2SBPB8NS043677
Mileage: 0 Work Order Comp: 31 OCT 22
Auth. No: Dealer #:
Warr. Date: 23 APR 22 Work Order Date: 04 OCT 22 Inv #: 384920

WO # Job # Description JOB INFORMATION

68738 2 THE OUTDOOR SHOWER COVER SNAPPED OFF.
SPRAY PORT COVER IS MISSING. SPRAY PORT NEED REPLACED.

68738 3 THE EXHAUST FLAP ON THE STOVE WILL NOT SNAP DOWN
TRIED MULTIPLE TIMES TO GET FLAP TO LOCK IN PLACE. FLAP WILL NOT
STAY LOCKED AND IS VERY HARD TO GET EITHER SIDE TO COME CLOSE TO
LATCHING. NEED TO REPLACE?

68738 6 THE TOILET LEAKED AND WARPED THE WALL PANEL BEHIND THE TOILET.
NO SIGNS OF WATER DAMAGE OR A LEAK. WALL PANEL LOOKS LIKE ITS TOO
LONG AND IS PUSHING UP AGAINST FLOOR. BEN TO SEE WHAT WARRANTY
WANTS TO DO FOR REPAIR.
REMOVED TOILET. REMOVE WALL HOOKS. REMOVED REAR OFF SHOWER
SURROUND. CUT OUT AND REMOVED WALL PANEL. CUT AND INSTALL NEW
WALL PANEL. PUT ON NEW BATON STRIPS. PUT BACK SURROUND.
SILICONED. PUT BACK TOILET.

68738 9 THE OUTDOOR KITCHEN DOOR DRAGS WHEN OPENING AND CLOSEING
door is hitting the bottom of the door frame and is very hard to
open and shut. paint and metal have started to come off. door is
also really far towards the rear of the camper. need to replace
door and decals.

68738 1 THE LEFT SIDE OF THE SLIDE ROOM DRAGS ON THE FLOOR WHEN IT IS
COMING IN. CUSTOMER NOTICES THAT IT DOES NOT DRAG AS BAD WHEN THE
TEMPERATURES ARE COOLER.

Claim : 68738

 WO # Job # Description JOB INFORMATION

FACIA BOARD IS SLIGHTLY TOUCHING THE FLOOR.
 REMOVED SCREWS FROM FACIA BOARD. PUSHED UP FACIA AND SECURED
 WITH SCREWS TO CLEAR FLOOR.

68738 4 THE TRIM ON THE RIGHTSIDE (FRONT) OF THE DINING BENCH IS COMING
 LOOSE.

68738 10 ONE OF THE MAGNETS ON THE OUTDOOR KITCHEN DOOR IS LOOSE
 different hardware was installed and magnet is loose.
 installed larger screws and secured to wall.

 Part No Job# Description PARTS Qty Price Total

400477	2	Shower - Exterior - Spray Port -		1.00	13.44	13.44
500627	2	CLEAR SIKASIL PLUS		1.00	17.86	17.86
F100181860	3	ENT, RANGE HOOD 1" DEEP FLANGE BL		1.00	5.39	5.39
F100192760	6	TRIM, BATTEN, #195, FREELAND STORM		2.00	1.92	3.84
F100192741	6	VINYL BOARD, 2.7 X 4' X 8' FREELA		32.00	1.48	47.36
F100256948	9	DOOR, ACCESS DRLUG07-60X22-1000L-		1.00	146.37	146.37
F100264670	9	GRAPHIC #21 DS		1.00	26.36	26.36
F100264666	9	GRAPHIC #17 DS		1.00	3.62	3.62
F100264508	9	GRAPHIC #7 DS		1.00	8.35	8.35

 Lab Code Job# Description LABOUR Hrs Rate Total

Z990	2	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	2	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	2	MISC LABOUR CODE (EXTERNAL)		0.30	150.00	45.00
Z990	3	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	3	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	3	MISC LABOUR CODE (EXTERNAL)		0.10	150.00	15.00
Z990	6	MISC LABOUR CODE (EXTERNAL)		0.97	150.00	145.50
Z990	6	MISC LABOUR CODE (EXTERNAL)		0.03	150.00	4.50
Z990	6	MISC LABOUR CODE (EXTERNAL)		1.00	150.00	150.00
Z990	6	MISC LABOUR CODE (EXTERNAL)		1.50	150.00	225.00
Z990	9	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	9	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	9	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	9	MISC LABOUR CODE (EXTERNAL)		1.00	150.00	150.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		0.30	150.00	45.00
Z990	4	MISC LABOUR CODE (EXTERNAL)		0.00	150.00	0.00
Z990	4	MISC LABOUR CODE (EXTERNAL)		0.30	150.00	45.00
Z990	10	MISC LABOUR CODE (EXTERNAL)		0.10	150.00	15.00

 Excode Job# Description EXTRAS Qty Price Total

FRT	9	UPS-COMP DOOR		1.00	199.94	199.94
-----	---	---------------	--	------	--------	--------

Claim : 68738

```

*****
Excode   Job#   Description      EXTRAS      Qty      Price      Total
*****
FRT       9     UPS FREIGHT - JOBS 2,3,6,9      1.00     161.59     161.59

```

```

Parts Total:      272.59
Labour Total:     840.00
Sublet Total:      0.00
Extras Total:     361.53

```

>>>> Claim Total: 1,474.12

Customer Signature: _____

Date: _____