

BASDEN RV CENTER, INC dba AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 73290
MANUFACTURER'S CLAIM #:

Manufacturer: 1013 - KEYSTONE RV CO
Customer: 54411 - MATTHEW C. SMITH
Address: 6225 KRATZVILLE RD EVANSVILLE, IN

47710

Phone: 812-480-5375

Stock Number: 11336 - 2024 MONTANA 3915TB 4YDFM0U26R4701090

VIN: 4YDFM0U26R4701090 HIN:

SER#: 4YDFM0U26R4701090

Mileage: 0

Work Order Comp: 27 APR 24

Auth. No:

Dealer #: 1194

Warr. Date: 19 APR 24

Work Order Date: 04 APR 24

Inv #: 403586

WO # Job # Description JOB INFORMATION

73290 3 THE WATER LINE FOR THE ICE MAKER IS PINCHED FLAT UNDER THE SLIDE
OUT
ICE MAKER WATER LINE UNDER SLIDEOUT IS PINCHED FLAT
When refrigerator slideout is closed, the ice maker water line is
pinched flat. Cut all wire ties holding hose to spring. Moved
hose around several times and replaced wire ties to support hose.
Closed slideout and checked hose again. Still pinching hose
flat. Cut wire ties and reposition hose again. Closed slideout
to check hose. Hose OK now.

73290 4 THE WALL PANEL IS LOOSE IN THE REAR BEDROOM.
WALL PANEL LOOSE IN REAR BEDROOM.
Panel is not attached on bottom half next to seam. Pulled off
seam tape and restapled panel to wall studs. Reattached seam
tape. Filled all staple holes with matching putty.

73290 5 THE DOOR TO THE REAR BATHROOM WILL NOT SLIDE.
DOOR TO REAR BATHROOM WILL NOT SLIDE
Replaced roller onto door track.

73290 8 WIRING BESIDE BATTERY DISCONNECT PULLED OUT OF TERMINAL
WIRING BESIDE BATTERY DISCONNECT PULLED OUT OF TERMINAL
Removed terminal box cover. Removed broken ring terminal from
stud connector. Installed new ring terminal on loose wire.
Reinstalled wire terminal on stud connector. Replaced terminal
box cover.

Claim : 73290

 WO # Job # Description JOB INFORMATION

 Lab Code Job# Description LABOUR Hrs Rate Total

 Z990 3 MISCELLANEOUS REPAIR 1.50 170.00 255.00
 Z990 4 MISCELLANEOUS REPAIR 0.20 170.00 34.00
 Z990 5 MISCELLANEOUS REPAIR 0.20 170.00 34.00
 Z990 8 MISCELLANEOUS REPAIR 0.30 170.00 51.00

Parts Total: 0.00
 Labour Total: 374.00
 Sublet Total: 0.00
 Extras Total: 0.00

>>>> Claim Total: 374.00

Customer Signature: _____

Date: _____