



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 73661
Promised Date:
17 MAY 24

CUSTOMER WORK ORDER

WO #: 73661

Customer: 54789 - RAMIREZ, DAISY -
956-844-2743

Tag:

Author: BH

Location: DELIVERY 0517

Stock #: 11294

Stock Desc: 2024 TT COACHMEN

FREEDOM EXPRESS 298FDS

Chassis #: 5ZT2FEVB9RW028659

Serial #: 5ZT2FEVB9RW028659

Mileage:

Licence:

Invoice #:

Date In: 14 MAY 24

Promised: 17 MAY 24

Date Sched:

Completed: 22 MAY 24

Warr. Date: 13 MAY 24

Job #FPDINTT - Internal

COMPLAINT: FINAL PDI ON NEW TRAVEL TRAILERS

CAUSE: final pdi

CORRECTION: did final and everything on sheet,also checked lp ,water, electrical, and appliances.

Labor

Code	Description	Mechanic	Total
PDINTT	PDI - NEW TRAVEL TRAILER	DGH	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	DGH	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	DGH	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	DGH	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	DGH	N/C

Parts

Part #	Description	Qty	Price	Total
DC-24	ADVANCE GROUP 24 DEEP CYCLE BATTERY	1.00	N/C	N/C
5516	A10-3050FHVP 30M-50F PIGTAIL	1.00	N/C	N/C

Subtotal for Job #FPDINTT: 0.00

Job #1 - Internal

COMPLAINT: INSTALL TANKLESS WATER HEATER

CAUSE: install tankless water heater

CORRECTION: took out all screws outside around water heater, cut all silicone around it and pryed loose, unhooked lp line and water lines. then unhooked all wiring. pulled water heater out, cleaned outside wall off to take off hard silicone material and took out blocks inside. put new water heater in hole, installed mount on outside and put on butyl tape screwed in frame all the way around with 16 screws, went inside found ground wire and 12 volt wire and wired into water heater, next got 2 hoses and cone washers and fittings and hooked up water lines, next pressure tested water lines with city water and pump no leaks, then hooked up lp line and tested for leaks, all good, drilled holes up through 2 cabinets and drilled hole in wall, ran wires to water heater up to thermostat and mounted thermostat, then tied back wires all the way down wall and hide them, then turned on water heater to test, water heater came on and we have hot water, ran for a long time and tested for leaks again, all good, then siliconed outside frame, all good.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C

Parts

Part #	Description	Qty	Price	Total
--------	-------------	-----	-------	-------



Customer #: 54789
RAMIREZ, DAISY

W/O: 73661
Promised Date: 17 MAY 24



Customer #: 54789
RAMIREZ, DAISY



8237	16.14 X 16.14 FURRIION DOOR KIT - BLA	1.00	N/C	N/C
6845	LIPPET TANKLESS WATER HEATER	1.00	N/C	N/C
BRV113704	FITTING-RISER W/SWIVEL ELBOWS	2.00	N/C	N/C
10-7150	CONE WASHER SWIVEL SEAL	2.00	N/C	N/C
Subtotal for Job #1:				0.00

Job #2 - Internal

COMPLAINT: WASH BAY MAXX GAURD

CORRECTION: WASHBAY DID MAXX GUARD

Subtotal for Job #2: 0.00

Job #3 - Warranty

COMPLAINT: TV IN LIVING ROOM HAS NO CHANNELS

CAUSE: coax input behind tv is broken

CORRECTION: unhooked coax and unplugged and took tv off of mount and took pics and filled out sheet to get new one tagged tv and set by matts desk to look at to get new one.got new tv and unboxed and holes in back of tv were not the same as old one,went and got denny and matt ,so we had to get new mount,got new mount and put together,tried to hang tv on mount on wall and it would not hang right,so took mount off of wall and mounted to tv first,got all set up and had bj hold tv while i screwed in mount,had to move 2 times until it was right,all good,then set up tv to get channels and made new coax and plugged in got 17 cahannels,then took off protective film.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	85.00

Parts

Part #	Description	Qty	Price	Total
9344	TV MOUNT KIT	1.00	49.21	49.21
9368	HISENSE TV 55U6N	1.00	689.99	689.99

Subtotal for Job #3: 824.20

Parts Total:	739.20
Labour Total:	85.00
Sublet Total:	0.00
Extras Total:	0.00
WORK ORDER TOTAL:	824.20

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 22 May 2024

