



Warranty Authorization Form

Date: 7/30/2024

Basden RV Center, Inc. DBA/ American RV
600 E Baseline Rd
Evansville, IN 47725
Ph. (812) 867-5200

General Information

Pre-Auth #: 69948 Unit: 7M5FP4225NB200813
Series: Paradigm Model: 2022PAR390MP
Notes:
Status: Approved

Dealer Information

American RV
(812) 867-5200

Basden RV Center, Inc. DBA/ American RV
600 E Baseline Rd
Evansville, IN 47725

Requestor: Ben Hoffman
Return Fax #:
Email: bhoffman@americanrvcenter.com

Operation Line 1

Flat Rate Code: 22V270 RECALL - LP QUICK CONNECT - REPLACE = .50 *Fault Code:* RECALL-ACTION
- DROP PRESSURE TEST = .30 - TOTAL = .80

Serial #:

Model #:

Notes:

Problem: 22-270 LP QUICK CONNECT RECALL

Time Requested: .8

Cause: Removed l.p. Quick connect. Took over to vice and removed adapter. Installed new quick connect and adapter to manifold with pipe sealer.

Time Allowed: .8

Remedy: Removed l.p. Quick connect. Took over to vice and removed adapter. Installed new quick connect and adapter to manifold with pipe sealer.

Sublet Repairs: 0.00

Part Return Req: No

Status: Approved

Operation Line 2

Flat Rate Code: TSB3 TSB3 - Solar Port TSB - .50HRS - REPLACE
CONNECTORS BETWEEN SOLAR PORT AND SOLAR CHARGE LINES.
INSPECT WITH NO ACTION NEEDED, .50hrs

Fault Code: RECALL-ACTION

Serial #:

Model #:

Notes: 7/24 Dave H: Change flat rate code. Please follow correct repairs.

Problem: TSB 3 23-701 RECALL SOLAR INLET

Time Requested: .5

Cause: Removed solar inlet. Hole isn't large enough to pull wires through. Took a multitool and cut hole. Pulled wires. Removed wire caps. Installed butt connectors. Applied electrical tape. Secured inlet to roof. Sealed with dicor. Removed solar inlet. Hole isn't large enough to pull wires through. Took a multitool and cut hole. Pulled wires. Removed wire caps. Installed butt connectors. Applied electrical tape. Secured inlet to roof. Sealed with dicor.

Time Allowed: .5

Sublet Repairs: 0.00

Remedy: Removed solar inlet. Hole isn't large enough to pull wires through. Took a multitool and cut hole. Pulled wires. Removed wire caps. Installed butt connectors. Applied electrical tape. Secured inlet to roof. Sealed with dicor.

Part Return Req: No

Status: Approved