

****THIS IS NOT A CLAIM FORM****

FOR RVP USE ONLY
AUTHORIZATION NUMBER

Compressor/Cooling Performance Checkout Procedures For
Coleman® Mach® Air Conditioners/Heat Pumps

**** This form is tracked and to be used only once! ****

Section 1

Date

A/C model number 48059-9592 Service Center American Rv Center
A/C serial number 210088979 Address _____
Retail date of purchase _____ City, State, Zip _____
Voltage to unit 117 volts Phone No. _____
Outdoor temperature 78 degrees Fax No. _____
P.O. Number _____ Technicians Name _____

Section 2

If no, complete next page

1. Does the compressor attempt to start? yes _____ no No Compressor; Cool Mode
2. If running, what is the amperage draw of the compressor? 3.6 (Black wire at compressor)
3. Is the compressor tripping the overload? No or the 115 VAC circuit breaker? No
4. If yes to Question 3, what is the amp draw at the time of trip? _____
5. If so, is the PTCR/Start Capacitor good? _____ (A visual inspection is required)

Section 3

To complete the following, you **MUST** start and run the unit in the **HIGH COOL** position for 15-20 minutes
Prior to taking any measurements.

Temperature at Return air grill 76.6 degrees F. Temperature at supply register 76 degrees F.
Measure the compressor amperage 3-4 amps

**NOTE: The person signing this form must verify and guarantee the information as
Recorded above is truthful and accurate.**

**IF THE AIR CONDITIONER IS RETURNED TO US, AND OUR DIAGNOSTIC CHECKOUT PROVES
THE AIR CONDITIONER IS OPERATING PROPERLY, YOUR FIRM WILL BE CHARGED FOR THE
AIR CONDITIONER AND ASSOCIATED FREIGHT COSTS.**

Responsible party's signature _____ Date _____

Keystone Info

VIN# 4YD E37827M4703185

PA# _____

Keystone Fax # _____

Dealer Info

Dealer # _____

Adviser Name _____