

ATTN:



RVP TECH: **ONLINE**

DATE: **7-7-25**

An AIRXCEL Brand

TRACKING #: **BLANKET**

COOLING PERFORMANCE WORKSHEET

❖ **THIS IS NOT A CLAIM FORM** ❖

THIS FORM WILL NEED TO BE COMPLETED ENTIRELY, OR THE REQUEST WILL BE DENIED
This form cannot be submitted until all required sections have been completed and signed. Once you complete the signature field this form will automatically save a copy to your computer, then please click the SUBMIT button.

COOLING PERFORMANCE CHECKOUT PROCEDURES:

SECTION 1: (Required)

FACILITY NAME: TRI-Am RV Center		
ADDRESS: 1202 Idell Road		
CITY: Bulls Gap	ST: TN	ZIP: 37711
PHONE: 423-235-1167		
EMAIL: trwarranty@triamrv.com		

SECTION 2: (Required)

AC/HP MODEL:	48203-6653
AC/HP SERIAL #:	230055548
DATE OF PURCHASE:	July 21, 2023
WHAT TYPE OF APPLICATION IS THIS UNIT INSTALLED ON?	Fifth Wheel
PO NUMBER:	25693

SECTION 3:

Does the compressor attempt to start?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
Voltage to Unit?	121.7	VOLTS AC
Is the compressor tripping? NO	<input type="checkbox"/> OVERLOAD	<input type="checkbox"/> BREAKER
Amp Draw (black wire at compressor)?	7.5 Amps	AMPS
PTCR/Start Kit Good?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
Ceiling Assembly Type:	<input type="checkbox"/> DUCTED	<input checked="" type="checkbox"/> NON-DUCTED
	<input type="checkbox"/> NONE	

SECTION 4:

To complete the following, you **MUST START and RUN** the unit in the **HIGH COOL** position for 15-20 minutes prior to taking **ANY** measurements.
DO NOT USE A LASER THERMOMETER

Outdoor Temperature:	98	°F
Temp at Return Air Grill:	95	°F
Temp at Supply Register:	79	°F

SECTION 5: (OEM INFO)

VIN: 7M5FP422XPB203161
PRE-AUTHORIZATION #:

SECTION 6: (DEALER INFO)

DEALER NUMBER: 12582
ADVISOR NAME: Stephanie Davis

SECTION 7:

NOTE: By signing and dating this form, you verify and guarantee the information as recorded above is truthful and accurate.

DATE

IF THE AIR CONDITIONER IS RETURNED TO US, AND OUR DIAGNOSTIC CHECKOUT PROVES THE AIR CONDITIONER IS OPERATING PROPERLY, YOUR FIRM WILL BE CHARGED FOR THE AIR CONDITIONER AND ASSOCIATED FREIGHT COSTS.

❖ If you don't receive a response within 24 hours, please contact us! ❖

SUBMIT

AUTHORIZED SIGNATURE OF RESPONSIBLE PARTY

If this form cannot be completed using Adobe Acrobat Reader, please download a copy, complete and email to RVPCPW@airxcel.com