

W/O: 26978 (Appointment Date: 17 APR 2026 - Time: 09:00am)

Customer: 91721 - DANIELS JR, DENNIS
Address: 415 WEST WELL HILL LANE
MOSHEIM, TN
37818
Home Phone: (252) 269-3894
Work Phone:
Author: CHL
Location: IH
Invoice #:

Stock #:
Stock Desc: 2012 FW FOREST RIVER SIERRA
365RL
Model: 365RL
Serial #: 4X4FSEM26CJ037415
Chassis #:
Mileage: 0
Key #:
Req'n #:
License #:
Trim: 3550BH

Purchase Date:
Date In: 11 APR 26
Promise Date: 11 APR 26
Promise Time: 09:00am
Schedule Date:
Completed:
Warr. Date:

Job #: 1 - External

Status: In Progress

CS THAT THE FRESH WATER TANK HAS POPED OUT OF ITS BRACKETS (CUSTOMER DRILLED HOLE IN TANK)

Other Services

Code
SSE

Description
SHOP SUPPLIES EXTERNAL

Qty
1.00

Needs Both Brackets.

Job #: 2 - External

Status: In Progress

CHECK UNDER BELLY CS THAT THE UNDER BELLY IS COMING LOOSE CHECK AND ADVISE

Reattach? or Replace? Front Section Door side is

Job #: 3 - External

Status: In Progress

CS THAT THE OVEN IS INOP CHECK AND ADVISE

Over 18hrs no issues found.

Hold a long time to heat thermo coupler. This is a

Job #: 4 - External

Status: In Progress

CS THAT THE FURNACE WILL NOT LIGHT WILL TURN ON THEN TURN RIGHT OFF

Furnace lit and ran for 10 minutes.

no issues found.

Job #: 5 - External

Status: In Progress

CS THAT THE LIGHTS ABOVE THE ISLAND ARE BROKEN CHECK AND ADVISE

Rear light stem broken at wiring. Replace?

Lights hang 27" down
5.5" opening at BobB

Job #: 6 - External

Status: In Progress

CS THAT CAN LIGHTS ARE INOP CHECK AND ADVISE

Test with new Bulbs.



Job #: 7 - External
Status: In Progress
BEARING REPACK

Job #: 8 - External
Status: In Progress
QUOTE ON SOLID STEPS

Job #: 9 - External
Status: In Progress
CS THAT THE PORCH LIGHTS ARE INOP CHECK AND ADVISE

WRONG BOTB. Voltage measured 12.46v.

needs to be 1156 or 1141 BOTB

Job #: 10 - External
Status: In Progress
CS THAT THE AWNING WILL GO OUT BUT SOMETIME THE COMING IN IT GOES SLOW THEN STOPS

9100 Series motor has Dead SPOT with coming and going

Also Rear Arm has Bent Slider Bar.

Replace motor. Domestic White

Job #: 11 - External
Status: In Progress
CS THAT THE FRONT LANDING LEGS WILL GO OUT UNEVEN CHECK AND ADVISE

Common and OK for front legs to operate one before the other when not touching the ground. Fluid travels to least Resistance before heading to another Jack.

A/C's

not

Blooming

COIN

75°F

Ambient Temp

18-20°F SPI/2s nominal.

Rear AC

Front AC

85.2 Input

82.4 Input

64.2 Output

52.3 Output

21.0 SPI/2s

30.1 SPI/2s

Good A/C

great A/C's

no issues found.

