



600 E. Baseline Rd.  
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200  
FAX 812.868.1012

W/O: 79145  
Promised Date: 19 MAR 26



### CUSTOMER WORK ORDER

WO #: 79145

Customer: 56544 - LEMIEUX, RICHARD -  
812-430-4560

Tag:  
Author: BH  
Location: 0325 CHECK PREAUTH

Stock #: 11635  
Stock Desc: 2026 TT KEYSTONE  
COUGAR HALF-TON 22MLS  
Chassis #: 4YDTCGK21TV500085  
Serial #: 4YDTCGK21TV500085  
Mileage:  
Licence:

Invoice #:  
Date In: 02 MAR 26  
Promised: 19 MAR 26  
Date Sched:  
Completed: 24 MAR 26  
Warr. Date: 19 MAR 26

#### Job #FPDINTT - Internal

COMPLAINT: FINAL PDI ON NEW TRAVEL TRAILERS

CAUSE: Final pdi

CORRECTION: Brought unit in. Aired tires to 80psi. Checked all breaks and ebreaks to be working. All clearance lights and break lights working. Went to roof and found 2 voids on roof with exposed screws. Filled with dicor. Went inside and ran awning in and out and found hardware to be working and lights working with no tears in fabric. Ran slideroom out and checked outlets to be working. Ran trip test on gcfi and there are working. Found torn seam tape inside unit. All interior lights work. Water heater, furnace, and range all work. Fridge works. Ac unit works. All water points work on city water. Tested anetnna and sound and picture come through tv. All windows open and close properly. All blinds work. Couch works on all settings and opens and closes properly. While running lp drop test regulator bottomed out at 10iwc. Parts request submitted for new regulator. Torqued lug nuts to 110ftlbs. Filled fresh tank to 1/3 sensors are working. Turned on pump to check and see if it is working, pump works. Tested 12v system to be working. Awning control board, and fridge works on 12v. Ran lp drop test after replacing regulator. Unit passed. Ran leak test. Unit passed. Entry door and screen door latch properly. Entry door and deadbolt lock properly stereo system works

Customer #: 56544  
LEMIEUX, RICHARD



#### Labor

Code	Description	Mechanic	Total
PDINTT	PDI - NEW TRAVEL TRAILER	CCV	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	CCV	N/C

#### Parts

Part #	Description	Qty	Price	Total
DC-24	ADVANCE GROUP 24 DEEP CYCLE BATTERY	1.00	N/C	N/C

Subtotal for Job #FPDINTT: 0.00

#### Job #WINTER - Internal

COMPLAINT: WINTERIZE UNIT AND DRAIN HOLDING TANKS.

\*\*\*INCLUDES 2 GALLONS OF ANTI-FREEZE\*\*\*

UNITS WITH WASHING MACHINE OR ICEMAKER  
WILL BE EXTRA

\*\*DE-WINTERIZATION IS NOT INCLUDED\*\*

NUMBER OF GALLONS USED \_\_\_\_\_

CAUSE: Winterize unit

CORRECTION: Went to unit left tankless water heater on. Found watwr pump and connected to antifreeze. Ran pink on hot and cold to kitchen sink, bathroom sink, shower, and outdoor shower. Ran pink through toilet. Depressed water heater and city til pink. Drained all holding tanks. Used two gallons of antifreeze





Labor Code	Description	Mechanic	Total
Z990	WINTERIZE UNIT	CCV	N/C
Z990	WINTERIZE UNIT	CCV	N/C

Parts Part #	Description	Qty	Price	Total
24181	-50 RV ANTI-FREEZE GALLON	2.00	N/C	N/C

Other Services Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	1.00	N/C	N/C

**Subtotal for Job #WINTER: 0.00**

**Job #SWAP - Internal**  
COMPLAINT: SWAP CUSTOMER'S HITCHWORK

CAUSE: Hitch swap

CORRECTION: Disconnected the truck from the trade. Unbolted the L brackets from the trade. Bolted the L brackets to the new camper. Leveled the camper then matched the ball height on the truck. Connected the truck to the camper. Connected the 7 way ,safety chains and breakaway cable.

Labor Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	SAR	N/C

Other Services Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	0.00	N/C	N/C

**Subtotal for Job #SWAP: 0.00**

**Job #MONSTER - Internal**  
COMPLAINT: MONSTER SEAL IN ALL TIRES

CAUSE: Monster seal

CORRECTION: Went to each tire and removed stem tire. Let air out and placed two pumps of monster seal in each tire. Spinned tire and placed stem back in. Aire all tires back to 80psi. Placed sticker on both sides of unit

Labor Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	CCV	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	CCV	N/C

**Subtotal for Job #MONSTER: 0.00**

**Job #1 - Internal**  
WASHBAY - MAXXGAURD

**Subtotal for Job #1: 0.00**

**Job #2 - Warranty**  
COMPLAINT: REGULATOR IS NOT HOLDING PRESSURE

CAUSE: Regulator

CORRECTION: During final pdi regulator bottomed outwhen adjusting for drop test. Removed regulator from main line. Removed regulator for unit. Removed arms from regulator. Placed arms on new regulator. Placed mounting bracket on new regulator. Attached new regulator to main line after putty thread tape on line and tightened down. Placed on unit and checked for leaks. None found.

Labor			



Code	Description	Mechanic	Total
Z990	MISCELLANEOUS REPAIR	CCV	90.00

Parts Part #	Description	Qty	Price	Total
06-0443	MEGR-253P LP REGULATOR 2-STAGE	1.00	76.87	76.87
<b>Subtotal for Job #2:</b>				<b>166.87</b>

Parts Total:	76.87
Labour Total:	90.00
Sublet Total:	0.00
Extras Total:	0.00
<b>WORK ORDER TOTAL:</b>	<b>166.87</b>

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Date: 24 Mar 2026

Customer Signature : \_\_\_\_\_

Customer Work Order

W/O: 79145  
Promised Date: 19 MAR 26



Customer #: 56544  
LEMIEUX, RICHARD

