

FOREST RIVER WARRANTY CLAIM FORM

DEALER ACCOUNT #	0005106	CLAIM STATUS	Authorized
BASDEN RV CENTER INC		CLAIM	2631078
DBA AMERICAN RV CENTER		CLAIM ORIGIN	WEB
600 E BASELINE ROAD		ORIGINAL CLAIM ID	
EVANSVILLE, IN 47725		VIN	5ZT2CAUB1SX033826
USA		CHASSIS VIN	
		MILEAGE	0
Labor rate:	\$195.00	SITE/WAREHOUSE	205 / 205
OWNER INFORMATION		ITEM #	ACAT293TQBCKLE
GOLDEN V STOREY		DEALER RO #	79389
11338 NAAS DR		CLAIM START DATE	04/04/2026
Evansville, IN 47725		CLAIM END DATE	01/01/1900
USA			
Retail Date of Purchase	10/16/2025	WARRANTY EXPIRATION DATE	10/16/2026

Claim Line Details

Labor

Line# 1	Operation Code	Operational Description
	60-136-15-00-001499	Water Line - Plumbing/Fresh Water Supply/Repair or Replace/No Tread Code
	Complaint, Cause, Correction	
	Original Note : bhoffman@americanrvcenter.com, 2026-04-04 11:08:06 :: CUSTOMER STATES THE WATER PUMP NEVER SHUTS OFF AND ACTS AS IF IT HAS AIR IN THE LINES Pulled unit into shop and hooked up to shore power. The fresh tank is 1/3 full. Verified the valves are in the correct position. The pump is not building pressure which tells me thecheck valve inside the pump is damaged. The water pump will need to be replaced. Filled out parts request. Cut out the damaged section and replaced with a new piece of pex with a union. Fished the pex line through the underbelly and secured it to the section that goes up through the floor and to the tank. Installed the old pump. Installed a cone washer and secured both lines to the water pump. Filled the fresh tank. Ran the pump and pressurized the water system and ckced for leaks. No leaks present and the pump is no longer pulling air. Taped up the underbelly and ran self tapping screws with washers to hold the underbelly. Cleaned up mess inside the unit. Installed access panel.	
Model#	Dlr Sub Hrs	Sub Labor Amt
	4.00	\$780.00
Serial#	Appr Hrs	Appr Labor Amt
	3.50	\$682.50
	Notes	

Labor

Line# 2	Operation Code	Operational Description
	30-103-24-00-001125	Linoleum - Interior/Flooring/Repair/No Tread Code
	Complaint, Cause, Correction	
	Original Note : bhoffman@americanrvcenter.com, 2026-04-04 11:09:10 :: CORNER OF SLIDEROOM BY FRONT BEDROOM FLOORING WON'T STAY DOWN WHEN THE ROOM IS OUT....TRIP HAZARD The edge of the slideroom floor is curled up. Not sure if anything can be done to fix this other than placing something heavy on the material while its here. Placed a 2x4 over the material as i was working on the other jobs. I was able to get it lay down a bit.	
Model#	Dlr Sub Hrs	Sub Labor Amt
	0.20	\$39.00
Serial#	Appr Hrs	Appr Labor Amt
	0.20	\$39.00
	Notes	

Submitted	Labor Amt	\$819.00	Approved	Labor Amt	\$721.50
	Parts & Freight	\$0.00		Parts & Freight	\$0.00
	Total	\$819.00		Total	\$721.50

DEALER _____ **DATE**

SIGNATURE

I certify that I have performed these repairs consistent with Forest River Policies.

CUSTOMER _____ **DATE**

SIGNATURE

All repairs described have been inspected and are satisfactory.