



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 77155
Promised Date:
20 JUN 25

CUSTOMER WORK ORDER

WO #: 77155

Customer: 51475 - POLAND, ROD -
618-863-1062

Tag:

Author: BJW

Location: 0717 CHECK STATUS WITH
GAH

Stock #: 11322

Stock Desc: 2024 TT COACHMEN

FREEDOM EXPRESS 258BHS

Chassis #: 5ZT2FERB0RW029080

Serial #: 5ZT2FERB0RW029080

Mileage:

Licence:

Invoice #:

Date In: 27 JUN 25

Promised: 30 JUN 25

Date Sched:

Completed: 14 JUL 25

Warr. Date: 12 JUL 24

Job #1 - Warranty

COMPLAINT: CUSTOMER GOT UNIT HOME FROM RECENT SERVICE VISIT. WHEN THE T-STAT IS SET AT 60 DEGREEES, THE COOLEST IT WOULD GET IS 77 DEGREEES. WHEN HE SET IT AT 70 DEGREEES, THE COOLEST IT WOULD GET IT WAS 80 DEGREEES. UNIT WAS ALSO SHORT CYCLING AS WELL.

CAUSE: After talking to the customer, we found that the unit cools for 2 hours and then the compressor begins to turn on and off. The air conditioner will not longer coolant this point. I did find that the air box was leaking air from the discharge into the take.

CORRECTION: I tested to make shore that the air box was sealed up and not mixing the hot airtight the cold air. I did find that some of the tape had come loose from the air box. I removed all of the old tape in the air box and replaced it. After I replaced all of the loose tape. I tested the air conditioner again. I found that the air conditioner is not cooling as well as it did the week before. I removed the top of the air conditioner to pull readings from the air conditioner. I also checked the resistance on the freeze switch. When testing the freeze switch, I found an oily substance on the soldered side of the condenser. Looks like oil has been leaking out of the side of the condenser. The air conditioner needs to be replaced. I removed the old air conditioning system. I installed a new air conditioner, control board and thermostat as a complete A/C system. I turned the system on and let it run. I will come back to the unit in 1 hour to check the temperatures. Discharge is reading 44.0 and Intake is reading 73.4. The air conditioner is working as it should.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	GAH	0.00
Z990	MISC LABOUR CODE (EXTERNAL)	GAH	555.00
Z990	MISC LABOUR CODE (EXTERNAL)	GAH	0.00
Z990	MISC LABOUR CODE (EXTERNAL)	GAH	0.00

Subtotal for Job #1: 555.00

Parts Total: 0.00
Labour Total: 555.00
Sublet Total: 0.00
Extras Total: 0.00

WORK ORDER TOTAL: 555.00

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.



Customer #: 51475
POLAND, ROD