



12024 Central Ave SE ★ Albuquerque NM 87123
www.MYERSRV.com
(505)298-7691 ★ 1-800-748-2078 ★ FAX (505)293-7172

W/O: 72414-2
Promised Date:
02 JUN 26



WO #: 72414-2

Customer Name: 1000 - MYERS "RV"
CENTER, INC.

Completed Date: 02 JUN 26

Invoice#:

Author: ADVISOR

Stock Desc: 9613 2026 OPEN RANGE

COLT 22MDS

Serial#: 58TBM0BM6T76G3055

Date In: 04 MAR 26

Chassis#: 58TBM0BM6T76G3055

Time In:

Miles/Hrs:

Tag#:

Purchased Date:

Warranty Date:

Job #1 - Warranty

COMPLAINT: Transferred to RV*72414-4 on 02 JUN 26

Estimate amount was 0.00

FUSE BLOWS FOR LIGHT CIRCUIT

CAUSE: Blowing fuses

CORRECTION: Found on a separate job of repairing the wall and having to take down cabinets prior to put in the cabinets back up, testing the light thats above the kitchen sink found it had no power checked the fuse panel found a bone fuse and it was designated for the kitchen sink light monitor panel and water pump. Attempted to put a new fuse in in immediately burn. The new fuse disconnected. The light attempted to put a fuse in burn the fuse again. Disconnected the water pump and attempted another fuse and it burned the fuse. Obtain the shop. Reset fuse link plugged it into the socket. Removed the control panel or monitor panel and the access panel to the wiring on the backside disconnected the monitor panel.

Attempted to use the resettable fuse and immediately glue the fuse. Took the cover off with the electric panel looked at the wires for that fuse bar found that there were three wires, two green and an orange disconnected. All three wires plug the resettable fuse back in and one wire at a time tested to see which one tripped the fuse. The orange wire was tripping the fuse. The green wires were not tripping the fuse connected the green wires back to the bar. The orange wire disconnected. Reconnected the light above the kitchen sink fuse did not blow. Light worked reconnected the water pump. water pump worked did not blow the fuse. Reconnected the monitor panel. Check the monitor panel for functionality. The monitor panel was working on all aspects battery freshwater Blackwater water giving correct readings. All components according to the face in the markings for the fuse bar or working began testing all 12 V systems in the unit to attempt to find what the orange wire was meant for tested. All USB ports turned on every light in the unit check the compartment light Lights tested the furnace verified. The water heater was working and the radio the cable TV booster all components were working and working correctly check the propane CO2. It was also operational could not find any component on the entire unit that this wire would be controlling with every 12 V thing working verified that the range hood was working. The fan was working. The light was working power to the stove and oven were both working, which is 12 V also ran the awning out checked the awning lights. Everything was working.

Remove the entire electric panel out of the hole to trace the orange 4 V wire trace the wire went straight up behind the pantry cabinet towards the ceiling. As far as I could reach could not find a junction box it sounded like the entire wire band went into the ceiling of the unit. Space is not large enough to look into to see exactly where the orange wire goes.

Where does the garnish from the ceiling vent in the bathroom to check and see if it was a pre-wire for a fan vent since this vent is not powered or has a fan built-in. Did not find any wiring related to the orange wire in the ceiling.

Unable to locate the specific circuit that the orange wire goes to the wire was removed from the electric panel. It was capped off behind the electric panel. The electric panel was reinstalled. Screwed back into

Customer #: 1000
MYERS "RV" CENTER,
INC.,



place cover put back on. The monitor panel was put back into place reinstalled screwed back to the side of the cabinet. Behind there from the access panel verified that everything was completely connected plugged in properly reinstalled the access panel. This work is now complete.

Labor		
Job #	Description	Total
1	ELECTRICAL REPAIR	0.00
Subtotal for Job #1:		0.00

Job #4 - Warranty

COMPLAINT: Transferred to RV*72414-3 on 09 MAR 26

Estimate amount was 0.00

Drawer next to the oven second one down appears to warped not closing on right side **WARRANTY ALREADY PAID FOR THIS JOB**

CAUSE: Rail misaligned drawer latch not screwed to drawer

CORRECTION: Found the bottom of the drawer was loose staples pulled out
Found the drawer latch was not connected
Found right drawer rail was not straight
Attached the latch with 2 screws
Stapled the drawer bottom back in place
Pulled the staples from the drawer rail moved it inward and screwed it back in place
Drawer works correctly
Work complete .20

Labor		
Job #	Description	Total
4	MULTIPLE LABOR CODES	0.00
Subtotal for Job #4:		0.00

Job #6 - Warranty

COMPLAINT: Wall for the bathroom pocket door is warped rubbing the paint off the door

CAUSE: Warped wall

CORRECTION: Found the pocket door between the kitchen in the bathroom the wall is warped its bowed inward opening and closing the pocket door has caused damage to the door a lot of scuffing on the door which is very evident and not repairable. In order to repair the wall the upper cabinet above the kitchen sink including the microwave will have to be completely removed in order to gain full access to the wall itself the paneling will have to be removed in the structure inside the wall will have to be redone. Which will include replacing the studs inside the wall replacing the paneling. Removing and replacing the pocket door. Reinstalling the upper cabinet and microwave. Putting all trim work back in place which will include batten strip plastic and cap and trim molding over the top of the pocket door. Once The new pocket door arrives all hardware will have to be installed on the new door including the candy cane hook the travel strap and all roller hardware before the new pocket door can be installed. To return it back to manufacture specs once a new panel is installed white silicone will have to be used on the countertop edge and up this rear wall see attached photos. Will request at least eight hours Door size 25 1/4 x 73 Started by removing the bat trim at the ceiling just about next to the microwave unplugged and unscrew the screws for the microwave completely removed the microwave Remove both decorator trims at the top of on both sides. Removed the panel underneath the cabinet above the kitchen sink where the microwave is. Began on screwing the cabinet face that was holding the microwave in place was able to completely remove. The entire cabinet face took the endcap plastic trim off where the pocket door fits under the wall, removed the paneling, remove several screws, holding the short wall to the countertop to the wall into the ceiling. Check out the worked stud cut a new one by two stud set it back into place re-stapled the backer paneling back in place set the wall back in place in the original schools, but they paneling back on the wall stapled it down, completely reassemble the cabinet face. Reconnected the light above the kitchen sink. In order to properly reconnect the light a new hole was drilled so that the wiring would go through the framing and not the paneling move the batten strip that was originally on the floor apart inside the cabinet to the wall to cover the factory drill hole. Staple the floor back down in the cabinet above the kitchen sink, reattach the panel

W/O: 72414-2
Promised Date: 02 JUN 26



Customer #: 1000
MYERS "RV" CENTER,
INC.,





underneath the cabinet above the kitchen sink in the microwave, reattach the bat strip and the plastic and cap trim after cleaning off the silicone on the paneling and on the countertop silicone, the corner and the edge of the countertop with white silicone reinstalled the microwave screwing it back into place and plugging it back in, checking to ensure that it was working properly. In order for some of the access both window blinds in the kitchen sink area had to be removed window blinds reinstalled for the replacement of the pocket door. Please see that work line this job is complete.

Labor		
Job #	Description	Total
6	MULTIPLE LABOR CODES	850.25

Parts				
Part #	Description	Qty	Price	Total
2071108	PANEL, 3.4 X 48 X 408 PATTON HAZE	1.00	96.95	96.95

Subtotal for Job #6: 947.20

Job #6A - Warranty

COMPLAINT: REMOVE & REPLACE BATHROOM POCKET DOOR

CAUSE: Dragging on a warped wall

CORRECTION: Remove the top trim on both sides of the pocket door.

Release the roller locks on the top of the door took the door off

Got the new door out of the shipping container, took measurements of the old door and the new door to ensure that they were the same.

Remove the hardware from the old door, taking measurements and installing the hardware onto the new door to include the roller clips the candy cane launch the safety strap for transport and the two caps or insert handles. Installed all the hardware onto the new door with the new door in place locked it to the rollers tested the door for operation doors operating correctly. It is no longer grabbing on the wall. The wall was repaired on a separate job line.

Reinstalled the top trims and installed the snap on the door for the transport snap adjusted the bottom guide

Work is now complete

Labor		
Job #	Description	Total
6A	BATHROOM POCKET DOR R&R	268.50

Parts				
Part #	Description	Qty	Price	Total
2056141	DOOR, INTERIOR MAPLE 25" X 73" X 1.38" - PRE DRILLED	1.00	124.77	124.77

Subtotal for Job #6A: 393.27

Job #7 - Internal

COMPLAINT: Wall next to the bed entry door side has a gouge in it will need to replace whole panel

CAUSE: Gouge in wall

CORRECTION: Recommend replacement of the panel

New photos attached

Labor		
Job #	Description	Total
7	GOUGE NEXT TO ENTRY DOOR	N/C

Subtotal for Job #7: 0.00



Parts Total: 221.72
Labour Total: 1,118.75
Sublet Total: 0.00
Extras Total: 0.00
WORK ORDER TOTAL: 1,340.47

NOTICE:
DUE TO A LACK OF SPACE, A \$15/DAY STORAGE FEE WILL APPLY IF YOU DO NOT PICK UP YOUR UNIT WITHIN 48 HOURS OF NOTICE OF COMPLETION

EFFECTIVE 01/12/2026 A CREDIT CARD SURCHARGE OF 3% WILL BE APPLIED TO ALL CREDIT CARD TRANSACTIONS

MANUFACTURER'S WARRANTIES AND SERVICE CONTRACTS DO NOT COVER DIAGNOSTIC TIME IF NO PROBLEM IS FOUND

ALTHOUGH WE TAKE PRECAUTIONS TO INSURE YOUR VEHICLE'S SECURITY WHILE IN FOR REPAIRS, WE ARE NOT RESPONSIBLE FOR ANY LOSS OR DAMAGE TO THE VEHICLE OR CONTENTS DUE TO FIRE, THEFT, OR ANY OTHER CAUSE BEYOND OUR CONTROL. WE WOULD APPRECIATE YOUR ASSISTANCE BY REMOVING OR SECURING YOUR VALUABLES SUCH AS GUNS, CAMERAS, JEWELRY, CASH, ETC.

I hereby authorize Myers RV Center, Inc. to perform the repair work set forth in this work order, including the parts and materials necessary. I agree that you are not responsible for delays caused by unavailability of parts or delays in parts shipments by the supplier or transporter. I hereby grant you and/or your employees permission to operate the vehicle herein described on streets and highways for the purpose of testing, inspection or transporting to sublet vendors. An express mechanics lien is hereby acknowledged on the herein described vehicle to secure the payment for repairs performed.

Date: 02 Jun 2026

Customer Signature : _____

Customer Work Order

W/O: 72414-2
Promised Date: 02 JUN 26



Customer #: 1000
MYERS "RV" CENTER,
INC.,

