

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 66335
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 52094 - BENJAMIN A. MILLAY
Address: 9169 JACK HINTON RD PHILPOT, KY

42366

Phone: 270-316-9929

Stock Number: 10602 - 2022 CATALINA 323BHDSCKLE 5ZT2CAXB5NX023347

VIN: 5ZT2CAXB5NX023347 HIN:

SER#: 5ZT2CAXB5NX023347

Mileage: 0

Work Order Comp: 07 APR 22

Auth. No:

Dealer #:

Warr. Date: 20 NOV 21

Work Order Date: 19 JAN 22

Inv #: 375040

WO #	Job #	Description	JOB INFORMATION
66335	3	WOOD BY THE FIRE PLACE MARKED WITH TAPE LOOKS TO HAVE WATER DAMAGE STILE NEXT TO FIREPLACE NEEDS RELACED. STILE HAS WATER DAMAGE NEAR THE BOTTOM. REMOVED DOOR ON LEFT SIDE OF FIREPLACE. REMOVED STILES THAT RUN ACROSS TOP BOTTOM AND MIDDLE SHELF, REMOVED SHELF AND BRACING FOR SHELF. REMOVED SCREWS FOR TOP "MANTLE".	
66335	5	FREEZER DOOR DAMAGED, DENTED, AND NOT SEALING, HAVE TO LIFT THE DOOR UP TO CLOSE REPLACE THE DOOR !!!!! install new freezer door. had to pull fridge to access mounting bolts for door hanger. removed trim and mouting screws from fridge. removed bolts for door hanger. removed dorr. installed new door. installed mounting bolts for door. secured fridge to wall with screws.cleaned door with glass cleaner.	
66335	6	UNDER THE LIFT IN THE BUNK THE PANEL IS DAMAGED	
66335	1	WALL BOARD IS COMIING OFF FRONT BED ROOM OFF DOOR SIDE wall board needs replaced in front bedroom. off door side. walls are peeling over the window. removed window,blinds,curtain rod and holders. removed cabinet door next to bed. removed all trim pieces around the wall and cabinets.removed ceiling batten strip. took a multi tool and cut infront if the cabinet and all the way down to the floor. took	

Claim : 66335

```

*****
WO #      Job #      Description      JOB INFORMATION
*****
        pry bar and removed panel from the wall. removed panel from unit.
        set staples in wall studs.when taking this panel out i ripped the
        wall under the cabinet. will need to repair later. went to the
        next panel and cut all the way down to the floor with multi tool.
        took pry bar and removed panel from unit. set staples in the wall
        studs. cleaned up the floor. took paneling out of the box and
        took it to the table saw and cut to length for first piece. most
        of the insulation came off with the damaged wall. took spray
        adhesive and glued to th wall before install. need to add a 2x4
        in between the cabinet and the wall so i can secure the new wall
        panel to it. had to trim the wall a bit for it to fit right.
        secured wall panel with staples. took a router and cut out part
        of the hole for the window. "repair for the section of wall that
        ripped" cut out damaged piece with multi tool. cut panel to
        length. secured to wall applied seam tape as needed to hide
        seams. took 2nd piece of panel and cut to length. installed with
        staples. cut out hole for window with router. cleaned up floor.
        installed seam tape where panels meet. had to remove "rubber
        trim" from the top of the wall to set staples prior to wall
        install. replacing with batten strips. installed batten strips
        and filled holes with putty. waiting on more trim to finish.
        installed window,blindss, curtain rod and holders. removed old
        seal from window. applied new foam seal, installed window. taped
        off and sealed with silicone. installed ceiling batten strip.
        clean up mess.

66335      2      TRIM PIECE IS BOWING ONE IS ON THE SLIDE ON THE REAR TOP TRIM
        secured TRIM WITH STAPLES
        secured TRIM WITH STAPLES

66335      4      WALL BOARD ABOVE THE FRONT SLIDE ON THE OFF DOOR SIDE
        REPLACE PANELING AS NEEDED.
        REMOVED TRIM FROM WALL, REMOVED LEFT SIDE OF THE ENTERTAINMENT
        CENTER( MANTLE,SHELF,DOOR,FRAMING,STILES) REMOVED BATTEN STRIPS
        OFF CIELING AS NEEDED FOR CLEARANCE. REMOVED STAPLES FROM INSIDE
        WIPER SEAL FOR SLIDE OUT SO I COULD GET TO THE EDGE OF THE WALL
        PANEL. PULLED THE SLIDE ROOM IN HALF WAY. REMOVED CORNER CAPS AND
        TOP FACIA TRIM ON THE SLIDE ROOM. REMOVED RUBBER ROOF FROM TOP
        SUPPORT BEAM, PUSHED RUBBER ROOF BACK OUT OF THE WAY. REMOVED TOP
        SUPPORT BEAM.REMOVED ALL PIECES FROM UNIT, RAN SLIDE ROOM OUT.
        REMOVED STAPLES FROM THE TOP WIPER SEAL ABOVE SLIDE ROOM. CUT
        RUBBER CIELING TRIM FLUSH WITH WALL. CUT FRONT WALL PANEL WITH
        MUTI TOOL, PULLED WALL PANEL AWAY FROM WALL. REMOVED WALL PANEL
        ABOVE SLIDE ROOM THAT WAS DAMAGED. GLUED INSULATION BACK INTO
        WALL,SET AND REMOVED STAPLES AND BRAD NAILS,CUT NEW WALL PANELS
        TO LENGTH. INSTALLED TOP PIECES OF WALL PANEL. SECURED TOP WIPER

```

Claim : 66335

 WO # Job # Description JOB INFORMATION

 SEAL ONTO NEW PANELS. APPLIED SEAM TAPE AS NEEDED. INSTALLED
 SUPPORT BEAMS INSIDE FRONT WALL TO SECURE NEW PANEL. SECURED
 PANEL WITH STAPLES. SECURED WIPER SEAL ON FRONT SIDE TO NEW PANEL
 WITH STAPLES. INSTALLED BATTEN STRIPS TO THE TOP OF WALL IN PLACE
 OF THE RUBBER TRIM. INSTALLED BULB SEAL TO TOP AND FRONT OF WIPER
 SEAL. INSTALLED BATTEN STRIP TO FRONT CORNER TO HIDE SEAM, PULLED
 SLIDE ROOM IN HALF WAY. REINSTALLED TOP SUPPORT BEAM ON SLIDE
 ROOM WITH SCREWS. SECURED RUBBER ROOF TO BEAM WITH STAPLES,
 SECURED FACIA TRIM AND CORNER CAPS WITH BRAD NAILS. SECURED TRIM
 THAT RUNS UNDER TOP FACIA BOARD WITH STAPLES. ALSO FINISHED
 INSTALLING BATTEN STRIPS ON THE DOOR SIDE OF THE BEDROOM.
 INSTALLED BATTEN STRIPS ON THE CEILING. FILLED STAPLE HOLES WITH
 PUTTY, CLEANED UP MESS.

66335 7 THE TRIM IN THE OFF DOOR SIDE BACK CORNER IS COMING OUT AND NEEDS
 REPLACED

66335 8 WALL BOARD ABOVE THE REAR SLIDE HAS DAMAGE ON THE TOP OF IT

 Part No Job# Description PARTS Qty Price Total

 F100130672 3 7/8" BATTEN VIPER 10.00 1.86 18.60
 F100247627 5 GE BLACK FREEZER D 1.00 220.11 220.11
 F100285189 6 STILE, LC 18MM" X 8.00 1.63 13.04
 F100130689 6 150' ROLL SEAM TAP 120.00 0.14 16.80
 F100176333 6 WALL BOARD 128.00 0.76 97.28

 Lab Code Job# Description LABOUR Hrs Rate Total

 Z990 3 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 3 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 3 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 3 MISC LABOUR CODE (EXTERNAL) 0.30 150.00 45.00
 Z990 5 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 6 MISC LABOUR CODE (EXTERNAL) 0.20 150.00 30.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 1.00 150.00 150.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 3.00 150.00 450.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.50 150.00 75.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.50 150.00 75.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 1.00 150.00 150.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.00 150.00 0.00

Claim : 66335

```

*****
Lab Code  Job#  Description              LABOUR              Hrs      Rate      Total
*****
Z990      2    MISC LABOUR CODE (EXTERNAL)      0.10    150.00    15.00
Z990      4    MISC LABOUR CODE (EXTERNAL)      0.00    150.00     0.00
Z990      4    MISC LABOUR CODE (EXTERNAL)      0.00    150.00     0.00
Z990      4    MISC LABOUR CODE (EXTERNAL)      0.00    150.00     0.00
Z990      4    MISC LABOUR CODE (EXTERNAL)      0.00    150.00     0.00
Z990      4    MISC LABOUR CODE (EXTERNAL)      2.00    150.00   300.00
Z990      4    MISC LABOUR CODE (EXTERNAL)      4.00    150.00   600.00
Z990      7    MISC LABOUR CODE (EXTERNAL)      0.00    150.00     0.00
Z990      8    MISC LABOUR CODE (EXTERNAL)      0.20    150.00    30.00
Z990      8    MISC LABOUR CODE (EXTERNAL)      1.00    150.00   150.00
*****

```

```

*****
Excode    Job#  Description              EXTRAS              Qty      Price      Total
*****
FRT       3    UPS-BATTEN                      1.00    31.55    31.55
FRT       5    UPS-FREEZER DOOR                1.00    34.61    34.61
FRT       6    FREIGHT & CRATE - PANEL, TAPE, STILE  1.00   140.09   140.09
*****

```

Parts Total: 365.83
 Labour Total: 2,070.00
 Sublet Total: 0.00
 Extras Total: 206.25

>>>> Claim Total: 2,642.08

Customer Signature: _____

Date: _____