

FOREST RIVER WARRANTY CLAIM FORM

DEALER ACCOUNT #	0005106	CLAIM STATUS	Authorized
BASDEN RV CENTER INC		CLAIM	925765
DBA AMERICAN RV CENTER		CLAIM ORIGIN	WEB
600 E BASELINE ROAD		ORIGINAL CLAIM ID	
		VIN	5ZT2CARB3NU039464
EVANSVILLE, IN 47725		CHASSIS VIN	
USA		MILEAGE	0
		SITE/WAREHOUSE	103 / 103
Labor rate:	\$150.00	ITEM #	CAT263BHCKLE
OWNER INFORMATION		DEALER RO #	66457
JUSTIN L BULLARD		CLAIM START DATE	02/10/2022
5 VICTORY LN		CLAIM END DATE	01/01/1900
Fairfield, IL 62837			
USA			
Retail Date of Purchase	02/12/2022	WARRANTY EXPIRATION DATE	02/12/2023

Claim Line Details

Labor

Line# 1

Operation Code

70-170-01-00-002034

Operational Description

Suburban Furnace - Appliances/Furnace (Suburban)/Replace/No Tread Code

Complaint, Cause, Correction

Original Note : bhoffman@americanrvcenter.com, 2022-02-10 11:11:21 :: THE FURNACE WONT LIGHT removed access panel to furnace and removed panel from back of furnace and found parts of blower wheel in furnace, cut wires and removed screws and lp line and pulled out furnace, took furnace out of cage and removed casing for blower motor and fan and found blade got into sail switch and fan blade blew apart, replaced sail switch and made the wires longer wires to hook back up, to short to reach, waiting on blower wheel to put back together. INSTALLED BLOWER WHEEL AND HOOKED ALL WIRES BACK TOGETHER,AND INSTALLED HOUSING BACK TOGETHER,HOOKED ALL WIRES IN CAMPER TO FURNANCE AND CSREWED DOWN FURNANCEAND HOOKED UP LP LINE,TESTED AND IT WORKS FINE.INSTALLED OUT SIDE VENT AND SEALED.

Model

SF-35FQ

Dlr Sub Hrs

2.50

Sub Labor Amt

\$375.00

Serial

212909582D

Appr Hrs

2.00

Appr Labor Amt

\$300.00

Notes

excessive time requested per repair description.....

Submitted

Labor Amt

\$375.00

Parts & Freight

\$0.00

Total

\$375.00

Approved

Labor Amt

\$300.00

Parts & Freight

\$0.00

Total

\$300.00

DEALER

DATE

SIGNATURE

I certify that I have performed these repairs consistent with Forest River Policies.

CUSTOMER

DATE

SIGNATURE

All repairs described have been inspected and are satisfactory.