

FOREST RIVER WARRANTY CLAIM FORM

DEALER ACCOUNT # 0005106
BASDEN RV CENTER INC
DBA AMERICAN RV CENTER
600 E BASELINE ROAD

EVANSVILLE, IN 47725
USA

Labor rate: \$150.00
OWNER INFORMATION

CLAIM STATUS Authorized
CLAIM 953778
CLAIM ORIGIN WEB
ORIGINAL CLAIM ID
VIN 4X4TCKE21NX155353
CHASSIS VIN
MILEAGE 0
SITE/WAREHOUSE 017 / 017A
ITEM # ACKT294BH
DEALER RO # 66576
CLAIM START DATE 03/07/2022
CLAIM END DATE 01/01/1900

Retail Date of Purchase

WARRANTY EXPIRATION DATE

Claim Line Details

Labor

Line# 1 Operation Code Operational Description
40-106-01-12-001216 Clearance Light - Electrical/12 Volt Exterior/Replace/Exterior Lighting
Complaint, Cause, Correction
Original Note : parts@americanrvcenter.com, 2022-03-07 16:01:45 :: COMPLAINT: CLEARANCE/MARKER LIGHTS ACROSS THE FRONT AND HALFWAY DOWN BOTH SIDES ARE NOT WORKING. Additional Note : parts@americanrvcenter.com, 2022-03-07 16:02:44 :: CAUSE: CHECKED FRONT MARKER LIGHT. .. NO GROUND PRESENT. Additional Note : parts@americanrvcenter.com, 2022-03-07 16:03:16 :: CORRECTION: Removed cover on junction box on frame under unit. Checked all light wires and ground wires. All connections good. Removed clearance light on front slide out. Checked for power to light. Light has power. Checked ground wires back from light to under slideout. Checked ground connector at front end of slideout. Has ground on wire going into connector, but no ground coming out on other two wires. Connector not crimped enough. Crimped connector and lights came "ON". Replaced cover on junction box on frame. Additional Note : parts@americanrvcenter.com, 2022-03-07 16:07:25 :: TOTAL OF 8 LIGHTS NOT WORKING.
Model # Dir Sub Hrs 2.00 Sub Labor Amt \$300.00
Serial # Appr Hrs 2.00 Appr Labor Amt \$300.00

Notes
thank you

Submitted Labor Amt \$300.00
Parts & Freight \$0.00
Total \$300.00

Approved Labor Amt \$300.00
Parts & Freight \$0.00
Total \$300.00

DEALER DATE

SIGNATURE

I certify that I have performed these repairs consistent with Forest River Policies.

CUSTOMER DATE

SIGNATURE

All repairs described have been inspected and are satisfactory.