

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 67044
MANUFACTURER'S CLAIM #:

Manufacturer: 49672 - RIVERSIDE RV
Customer: 1000 - BASDEN'S AMERICAN RV
Address: 600 E. BASELINE RD. EVANSVILLE, IN
USA
47725
Phone:
Stock Number: 11073 - 2022 RETRO 190BH 59CCC4615NL004688
VIN: 59CCC4615NL004688 HIN: SER#: 59CCC4615NL004688
Mileage: 0 Work Order Comp: 31 MAY 22
Auth. No: Dealer #:
Warr. Date: Work Order Date: 08 APR 22 Inv #: 377756

WO # Job # Description JOB INFORMATION

67044 1 REPLACE WATER HEATER THAT WAS INSTALLED WRONG FROM THE FACTORY.
replace water heater and raise frame up to provide proper
clearance for water heater and fittings
removed bed.removed wood decking that makes up the bottom of the
bed frame. removed trim pieces around walls. cut out support beam
above water heater so i could gain access to water heater.
removed mouting strap and wood frameing that hold water heater in
place. removed water lines. removed wiring. removed drain line
for pressure relief valve. removed water heater. original water
heater was hard wired into breaker panel. installed outlet for
new water heater. secured outlet to floor. placed new water
heater inside. installed bracing and strap to secure water heater
and prevent it from moving. secured water fittings to water
heater. cut new pvc drain line for pressure relief valve. glued
pvc together. took 2x4's and built frame up to clear water
heater. filled water heater. turned on water heater to check
function and test for leaks. cold water came apart under
pressure. removed 3 way valve and fitting. replaced 3 way valve
and fitting. cut new piece of flex hose to secure to water
heater. pressurized system to check for leaks. cut a taller piece
of paneling to cover the frame that was built up. removed
original paneling and trim around it. secured paneling. installed
trim around paneling. moved stile up as needed. secured stile
that sits infront of matress. cut all trim to length and
resecured with brad nails. secured wood decking to the frame.
cleaned up mess.

Claim : 67044

 WO # Job # Description JOB INFORMATION

 Part No Job# Description PARTS Qty Price Total

 72-0839 1 Fresh Water Adapte 4.00 5.21 20.84
 19-2416 1 S811 WHITE DUAL OU 1.00 7.79 7.79
 88-9218 1 30910 Fresh Water 1.00 10.24 10.24

 Lab Code Job# Description LABOUR Hrs Rate Total

 Z990 1 MISC LABOUR CODE (EXTERNAL) 1.79 150.00 268.50
 Z990 1 MISC LABOUR CODE (EXTERNAL) 0.60 150.00 90.00
 Z990 1 MISC LABOUR CODE (EXTERNAL) 3.61 150.00 541.50

 Excode Job# Description EXTRAS Qty Price Total

 PARTS 1 2x4'S 8' 6.00 8.91 53.46

Parts Total: 38.87
 Labour Total: 900.00
 Sublet Total: 0.00
 Extras Total: 53.46

>>>> Claim Total: 992.33

Customer Signature: _____

Date: _____