



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 67
Promise Date: 28 MAY 22

CUSTOMER WORK ORDER

WO #: 67044

Customer: 1000 - BASDEN'S AMERICAN
RV -
Tag:
Author: BH
Location: 0536 CHECK PRE AUTH

Stock #: 11073
Stock Desc: 2022 TT RIVERSIDE RV
RETRO 190BH
Chassis #: 59CCC4615NL004688
Serial #: 59CCC4615NL004688
Mileage:
Licence:

Invoice #:
Date In: 08 APR 22
Promised: 28 MAY 22
Date Sched:
Completed: 31 MAY 22
Warr. Date:

Job #1 - Warranty

COMPLAINT: REPLACE WATER HEATER THAT WAS INSTALLED
WRONG FROM THE FACTORY.

CAUSE: replace water heater and raise frame up to provide proper clearance for water heater and fittings

CORRECTION: removed bed. removed wood decking that makes up the bottom of the bed frame. removed trim pieces around walls. cut out support beam above water heater so i could gain access to water heater. removed mouting strap and wood frameing that hold water heater in place. removed water lines. removed wiring. removed drain line for pressure relief valve. removed water heater. original water heater was hard wired into breaker panel. installed outlet for new water heater. secured outlet to floor. placed new water heater inside. installed bracing and strap to secure water heater and prevent it from moving. secured water fittings to water heater. cut new pvc drain line for pressure relief valve. glued pvc together. took 2x4's and built frame up to clear water heater. filled water heater. turned on water heater to check function and test for leaks. cold water came apart under pressure. removed 3 way valve and fitting. replaced 3 way valve and fitting. cut new piece of flex hose to secure to water heater. pressurized system to check for leaks. cut a taller piece of paneling to cover the frame that was built up. removed original paneling and trim around it. secured paneling. installed trim around paneling. moved stile up as needed. secured stile that sits infront of mattress. cut all trim to length and resecured with brad nails. secured wood decking to the frame. cleaned up mess.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	268.50
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	90.00
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	541.50

Parts

Part #	Description	Qty	Price	Total
72-0839	Fresh Water Adapte	4.00	5.21	20.84
S811	S811 WHITE DUAL OU	1.00	7.79	7.79
30910	30910 Fresh Water	1.00	10.24	10.24

Other Services

Code	Description	Qty	Price	Total
PARTS	2x4'S 8'	6.00	8.91	53.46

Subtotal for Job #1: 992.33

Customer #: 1000
BASDEN'S AMERICAN RV,



W/O: 6714
Promise Date: 28 MAY 22

Parts Total:	38.87
Labour Total:	900.00
Sublet Total:	0.00
Extras Total:	53.46
WORK ORDER TOTAL:	992.33

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 01 Jun 2022



Customer #: 1000
BASDEN'S AMERICAN RV,

