

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 67423
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 51434 - RICHARD A. WALDROUP
Address: 3316 W MICHIGAN ST EVANSVILLE, IN

47712

Phone: 812-598-5969

Stock Number: 11035 - 2022 CATALINA SUMMIT SERIES 184BHS 5ZT2CAGC7NK003073

VIN: 5ZT2CAGC7NK003073 HIN: SER#: 5ZT2CAGC7NK003073

Mileage: 0 Work Order Comp: 17 MAY 22

Auth. No: Dealer #:

Warr. Date: 14 AUG 21 Work Order Date: 13 MAY 22 Inv #: 377032

WO #	Job #	Description	JOB INFORMATION
67423	1	CUSTOMER IS UNSURE IF THE KITCHEN DRAIN IS DRAINING INTO THE GREY TANK PROPERLY. WHEN HE DEWINTERIZED IT, HE NOTICED THAT THERE WAS WATER LEAKING FROM THE TOP OF THE TANK AND WATER WAS ALSO POOLING UP ON TOP OF THE TANK. found out after repairing the gate valve that the customer had stated where and how the grey tank was leaking. pulled unit into shop. ran water through the kitchen sink and water started pouring out the top of the grey tank. removed panel next to the breaker panel and found where the drain line goes through the floor. drain pipe was not secured to the tank. FACTORY put a union inside the rubber gromet and covered both the union and rubber gromet with all purpose cement and still didnt seal the pipe to the tank properly. cut the pipe leading to gate valve.removed the support bracket. went to locate the drain lines for the sink and shower. had to cut the wall in the bathroom to access the drain pipe. FACTORY ran both the shower and sink drain lines together and also the vent pipe for the tank together with a " T " union inside the wall. where the pipe and the union meet is flush with the floor and i cant cut the pipe going into the tank. i cannot drop the tank due to this ' T " union being inside the wall and so close to the floor. when i tried to pull out the kitchen sink pipe that was in the gromet, the entire gromet came out. need to see if i can get the correct gromet inside the tank through the floor without being able to drop the tank. CUT FLOOR AROUND WHERE THE PIPE GOES DOWN INTO TANK SO I HAD	

Claim : 67423

 WO # Job # Description JOB INFORMATION

ENOUGH ROOM TO INSTALL GROMET. REPLACED RUBBER GROMET. CUT A
 PIECE OF PIPE AND SECURED TO RUBBER GROMET. GLUED DRAIN PIPE
 TOGETHER WITH A UNION. SECURED SUPPORT BEAM BACK IN PLACE FOR THE
 GREY TANK. GLUED PIPE LEADING TO GATE VALVE BACK TOGETHER WITH A
 UNION. FILLED TANK UP TO FULL. NO LEAKS PRESENT. SECURED BATHROOM
 WALL AND TRIM WITH STAPLES. APPLIED SEAM TAPE AS NEEDED. SECURED
 PANEL THAT I REMOVED TO GAIN ACCESS TO DRAIN PIPE WITH STAPLES.
 SECURED BREAKER PANEL. FILLED HOLES WITH PUTTY AS NEEDED. CLEANED
 UP MESS.

 Part No Job# Description PARTS Qty Price Total

VLPF02-2105	1	1-1/2" TANK GROMMETS		1.00	5.04	5.04
LSB633001	1	COUPLING 1 1/2" H		1.00	1.10	1.10

 Lab Code Job# Description LABOUR Hrs Rate Total

Z990	1	MISC LABOUR CODE (EXTERNAL)		2.50	150.00	375.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		0.30	150.00	45.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		2.40	150.00	360.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		2.80	150.00	420.00

Parts Total: 6.14
 Labour Total: 1,200.00
 Sublet Total: 0.00
 Extras Total: 0.00

>>>> Claim Total: 1,206.14

Customer Signature: _____

Date: _____