



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 67
Promise Date: 28 MAY 22

CUSTOMER WORK ORDER

WO #: 67423

Customer: 51434 - WALDROUP,
RICHARD A. - 812-598-5969

Tag:

Author: BJW

Location: 0518 CHECK PREAUTH

Stock #: 11035

Stock Desc: 2022 TT COACHMEN
CATALINA SUMMIT SERIES 184BHS

Chassis #: 5ZT2CAGC7NK003073

Serial #: 5ZT2CAGC7NK003073

Mileage:

Licence:

Invoice #:

Date In: 13 MAY 22

Promise: 28 MAY 22

Date Sched:

Completed: 17 MAY 22

Warr. Date: 14 AUG 21

Job #1 - Warranty

COMPLAINT: CUSTOMER IS UNSURE IF THE KITCHEN DRAIN IS DRAINING INTO THE GREY TANK PROPERLY. WHEN HE DEWINTERIZED IT, HE NOTICED THAT THERE WAS WATER LEAKING FROM THE TOP OF THE TANK AND WATER WAS ALSO POOLING UP ON TOP OF THE TANK.

CAUSE: found out after repairing the gate valve that the customer had stated where and how the grey tank was leaking. pulled unit into shop. ran water through the kitchen sink and water started pouring out the top of the grey tank. removed panel next to the breaker panel and found where the drain line goes through the floor. drain pipe was not secured to the tank. FACTORY put a union inside the rubber gromet and covered both the union and rubber gromet with all purpose cement and still didnt seal the pipe to the tank properly. cut the pipe leading to gate valve. removed the support bracket. went to locate the drain lines for the sink and shower. had to cut the wall in the bathroom to access the drain pipe. FACTORY ran both the shower and sink drain lines together and also the vent pipe for the tank together with a " T " union inside the wall. where the pipe and the union meet is flush with the floor and i cant cut the pipe going into the tank. i cannot drop the tank due to this " T " union being inside the wall and so close to the floor. when i tried to pull out the kitchen sink pipe that was in the gromet, the entire gromet came out. need to see if i can get the correct gromet inside the tank through the floor without being able to drop the tank.

CORRECTION: CUT FLOOR AROUND WHERE THE PIPE GOES DOWN INTO TANK SO I HAD ENOUGH ROOM TO INSTALL GROMET. REPLACED RUBBER GROMET. CUT A PIECE OF PIPE AND SECURED TO RUBBER GROMET. GLUED DRAIN PIPE TOGETHER WITH A UNION. SECURED SUPPORT BEAM BACK IN PLACE FOR THE GREY TANK. GLUED PIPE LEADING TO GATE VALVE BACK TOGETHER WITH A UNION. FILLED TANK UP TO FULL. NO LEAKS PRESENT. SECURED BATHROOM WALL AND TRIM WITH STAPLES. APPLIED SEAM TAPE AS NEEDED. SECURED PANEL THAT I REMOVED TO GAIN ACCESS TO DRAIN PIPE WITH STAPLES. SECURED BREAKER PANEL. FILLED HOLES WITH PUTTY AS NEEDED. CLEANED UP MESS.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	375.00
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	45.00
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	360.00
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	420.00

Parts

Part #	Description	Qty	Price	Total
11-0995	1-1/2" TANK GROMMETS	1.00	5.04	5.04
89-8002	COUPLING 1 1/2" H	1.00	1.10	1.10

Subtotal for Job #1: 1,206.14



Customer #: 51434
WALDROUP, RICHARD A.



Parts Total: 6.14
Labour Total: 1,200.00
Sublet Total: 0.00
Extras Total: 0.00
WORK ORDER TOTAL: 1,206.14

W/O: 67423
Promise Date: 28 MAY 22

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 17 May 2022



Customer #: 51434
WALDROUP, RICHARD A.

