

BASDEN RV CENTER, INC D.B.A. AMERICAN RV  
600 E. Baseline Rd.  
Evansville, IN  
US  
47725  
812-867-5200

WARRANTY CLAIM # 67929  
MANUFACTURER'S CLAIM #:

Manufacturer: 1013 - KEYSTONE RV CO  
Customer: 1000 - BASDEN'S AMERICAN RV  
Address: 600 E. BASELINE RD. EVANSVILLE, IN  
USA  
47725

Phone:

Stock Number: 11169 - 2022 MONTANA 3121RL 4YDFM0R2XN4702830

VIN: 4YDFM0R2XN4702830 HIN: SER#: 4YDFM0R2XN4702830

Mileage: 0 Work Order Comp: 30 SEP 22

Auth. No: Dealer #: 1194

Warr. Date: Work Order Date: 09 JUL 22 Inv #: 383670

\*\*\*\*\*  
WO # Job # Description JOB INFORMATION  
\*\*\*\*\*

67929 1 UNIT HAS A LEAK ON THE DOORSIDE REAR SLIDE FIND WHERE IT IS  
SOMING FROM AND ORDER THE PARTS AND FIX  
Transition strip located behind the front top fascia on the slide  
out is not sealed and is allowing water to roll behind and  
underneath it and seep into the slide out ceiling. Slide out  
ceiling panels and batten strips have excessive water damage and  
need to be replaced. Kitchen table also has water damage and  
needs to be replaced. One of the LED lights above the recliners  
has water inside of it and is beginning to fail. Need to seal  
transition strip, test for leaks and replace all materials  
listed.  
Pulled unit into shop. Removed recliners and kitchen chairs from  
slide out. Removed all that and strips and the top fascia trim  
from slide out. Removed two lights over recliners and light  
fixture over kitchen table. Removed all the valances and blinds  
from slide out room. Removed hardware for blinds in order to gain  
access to Corner trim and Crown molding. Remove Corner trim and  
crown molding. Cut panels along the edge and remove them from the  
top of the slide out. Removed all insulation that fell out and  
was not secured. Cleaned area and install new insulation with  
spray adhesive. Cut new bat and strips to link. Removed Staples  
from crown molding and Corner trim. Took new ceiling panels and  
cut to length. Measured for Access holes for the lights on  
panels. Cut holes with a hole saw. Installed bracing on the side  
of the slide out wall to help hold the ceiling panel in place.  
Installed ceiling panel and rim wires through the holes.

Claim : 67929

\*\*\*\*\*  
 WO # Job # Description JOB INFORMATION  
 \*\*\*\*\*

Installed batting strips on the sides and the top. Installed Crown molding in corner trim. Installed another small piece of paneling in between the other two that I cut. Added to pieces of battened strip to those to hide the seams. Installed top fascia trim. Installed hardware for blinds. Installed blinds. Installed the valances over blinds. Installed light fixture over table and installed 2 new lights over recliners. Applied putty to staple holes as needed. Kitchen table also needs replaced. Got new table out of Parts trailer. Removed tabletop. Installed new table top. Installed recliners. Put kitchen chairs back. Cleaned up mess.

\*\*\*\*\*  
 Part No Job# Description PARTS Qty Price Total  
 \*\*\*\*\*

|        |   |                                   |      |        |        |
|--------|---|-----------------------------------|------|--------|--------|
| 500627 | 1 | CLEAR SIKASIL PLUS                | 2.00 | 17.86  | 35.72  |
| 479575 | 1 | Light - Ceiling - Round - 4 1/2"  | 1.00 | 2.60   | 2.60   |
| 479579 | 1 | LED - Mushroom Light - Ultra Brig | 1.00 | 2.86   | 2.86   |
| 681071 | 1 | Panel - 3.6mm x 48" x 96" - Carb  | 2.00 | 60.94  | 121.88 |
| 681067 | 1 | Trim - Batten - 3.6mm x 1 1/2" x  | 4.00 | 3.13   | 12.52  |
| 640775 | 1 | Trim - Batten - 3.6mm x 1 7/8" x  | 4.00 | 4.08   | 16.32  |
| 655452 | 1 | DINETTE TABLE 26 x 38.5 W/10" LEA | 1.00 | 314.42 | 314.42 |

\*\*\*\*\*  
 Lab Code Job# Description LABOUR Hrs Rate Total  
 \*\*\*\*\*

|      |   |                      |      |        |        |
|------|---|----------------------|------|--------|--------|
| Z990 | 1 | MISCELLANEOUS REPAIR | 0.00 | 150.00 | 0.00   |
| Z990 | 1 | MISCELLANEOUS REPAIR | 1.00 | 150.00 | 150.00 |
| Z990 | 1 | MISCELLANEOUS REPAIR | 0.00 | 150.00 | 0.00   |
| Z990 | 1 | MISCELLANEOUS REPAIR | 0.00 | 150.00 | 0.00   |
| Z990 | 1 | MISCELLANEOUS REPAIR | 1.87 | 150.00 | 280.50 |
| Z990 | 1 | MISCELLANEOUS REPAIR | 1.50 | 150.00 | 225.00 |
| Z990 | 1 | MISCELLANEOUS REPAIR | 1.63 | 150.00 | 244.50 |
| Z990 | 1 | MISCELLANEOUS REPAIR | 0.00 | 150.00 | 0.00   |
| Z990 | 1 | MISCELLANEOUS REPAIR | 2.00 | 150.00 | 300.00 |
| Z990 | 1 | MISCELLANEOUS REPAIR | 2.00 | 150.00 | 300.00 |

\*\*\*\*\*  
 Excode Job# Description EXTRAS Qty Price Total  
 \*\*\*\*\*

|       |   |                                       |      |        |        |
|-------|---|---------------------------------------|------|--------|--------|
| FRT   | 1 | UPS LIGHTS                            | 1.00 | 11.76  | 11.76  |
| FRT   | 1 | FREIGHT & CRATE - PANELING, TRIM, TAB | 1.00 | 157.97 | 157.97 |
| PARTS | 1 | 654976 ROLLED INSULATION              | 1.00 | 24.59  | 24.59  |

Parts Total: 506.32  
 Labour Total: 1,500.00  
 Sublet Total: 0.00  
 Extras Total: 194.32

>>>> Claim Total: 2,200.64

Customer Signature: \_\_\_\_\_

Date: \_\_\_\_\_