



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 68539
Promised Date: 30 SEP 22

CUSTOMER WORK ORDER

WO #: 68539

Customer: 46875 - CHUBBY CHOW
FACTORY LLC - 812-455-2400

Tag:

Author: BH

Location: 1015 CHECK WORK

Stock #: 2207R

Stock Desc: 2022 TT KEYSTONE
SPRINGDALE 260BH

Chassis #: 4YDTSGL28N3108527

Serial #: 4YDTSGL28N3108527

Mileage: 0

Licence:

Invoice #:

Date In: 13 SEP 22

Promised: 30 SEP 22

Date Sched:

Completed: 05 OCT 22

Warr. Date:

Job #1 - Warranty

COMPLAINT: BLACK TANK FLUSH LEAKING WHEN USING

CAUSE: BLACK TANK SLUSH LEAKING AT TANK. THE INLET IS CRACKED NEEDS NEW TANK

CORRECTION: GOT PART FROM PARTS ROOM AND TOOK OUT OF BOX AND FOUND NO TANK FLUSH IN TANK GOT WITH CRAIG AND GOT ONE OFF OF SHELF TO INSTALL, TOOK OUT TOILET AND FLANGE IN TANK, TOOK OFF SENSORS ON TANK, TOOK OFF VALVE AND LINE STRAP AND 2 STRAPS AROUND TANK, TOOK OFF LINE TO TANK FOR FLUSH, TOOK OFF BAR THAT HOLDS TANK IN TO REMOVE TANK. ALSO HAD TO PULL VENT ON ROOF AND PULL PVC OUT OF TANK TO GET DOWN. MEASURED AND CUT HOLE FOR TOILET, MEASURED AND CUT HOLE FOR VENT PIPE, MEASURED AND CUT HOLE FOR BLACK FLUSH. INSTALLED TANK IN PLACE AND INSERTED VENT PIPE IN TANK, INSTALLED VENT COVER BACK ON ON ROOF, INSTALLED TANK SENSOR WIRES TO TANK AND STRAPED THE STRAPS BACK ON TANK, INSTALLED BLACK TANK FLUSH HAD TO DRILL 3 SCREW HOLES AND SEAL, HAD TO MAKE NEW LINE FOR BLACK FLUSH FOR IT TO WORK, INSTALLED DRAIN LINE AND VALVE AND STRAP TO BLACK TANK AND SEALED DRAIN LINE IN TANK. INSTALLED PIPE IN TANK FOR TOILET AND SCREW DOWN FLANGE, INSTALLED TOILET AND WATER LINE, TESTED AND IT DONT LEAK.

Labor

Code	Description	Mechanic	Total
Z990	MISCELLANEOUS REPAIR	DGH	75.00
Z990	MISCELLANEOUS REPAIR	RAB	75.00
Z990	MISCELLANEOUS REPAIR	RAB	0.00
Z990	MISCELLANEOUS REPAIR	DGH	450.00

Parts

Part #	Description	Qty	Price	Total
479190	Tank - Holding - 22" x 54" x 8" - Blow Molded - Spin Sensor - End Drain - 44/Rac	1.00	129.20	129.20
89-8444	QUICKIE FLUSH	1.00	31.14	31.14
72-C818	1/2" MPT TO 1/2" PEX	1.00	3.81	3.81

Other Services

Code	Description	Qty	Price	Total
FRT	UPS- TANK	1.00	91.26	91.26

Subtotal for Job #1: 855.41

Job #2 - Internal

COMPLAINT: ROLL THE AWNING OUT MOVING WEIRD

CAUSE: ROLLED AWNING IN AND OUT ADJUSTED ARMS



Customer #: 46875
CHUBBY CHOW FACTORY



CORRECTION: ADJUSTED ARMS

Labor

Code

Z990

Description

MISCELLANEOUS REPAIR

Mechanic
RAB

Total
N/C

Subtotal for Job #2:

0.00

Parts Total: 164.15

Labour Total: 600.00

Sublet Total: 0.00

Extras Total: 91.26

WORK ORDER TOTAL: 855.41

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 05 Oct 2022

W/O: 48539
Printed Date: 30 SEP 22



Customer #: 46875
CHUBBY CHOW FACTORY

