

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 69917
MANUFACTURER'S CLAIM #:

Manufacturer: 1013 - KEYSTONE RV CO
Customer: 1000 - BASDEN'S AMERICAN RV
Address: 600 E. BASELINE RD. EVANSVILLE, IN
USA
47725
Phone:
Stock Number: 11139 - 2023 SPRINGDALE 1740RK 4YDTSGG18PW102231
VIN: 4YDTSGG18PW102231 HIN: SER#: 4YDTSGG18PW102231
Mileage: 0 Work Order Comp: 28 FEB 23
Auth. No: Dealer #: 1194
Warr. Date: Work Order Date: 23 FEB 23 Inv #: 387955

WO # Job # Description JOB INFORMATION

69917 2 BLACK TANK DUMP VALVE WILL NOT CLOSE
BLACK TANK DUMP VALVE WILL NOT CLOSE.
Knife blade groove full of glue. Removed damaged black tank dump
valve. Installed new dump valve. Tightened all bolts securely.
Checked for leaks. OK.

69917 3 NO ACCESS TO WATER PUMP
NO ACCESS TO WATER PUMP.
No access to water pump that is mounted under sleeper couch.
Removed sleeper couch for access to water pump and water tank.
Cut access hole in panel below couch. Used black plastic panel
to cover access hole. Cut water line from fresh water tank to
water pump. Inserted a winterizing kit in line to winterize
unit. Remounted sleeper couch.

69917 4 BATHROOM DOOR WILL NOT CLOSE
BATHROOM DOOR WILL NOT CLOSE.
Removed lock side door jamb that was bowed out, too long.
Trimmed bottom end of door jamb. Trimmed bathroom side wall
panel that was uneven. Door still hits door jamb on lock side.
Removed door from door jamb. Removed hinges from door. Cleared
out material on door where hinges mount to door. Recessed hinges
on door. Reindtalled door on door frame. Door now closes and
latches closed. Corner trim next to bathroom door not flush eith
wall. Removed corner trim. Wall panel not flush with corner of
wall allowing corner trim to not be flush with wall when

Claim : 69917

WO #	Job #	Description	JOB INFORMATION
------	-------	-------------	-----------------

installed. Trimmed wall panel from ceiling to floor. Remounted corner trim flush with wall. Trimmed ceiling and floor flat trim pieces to fit corner trim. Reattached all trim to wall. Filled all staple holes with matching putty.

Part No	Job#	Description	PARTS	Qty	Price	Total
VLPT1003VPM	2	3" WASTE VALVE		1.00	14.50	14.50
3780	3	ACCESS PANEL		1.00	2.29	2.29
CMC36543	3	36543 PUMP WINTERIZATION KIT		1.00	16.77	16.77
SHR244-2926	3	1/2" BARB STRAIGHT ADAPT		2.00	2.59	5.18

Lab Code	Job#	Description	LABOUR	Hrs	Rate	Total
Z990	2	MISC LABOUR CODE (EXTERNAL)		0.50	160.00	80.00
Z990	3	MISCELLANEOUS REPAIR		0.00	160.00	0.00
Z990	3	MISCELLANEOUS REPAIR		1.00	160.00	160.00
Z990	4	MISCELLANEOUS REPAIR		2.00	160.00	320.00
Z990	4	MISCELLANEOUS REPAIR		0.00	160.00	0.00

Parts Total:	38.74
Labour Total:	560.00
Sublet Total:	0.00
Extras Total:	0.00

>>>> Claim Total: 598.74

Customer Signature: _____

Date: _____