

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 69920
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 1000 - BASDEN'S AMERICAN RV
Address: 600 E. BASELINE RD. EVANSVILLE, IN
USA
47725

Phone:

Stock Number: 11243 - 2023 CATALINA SUMMIT SERIES 231MKS 5ZT2CAMB6PU041011
VIN: 5ZT2CAMB6PU041011 HIN: SER#: 5ZT2CAMB6PU041011
Mileage: 0 Work Order Comp: 07 MAR 23
Auth. No: Dealer #:
Warr. Date: Work Order Date: 23 FEB 23 Inv #: 388247

WO # Job # Description JOB INFORMATION

69920 1 REAR WALL PAPER PEALING
TOOK PICTURES OF PANELS AT THE REAR OF CAMPER. WAITING FOR
WARRANTY. FOUND THE WALL PAPER PEELING INSIDE THE CABINETS, ABOVE
THE WINDOW. PUT IN PO SHEET FOR NEW PANELS. UNBOX THE NEW PANEL
TO MAKE SURE THEY WERE THE SAME COLOR. STARTED THE TEAR DOWN WITH
REMOVING THE FOLD DOWN COUCH. THEN REMOVED THE BLINDS FROM THE 3
WINDOWS SO THE CABINETS DID NOT GET DAMAGED WHILE REMOVING
CABINETS. REMOVED THE BOTTOM OF CABINET CAUSE IT HAD 12 VLOT
RUNNING THRU THE CABINET AND PANEL. WHEN REMOVING THE SIDE TABLES
FROM THE CORNERS FOUND OUT THE HAD TO CUT THE SCREWS FROM
PANELING CAUSE THE SCREWS WERE DROVE IN FROM THE OUTSIDE IN.
REMOVED THE TRIM THAT WAS ON FLOOR TO WALL. REMOVED THE WINDOW
TRIM THAT HOLDS IN WINDOW. THEN STARTED TO REMOVE THE PANELING
AND 12 VOLT WIRE FOR LIGHTS. FLIPPED NEW PANEL UPSIDE DOWN AND
LAYED OLD PANEL ON TO FOR TEMPLATE. CUT OUT NEW PANELS. REMOVED
STAPLES FROM TRIM AND STUDS SO PANELS WOULD FIT PROPER. PLACED IN
A 2X2 STUD ON EACH CORNER SO NEW PANELING HAD SOMETHING TO STAPLE
TO. PLACED IN THE LEFT PANEL SIDE FIRST WITH STAPLES THEN MOVED
TO THE RIGHT SIDE. THE RIGHT SIDE HAD TO HAVE A HOLE IN IT FOR
THE 12 VOLT WIRE FOR CABINET LIGHT. STAPLED IN THE RIGHT SIDE
PANEL THEN TRIMED THE 2 PANELS WITH SEAM TAPE THAT MATCH COLOR.
PUT THE WINDOW TRIM BACK IN WINDOW WITH SCREWS. THEN HUNG UP THE
CABINET AND SCREWED INTO PLACE. FOLLOWED BY THE 12 VOLT LIGHTS
BELOW CABINET. PUT SIDE TABLES BACK IN THE CORNERS AND SCREWED TO
THE WALL AND FLOOR. PUT THE BLINDS BACK ON THE WALL ABOVE THE
WINDOWS. STAPLED THE TRIM BACK TO THE FLOOR THAT WENT IN BETWEEN

Claim : 69920

 WO # Job # Description JOB INFORMATION

THE THE SIDE TABLES. SCREWED COUCH BACK TO THE SIDE TABLES AND TRIMMED THE BACK WALL AREA WITH SILICONE LIKE FACTORY DID. CLEANED UP MY MESS AS I WENT ALONG WITH PUTTING WALL BACK TOGETHER. TOOK PICTURES FROM TEAR DOWN TO REBUILD.

69920 2 BATH TO LIVING ROOM DOOR WONT SHUT
 DOOR LATCH PLATE WAS TO HIGH FOR DOOR TO LATCH AND STAY SHUT. TOOK PICTURES OF THE ALIGNMENT OF DOOR NOT LATCHING THE PLATE. OPENED DOOR THEN REMOVED THE SCREWS HOLDING IN PLATE. CUT OUT THE HOLE BIGGER TO FIT THE DOOR LATCH. PUT LACTH PLATE BACK ON CHECKED FOR CLEARANCE AND FIT. DOOR SHUTS WITH NO PROBLEM.

Part No	Job#	Description	PARTS	Qty	Price	Total
F100176333	1	WALL BOARD		64.00	1.48	94.72
500627	1	CLEAR SIKASIL PLUS		1.00	16.84	16.84

Lab Code	Job#	Description	LABOUR	Hrs	Rate	Total
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.10	160.00	176.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		0.20	160.00	32.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		0.20	160.00	32.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.00	160.00	640.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		2.50	160.00	400.00
Z990	2	MISC LABOUR CODE (EXTERNAL)		0.30	160.00	48.00

Excode	Job#	Description	EXTRAS	Qty	Price	Total
FRT	1	UPS FREIGHT - WALL BOARD		0.00	0.00	0.00

Parts Total: 111.56
 Labour Total: 1,328.00
 Sublet Total: 0.00
 Extras Total: 0.00

>>>> Claim Total: 1,439.56

Customer Signature: _____

Date: _____