

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 70267
MANUFACTURER'S CLAIM #:

Manufacturer: 1013 - KEYSTONE RV CO
Customer: 1000 - BASDEN'S AMERICAN RV
Address: 600 E. BASELINE RD. EVANSVILLE, IN
USA
47725
Phone:
Stock Number: 2022 SPRINGDALE 1740RK 4YDTSGG19NW109167
VIN: 4YDTSGG19NW109167 HIN: SER#: 4YDTSGG19NW109167
Mileage: 0 Work Order Comp: 28 APR 23
Auth. No: Dealer #: 1194
Warr. Date: 16 MAY 22 Work Order Date: 04 APR 23 Inv #: 390362

WO # Job # Description JOB INFORMATION

70267 1 THERE IS A LARGE AMOUNT OF WATER IN THE AREA OF THE MURPHY BED.
THE MATTRESS IS SOAKED AND MOLDING. AND THE CARPET IS WET AND
MOLDING. CUSTOMER HAS NOTICED THAT THE PASS THROUGH IS DRY.
THERE IS MOLD GROWING UP THE WALL AS WELL
AFTER CHECKING OUT THE ROOF. FOUND A FEW SPOTS THAT I HAD TO
DICOR. TOOK PICS. FRONT TRIM AROUND SATILITE AND REAR TRIM. TOOK
PICS OF THE BED. NEED TO TAKE OUT 12V AND 110 ON LOWER CABINETS.
NEED TO REMOVE ALL THE CABINETS BY THE BED. REMOVE WALL PANELS.
CUT AND INSTALL WALL PANELS AND BATON STRIPS. REMOVE BED AND
FRAME. REMOVE SHELF AND BOTH CABINETS AND LOWER CABINETS. CUT OUT
DAMAGED WALL PANELS. PUT BLOCKING IN WHERE NEEDED. INSTALL NEW
WALL PANELS. CUT NEW SIDES FOR CABINET. PUT CABINETS BACK. CUT
TRIM FOR SEAMS. PUTTY HOLES. PUT BED FRAME BACK. PUT NEW BED ON
FRAME

70267 2 WATER RUNS DOWN BETWEEN THE AWNING AND THE COACH WHEN IT IS
RAINING.
PUT SILICONE OVER SCREW ON AWNING. TOOK PICS

Part No Job# Description PARTS Qty Price Total

681466 1 Trim - Batten - 3.6mm x 7/8" x 96 6.00 2.23 13.38
681467-KEY 1 Panel - 3.6mm x 48" x 96" - Carb 3.00 52.99 158.97
673442 1 Mattress - Folding - 6" x 59" x 2 1.00 315.41 315.41
13-1320 2 PW HAPS FREE SELF-LEVELING DICOR 3.00 6.33 18.99

Date: _____