

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 70482
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 1000 - BASDEN'S AMERICAN RV
Address: 600 E. BASELINE RD. EVANSVILLE, IN
USA
47725
Phone:
Stock Number: 11079 - 2023 CHEROKEE GREY WOLF 20RDSE 5ZT2CKJB5PF004529
VIN: 5ZT2CKJB5PF004529 HIN: SER#: 5ZT2CKJB5PF004529
Mileage: 0 Work Order Comp: 28 JUN 23
Auth. No: Dealer #:
Warr. Date: Work Order Date: 25 APR 23 Inv #: 393240

WO # Job # Description JOB INFORMATION

70482 1 WATER LEAKING FROM GREY TANK
water is leaking at fitting coming out of tank
water is leaking at fitting coming out of tank, jack up left
side of unit, and set on jack stands, remove left front tire and
let axle drop to have room for tech to get to leak, loosen band
and cut drain pipe and try to separate from tank, line will not
move, remove screws from underbelly, end screws of underbelly was
shot from top before floor was put on, underbelly is around tanks,
cut underbelly and pull down to find parts #s on tank put
together po and turn ip for tanks fittings and line (3in to 1
1/2in) put tire back on and unjack BRING BACK IN GET PARTS FROM
PARTS DEPT. OPEN CABNETS REMOVING DRAWS AND ACSESS PANELS ON
KITCHEN SINK DRAIN LINE, REMOVE WALL BOARD IN HALL TO GAIN ACSESS
TO DRAIN LINES FOR SHOWER AND BATHROOM SINK, CUT DRAIN LINES,
CUT TANK DRAIN LINE, REMOVE MONITOR WIRES, RE MOVE TANK SUPORT,
AND PULL TANK OUT, SET NEW TANK NEXT TO OLD TANK AND MARK FOR
HOLE LOCATIONS, DRILL HOLES AND INSERT TANK GRAMLETS IN TANK, CUT
LINES TO FITAN WORK TANK IN PLACE, INSTALL SUPORT, RUN LINES FOR
2 SINKS AND SHOWER TO TANK AND FASEN UP, CONET WIRE FROM MONITORS
AND TEST, CONET UP DRAIN LIN, WATER TEST FOR LEAKS, FILL TANK
WITH WATER AND LET SIT, PUT KITCHEN CABNET BACK TOGETHERPUT WALL
BACK TOGETHER, DRAIN TANK, PUT UNDERBELLY BACK UP, SEAL UNDER
BELLY WITH TAPE AND FOAN SEALER, CLEAN UP BUILD TRASH OUT OF UNIT
CLOSE UP UNIT AND PUT OUT ON SALES LOT

Part No Job# Description PARTS Qty Price Total

4870960 1 1.5" FERNCO COUPLER 4.00 9.34 37.36

Claim : 70482

```

*****
Part No      Job#  Description          PARTS          Qty      Price      Total
*****
89-8067       1   90 STREET ELBOW 1 1/2"          1.00      3.58      3.58
69-9244       1   1.5" ABS PIPE                    1.00     37.85     37.85
60P05751A     1   ELBOW, 1 1/2" 90 DEG. LONGSWEEP S 1.00      1.93      1.93
20X51398A     1   TANK, 59" X 28" X 8" HOLDING TANK 1.00    110.76    110.76
60P12642A     1   TANK REDUCER, VALTERA T1041-1 3" 1.00      1.16      1.16
11-0995       1   1-1/2" TANK GROMMETS             2.00      5.19     10.38
11-1119       1   1-1/2" BEND-1/8                  1.00      2.25      2.25
100815        1   Fitting - ABS - Str Elbow - 1 1/2 1.00      0.66      0.66

```

```

*****
Lab Code Job#  Description          LABOUR          Hrs      Rate      Total
*****
Z990       1   MISC LABOUR CODE (EXTERNAL)        0.50    160.00     80.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         0.00    160.00      0.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         0.00    160.00      0.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         0.00    160.00      0.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         2.50    160.00     400.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         1.00    160.00     160.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         1.00    160.00     160.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         0.00    160.00      0.00
Z990       1   MISC LABOUR CODE (EXTERNAL)         0.00    160.00      0.00

```

```

*****
Excode Job#  Description          EXTRAS          Qty      Price      Total
*****
FRT       1   FREIGHT                          1.00    133.03    133.03

```

```

Parts Total:      205.93
Labour Total:     800.00
Sublet Total:       0.00
Extras Total:     133.03

```

>>>> Claim Total: 1,138.96

Customer Signature: _____

Date: _____