

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 71488
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 18834 - MARK J. EGLI
Address: 517 STEAMMILL ST. PO BOX 455 NEW HARMONY, IN

47631

Phone: 812-682-2594

Stock Number: 10676 - 2022 CATALINA 243RBSLE 5ZT2CANB2NU039607

VIN: 5ZT2CANB2NU039607 HIN: SER#: 5ZT2CANB2NU039607

Mileage: 0 Work Order Comp: 13 DEC 23

Auth. No: Dealer #:

Warr. Date: 29 APR 22 Work Order Date: 18 AUG 23 Inv #: 399427

WO # Job # Description JOB INFORMATION

71488 1 FIX ALL THE DAMAGE IN THE UNIT JOBS ARE LISTED BELOW
Wallboard peeling.
Cleaned off putty on ceiling of slideroom. Cleaned off putty on
bedroom wall. Remove window in bedroom. Remove trim. Remove
damaged panel. Take panel and trim edge to thickness of old
panel. New panels are thicker than whats on the wall. Cut and
install new panel and trim. Router out window. Install window.
Putty holes. Remove couch. Remove valance. Remove window. Remove
damaged panel. Cut and install new panel. Router out window. Put
up new trim. Putty holes. Put new tape on window. Put window
back. Put couch back and trim out base. Silicone above window.
Remove bench seat. Remove trim. Remove valance and shade. Remove
window. Remove damaged panel. Cut new panel and install. Router
out window. Put window back. Silicone. Put valance back and
shade. Put on new trim. Put bench seat back. Putty holes. Install
new wall board on the rear cabinet inside. Trim out and putty.
Trim around shower surround and silicone. Replace 3/4" piece of
trim on left of shower. Remove bathroom cabinet and replace wall
board. Put cabinet back and trim out. Remove small bar counter.
Remove control board. Remove cabinet above sink. Remove stove
vent. Remove all trim. Cut out and remove damaged panels. Put
blocking in where needed. Cut and install new wall panel around
door and counter top. Put on seam tape. Re install counter top.
Put cabinet back. Put control board back. Trim out and fill
holes. Put stove vent back. Silicone. Remove TV. Remove
radio. Remove cabinet on TV wall. Remove damaged panels on TV wall

Claim : 71488

 WO # Job # Description JOB INFORMATION

and slideroom wall. Install new panels on slideroom wall. Install new panels on TV wall. Put on trim. Putty holes. Remove convertor. Remove damaged stile. Install new stile. Put back convertor. Remove damaged wood on TV cabinet. Replace with new stiles. Install cabinet. Put up TV.. put doors back. Put fire place back. Radio back. Silicone where needed.

Part No	Job#	Description	PARTS	Qty	Price	Total
F100130689	1	SEAM TAPE - PER FT.		60.00	0.15	9.00
F100410661	1	VINYL BOARD,F4E VIPER TRUFFLE 3.6		10.00	48.99	489.90
F100130672	1	7/8" BATTEN VIPER TRUFFLE		20.00	1.86	37.20
F100285189	1	STILE, LC 18MM" X 5-1/4" X 8' SQU		16.00	1.52	24.32
F100285185	1	STILE, LC 18MM" X 2" X 8' SQUARE		8.00	0.62	4.96
500627	1	CLEAR SIKASIL PLUS		1.00	16.59	16.59
72-7218	1	GFI RECEPTACLE - BLACK		1.00	16.33	16.33

Lab Code	Job#	Description	LABOUR	Hrs	Rate	Total
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		1.00	160.00	160.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		3.00	160.00	480.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.00	160.00	640.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		8.00	160.00	1280.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.50	160.00	720.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.00	160.00	640.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.00	160.00	640.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.00	160.00	640.00
Z990	1	MISC LABOUR CODE (EXTERNAL)		4.50	160.00	720.00

Excode	Job#	Description	EXTRAS	Qty	Price	Total
SS	1	SHOP SUPPLIES		1.00	0.00	0.00
FRT	1	FREIGHT-BOARD, TAPE, BATTEN		1.00	234.71	234.71
FRT	1	UPS-STILES AND SEAM TAPE 11-10-23		1.00	105.95	105.95
FRT	1	UPS FREIGHT 11-13-23 - 2ND SET PANELS		1.00	173.88	173.88

Parts Total: 598.30
 Labour Total: 7,200.00
 Sublet Total: 0.00
 Extras Total: 514.54

>>>> Claim Total: 8,312.84

Customer Signature: _____

Date: _____

Claim : 71488

```
*****  
Excode   Job#  Description      EXTRAS          Qty    Price    Total  
*****
```