

# FOREST RIVER WARRANTY CLAIM FORM

<b>DEALER ACCOUNT #</b>	0005106	<b>CLAIM STATUS</b>	Authorized
BASDEN RV CENTER INC		<b>CLAIM</b>	1648074
DBA AMERICAN RV CENTER		<b>CLAIM ORIGIN</b>	WEB
600 E BASELINE ROAD		<b>ORIGINAL CLAIM ID</b>	
EVANSVILLE, IN 47725		<b>VIN</b>	5ZT2CANB2NU039607
USA		<b>CHASSIS VIN</b>	
		<b>MILEAGE</b>	0
<b>Labor rate:</b>	\$160.00	<b>SITE/WAREHOUSE</b>	103 / 103
<b>OWNER INFORMATION</b>		<b>ITEM #</b>	CAT243RBSLE
MARK J EGLI		<b>DEALER RO #</b>	71488
517 STEAMMILL ST PO BOX 455		<b>CLAIM START DATE</b>	08/21/2023
New Harmony, IN 47631		<b>CLAIM END DATE</b>	01/01/1900
USA			
<b>Retail Date of Purchase</b>	04/30/2022	<b>WARRANTY EXPIRATION DATE</b>	04/30/2023

## Claim Line Details

### Labor

<b>Line# 1</b>	<b>Operation Code</b> 30-102-01-00-002691	<b>Operational Description</b> Wall Panel - Luan - Interior/Panels, Ceilings, & Interior Moldings/Replace/No Tread Code		
	<b>Complaint, Cause, Correction</b>	Original Note : bhoffman@americanrvcenter.com, 2023-08-21 10:09:34 :: Near the entry door wall paper is peeling above the door Wallboard peeling. Remove trim around entrance door. Remove damaged wall panel..		
<b>Model#</b>	<b>Dir Sub Hrs</b>	20.00	<b>Sub Labor Amt</b>	\$3,200.00
<b>Serial#</b>	<b>Appr Hrs</b>	20.00	<b>Appr Labor Amt</b>	\$3,200.00
	<b>Notes</b>	PLEASE INCLUDE ALL WALL PANELS ONTO ONE CLAIM LINE. THIS GOES TO OUR VENDOR FOR REVIEW AND THEY HAVE ASKED THAT THEY ALL GO ON ONE CLAIM LINE. PLEASE INCLUDE LINES 2-7 ON CLAIM LINE 1. I WILL BE DENYING 2-7 AND STATE TO INCLUDE ON THIS LINE. OK PENDING VENDOR REVIEW VENDOR AUTHORIZED VCB PATRICK INDUSTRIES PER SCOTT WARREN		

### Labor

<b>Line# 8</b>	<b>Operation Code</b> 30-102-01-00-002691	<b>Operational Description</b> Wall Panel - Luan - Interior/Panels, Ceilings, & Interior Moldings/Replace/No Tread Code		
	<b>Complaint, Cause, Correction</b>	Original Note : bhoffman@americanrvcenter.com, 2023-12-13 09:22:34 :: THIS IS IN ADDITION TO THE LABOR LINE 1 NEED MORE TIME TO FIX WALLS BEN TALKED TO ROBERT ABOUT CLAIM ON THE PHONE FIX ALL THE DAMAGE IN THE UNIT JOBS ARE LISTED BELOW Cleaned off putty on ceiling of slideroom. Cleaned off putty on bedroom wall. Remove window in bedroom. Remove trim. Remove damaged panel. Take panel and trim edge to thickness of old panel. New panels are thicker than whats on the wall. Cut and install new panel and trim. Router out window. Install window. Putty holes. Remove couch. Remove valance. Remove window. Remove damaged panel. Cut and install new panel. Router out window. Put up new trim. Putty holes. Put new tape on window. Put window back. Put couch back and trim out base. Silicone above window. Remove bench seat. Remove trim. Remove valance and shade. Remove window. Remove damaged panel. Cut new panel and install. Router out window. Put window back. Silicone. Put valance back and shade. Put on new trim. Put bench seat back. Putty holes. Install new wall board on the rear cabinet inside. Trim out and putty. Trim around shower surround and silicone. Replace 3/4" piece of trim on left of shower. Remove bathroom cabinet and replace wall board. Put cabinet back and trim out. Remove small bar counter. Remove control board . Remove cabinet above sink. Remove stove vent. Remove all trim. Cut out and remove damaged panels. Put blocking in where needed. Cut and install new wall panel around door and counter top. Put on seam tape. Re install counter top. Put cabinet back. Put control board back. Trim out and fill holes. Put stove vent back. Silicone. Remove TV. Remove radio. Remove cabinet on TV wall. Remove damaged panels on TV wall and slideroom wall. Install new panels on slideroom wall. Install new panels on TV wall. Put on trim. Putty holes. Remove convertor. Remove damaged		

