

FOREST RIVER WARRANTY CLAIM FORM

DEALER ACCOUNT #	0005106	CLAIM STATUS	Authorized
BASDEN RV CENTER INC		CLAIM	1693642
DBA AMERICAN RV CENTER		CLAIM ORIGIN	WEB
600 E BASELINE ROAD		ORIGINAL CLAIM ID	
EVANSVILLE, IN 47725		VIN	5ZT2CAEC8RK006816
USA		CHASSIS VIN	
		MILEAGE	0
Labor rate:	\$160.00	SITE/WAREHOUSE	203 / 203
OWNER INFORMATION		ITEM #	BCAT164BHX
		DEALER RO #	71741
		CLAIM START DATE	09/30/2023
		CLAIM END DATE	01/01/1900

Retail Date of Purchase

WARRANTY EXPIRATION DATE

Claim Line Details

Labor			
Line# 1	Operation Code	Operational Description	
	40-196-24-11-001297	Interior 12 Volt Wiring - Electrical/12 Volt Interior/Repair/Electrical	
	Complaint, Cause, Correction		
	Original Note : bhoffman@americanrvcenter.com, 2023-09-30 13:58:38 :: THE A/C FAN IS HITTING SOMETHING AND MAKING NOISE WHILE RUNNING. WIRE LEFT HANGING LOOSE AT BUILD OPEN AC ON ROOF TO FIND UNIT HAS WIRES `F`O`R `FRE``EZ`E` CONTROL HANGING LOOSE AND HITTING IN AIR FLOW, PUT UPPER AC UNIT BACK TOGETHR, REMOVE CEILING INIT AND FIND WIRES, TIE LOOSE WIRES TO MAIN WIRES GOING TO UPPER UNIT SO THEY WILL NOT FLAP IN AIR MOVEMENT, PUT INSIDE UNIT BACK TOGETHER AND TEST		
	Model #	Dlr Sub Hrs	Sub Labor Amt
	Serial #	Appr Hrs	Appr Labor Amt
		1.00	\$160.00
		1.00	\$160.00
	Notes		
	AUTHORIZED AS REQUESTED		
Labor			
Line# 2	Operation Code	Operational Description	
	60-138-01-00-001530	Sewer Cap Cover - Plumbing/Drainage System/Replace/No Tread Code	
	Complaint, Cause, Correction		
	Original Note : bhoffman@americanrvcenter.com, 2023-09-30 14:03:22 :: THE SEWER CAP IS BROKEN. THIS WAS NOTED ON DELIVERY BROKEN ON DELIVERY Get and install new cap		
	Model #	Dlr Sub Hrs	Sub Labor Amt
	Serial #	Appr Hrs	Appr Labor Amt
		0.10	\$16.00
		0.10	\$16.00
	Notes		
	AUTHORIZED AS REQUESTED		
Labor			
Line# 3	Operation Code	Operational Description	
	40-196-24-11-001297	Interior 12 Volt Wiring - Electrical/12 Volt Interior/Repair/Electrical	
	Complaint, Cause, Correction		
	Original Note : bhoffman@americanrvcenter.com, 2023-09-30 14:04:48 :: THE LOWER BUNK LIGHT IS WIRED TO THE BATHROOM LIGHT SWITCH. Bunk light wired to bathroom light Remove bathroom light switch from wall, remove SUPORT boards from bunk trace wires, remove mirror from bathroom wall and cut hole in wall get new wires and fish through wall and bunk cut wires to light and rewire light fish other end of wires through wall to USB port and wire in to power wires for USB port, test and put bathroom wall back together, put bunk back together		
	Model #	Dlr Sub Hrs	Sub Labor Amt
	Serial #	Appr Hrs	Appr Labor Amt
		1.75	\$280.00
		1.75	\$280.00
	Notes		
	AUTHORIZED AS REQUESTED		

Submitted	Labor Amt	\$456.00
	Parts & Freight	\$0.00
	Total	\$456.00

Approved	Labor Amt	\$456.00
	Parts & Freight	\$0.00
	Total	\$456.00

DEALER	DATE
SIGNATURE	

I certify that I have performed these repairs consistent with Forest River Policies.

CUSTOMER	DATE
SIGNATURE	

All repairs described have been inspected and are satisfactory.