

FOREST RIVER WARRANTY CLAIM FORM

DEALER ACCOUNT #	0005106	CLAIM STATUS	Authorized
BASDEN RV CENTER INC		CLAIM	1805331
DBA AMERICAN RV CENTER		CLAIM ORIGIN	WEB
600 E BASELINE ROAD		ORIGINAL CLAIM ID	
EVANSVILLE, IN 47725		VIN	5ZT3MPYBXPD003571
USA		CHASSIS VIN	
		MILEAGE	0
Labor rate:	\$160.00	SITE/WAREHOUSE	083 / 083A
OWNER INFORMATION		ITEM #	MPF330BH-83
COLLIN SCHMITT		DEALER RO #	72778
7855 ANDEE LANE		CLAIM START DATE	01/31/2024
Fort Branch, IN 47648		CLAIM END DATE	01/01/1900
USA			
Retail Date of Purchase	01/26/2024	WARRANTY EXPIRATION DATE	01/26/2025

Claim Line Details

Labor			
Line# 1	Operation Code	Operational Description	
	40-196-24-11-001297	Interior 12 Volt Wiring - Electrical/12 Volt Interior/Repair/Electrical	
	Complaint, Cause, Correction		
	Original Note : bhoffman@americanrvcenter.com, 2024-01-31 14:19:31 :: FURNANCE IS SHUTTING DOWN BEFORE REACHING TEMP AND NOT TURNING BACK ON furnance is shutting down brought camper around to bay and plugged in,turned on furnance and set it to 65 degrees,let run because it was at 42 degrees,it kicked off at 58 degrees,took panel off of furnance and checked for power on thermostat wires ,all good,then checked sail switch and main power,all good,went inside and took of thermostat and found blue ground wire was coming out of holder,inserted it back in place and continued to run furnance it shut down at 66 degrees when it was set at 65,then cooled down to 60 degrees and turned back on it shut down at 66 again ,then i set it at 70 degrees and it ran until it reached 71 degrees,installed outside cover and screwed back on and sealed,all good.		
Model#	Dlr Sub Hrs	2.50	Sub Labor Amt \$400.00
Serial#	Appr Hrs	2.50	Appr Labor Amt\$400.00
Notes			

Submitted	Labor Amt	\$400.00	Approved	Labor Amt	\$400.00
	Parts & Freight	\$0.00		Parts & Freight	\$0.00
	Total	\$400.00		Total	\$400.00

DEALER _____ DATE _____
SIGNATURE _____
I certify that I have performed these repairs consistent with Forest River Policies.

CUSTOMER _____ DATE _____
SIGNATURE _____
All repairs described have been inspected and are satisfactory.