



600 E. Baseline Rd.  
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200  
FAX 812.868.1012

W/O: 74433  
Promised Date:  
17 AUG 24

### CUSTOMER WORK ORDER

WO #: 74433

Customer: 55065 - PHILLIPS, MARK -  
270-302-8515

Tag:

Author: BH

Location: 0830 CHECK PREAUTH

Stock #: 11288

Stock Desc: 2024 5W ALLIANCE RV  
AVENUE 33RKS

Chassis #: 7M5FA352XRA008189

Serial #: 7M5FA352XRA008189

Mileage: 0

Licence:

Invoice #:

Date In: 05 AUG 24

Promised: 17 AUG 24

Date Sched:

Completed: 29 AUG 24

Warr. Date: 17 AUG 24

#### Job #FPDINFW - Internal

COMPLAINT: FINAL PDI ON NEW FIFTH WHEELS

CAUSE: FPDINFW FINAL PDI ON NEW FIFTH WHEEL

CORRECTION: Moved unit into shop from sales lot. Installed 2 batteries. Made up cables to connect batteries together. Checked all exterior lights and brakes. Checked lug nuts and set tire pressure at 80 psi. Checked power cord. Checked all interior lights. Checked converter output. Operated Auto Leveling jacks. Operated all slideouts. Checked power awning and roof. Added water to fresh water tank and used water pump to clear antifreeze from all water lines and faucets. Connected to city water. Performed LP drop test and set LP pressure at 10 in.wc. Checked outside Refrigerator and outside Grille. Checked all inside appliances. Checked TV Antenna and all TVs. Replaced missing motor cover on front awning arm.

#### Labor

Code	Description	Mechanic	Total
PDINFW	FINAL PDI NEW FIFTH WHEEL (INTERNAL	DKM	N/C
PDINFW	FINAL PDI NEW FIFTH WHEEL (INTERNAL	DKM	N/C
PDINFW	FINAL PDI NEW FIFTH WHEEL (INTERNAL	DKM	N/C
PDINFW	FINAL PDI NEW FIFTH WHEEL (INTERNAL	DKM	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C

#### Parts

Part #	Description	Qty	Price	Total
DC-24	ADVANCE GROUP 24 DEEP CYCLE BATTERY	2.00	N/C	N/C
5516	A10-3050FHVP 30M-50F PIGTAIL	1.00	N/C	N/C
R001931-006	R001931-006 MOTOR COVER - BLACK	1.00	N/C	N/C

#### Other Services

Code	Description	Qty	Price	Total
FRT	SHIPPING-AWN MOTOR COVER	1.00	N/C	N/C

**Subtotal for Job #FPDINFW: 0.00**

#### Job #COMBO - Internal

COMPLAINT: INSTALL WASHER/DRYER COMBO

CAUSE: install washer dryer combo

CORRECTION: took off handle going upstairs,prepped washer outside,took out lock bars,got jarron and we set inside closet,next hooked up water lines ,got wally and checked wall for studs,drilled 4 1/8 inch hole through wall,installed vent in wall and secured and sealed then put on cover for vent.installed vent cover inside and pipe,installed drain in pipe and secured,installed brackets on floor to hold washer in place,tested with water to make sure no leaks.



Customer #: 55065  
PHILLIPS, MARK





**Labor**

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	JG	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	N/C

**Parts**

Part #	Description	Qty	Price	Total
07-0371	DRYER VENT KIT - BLACK	1.00	N/C	N/C
07-0538	SPLENDIDE MOUNTING BRACKETS	1.00	N/C	N/C
07-0808	SPLENDIDE 90 DEG. VENT ELBOW	2.00	N/C	N/C
10-0578	90 DEGREE HOSE ELBOW	2.00	N/C	N/C
7720	PINNACLE SUPER COMBO WASHER/DRYER -	1.00	N/C	N/C

**Other Services**

Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	1.00	N/C	N/C

**Subtotal for Job #COMBO: 0.00**

**Job #COVER-L - Internal**

COMPLAINT: INSTALL LARGE SLIDE COVER 138" TO 192"

CAUSE: COVER - L INSTALL LARGE SLIDE COVER 138 TO 192

CORRECTION: Mounted brackets on face of slideout. Mounted awning rail above slideout. Installed slide topper in awning rail and secured to end brackets. Centered topper over slideout and secured to brackets. Removed locking pin from roller tube. Checked operation of slide topper several times. Located and installed antibellowing stop on front end of roller tube. Checked operation of slideout and topper several times.

**Labor**

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C

**Parts**

Part #	Description	Qty	Price	Total
PUTTY	PUTTY TAPE - ROLL	1.00	N/C	N/C
00-7952	SLIDEOUT CVR, 145INBLCK,RAIL	1.00	N/C	N/C
00-7962	Awning Mounting Kit; For SlideOut Awnings; For 3-1/4 To 5 Inch Flange Size; Black	1.00	N/C	N/C

**Other Services**

Code	Description	Qty	Price	Total
FRT	FREIGHT	1.00	N/C	N/C

**Subtotal for Job #COVER-L: 0.00**

**Job #1 - Internal**

COMPLAINT: MOUNT TV BRACKET IN BEDROOM

CAUSE: MOUNT TV BRACKET IF FRONT BEDROOM

CORRECTION: Installed swing out TV bracket on wall above window in front bedroom.

**Labor**

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C

**Parts**

Part #	Description	Qty	Price	Total
24-0146	TV1-025H SWIVEL/TILT WALL MOUNT	1.00	N/C	N/C





**Subtotal for Job #1: 0.00**

**Job #2 - Internal**

COMPLAINT: WASHBAY MAXXGAURD REMOVE STICKERS IN WINDOWS

CORRECTION: had wasbay apply maxx guard

**Subtotal for Job #2: 0.00**

**Job #COVER-S - Internal**

COMPLAINT: INSTALL (2) SMALL SLIDE COVERS 66" TO 96"

CAUSE: COVER - S INSTALL (2) SMALL SLIDE COVERS 66 TO 96

CORRECTION: Mounted brackets on face of slideout. Mounted awning rail above slideout. Inserted slide topper into awning rail and secured roller tube ends to brackets. Centered over slideout and secured to brackets. Ran room out and in several times to check operation. Secured topper to awning rail with screws. Adjusted stop on left end of roller tube. installed Anti-Billow lock on roller tube. Mounted plastic disc to protect from plunger from damaging side of unit. Adjusted plunger. Checked operation of slideout and topper.

All of this times (2).

**Labor**

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C

**Parts**

Part #	Description	Qty	Price	Total
00-7964	SLIDEOUT CVR,57INBLCK,RAIL	1.00	N/C	N/C
00-7967	BLACK TOPPER - Flange Size Range 79 To 86 Inches	1.00	N/C	N/C
00-7962	Awning Mounting Kit; For SlideOut Awnings; For 3-1/4 To 5 Inch Flange Size; Black	2.00	N/C	N/C
5460	BLACK PUTTY TAPE 30'	1.00	N/C	N/C

**Subtotal for Job #COVER-S: 0.00**

**Job #3 - Warranty**

COMPLAINT: TRIM LEDGE ACROSS BOTTOM OF FIREPLACE PULLED OFF

CAUSE: TRIM LEDGE ACROSS BOTTOM OF FIREPLACE PULLED OFF

CORRECTION: Cut off old brad nails. Remounted ledge with brown screws. Added label (NO STEP)

**Labor**

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	51.00

**Subtotal for Job #3: 51.00**



Parts Total: 0.00  
Labour Total: 51.00  
Sublet Total: 0.00  
Extras Total: 0.00  
**WORK ORDER TOTAL: 51.00**

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : \_\_\_\_\_

Date: 29 Aug 2024

W/O: 74433  
Promised Date: 17 AUG 24



Customer #: 55065  
PHILLIPS, MARK



Customer Work Order

