



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 74826
Promised Date:
09 SEP 24

CUSTOMER WORK ORDER

WO #: 74826

Customer: 51709 - KING, ANTHONY -
812-568-9788

Tag:

Author: BH

Location: 1005 CHECK PREAUTH
NEEDS TO BE CLOSED FOR MONTH

Stock #: 11418

Stock Desc: 2025 TT FOREST RIVER

APEX 251RBK

Chassis #: 5ZT2CXPB2SS047892

Serial #: 5ZT2CXPB2SS047892

Mileage:

Licence:

Invoice #:

Date In: 19 SEP 24

Promised: 20 SEP 24

Date Sched:

Completed: 30 SEP 24

Warr. Date: 20 SEP 24

Job #FPDINTT - Internal

COMPLAINT: FINAL PDI ON NEW TRAVEL TRAILERS

CAUSE: FPDINTT FINAL PDI ON NEW TRAVEL TRAILER

CORRECTION: Moved unit into shop from sales lot. Removed LP tanks and turned around and mounted in correct position. Remounted battery box in center of frame With strap between box and frame. Drilled larger drain holes in bottom of battery box. Installed new battery. Checked all exterior lights and brakes. Checked lug nuts and set tire pressure at 65 psi. Checked roof and sealed a couple of spots. Checked power awning. Checked all interior lights. Added water to fresh water tank and flushed antifreeze from water pump. Connected to city water and flushed antifreeze from all water lines and faucets. Performed LP drop test and set LP pressure at 10 in.wc. Drained all holding tanks. Moved unit to washbay area.

Labor

Code	Description	Mechanic	Total
PDINTT	PDI - NEW TRAVEL TRAILER	DKM	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	DKM	N/C

Parts

Part #	Description	Qty	Price	Total
DC-24	ADVANCE GROUP 24 DEEP CYCLE BATTERY	1.00	N/C	N/C
5516	A10-3050FHVP 30M-50F PIGTAIL	1.00	N/C	N/C

Subtotal for Job #FPDINTT: 0.00

Job #SWAP - Internal

COMPLAINT: SWAP CUSTOMER'S HITCHWORK

CAUSE: SWAP SWAP CUSTOMERS HITCHWORK
Trasfor hitch work

CORRECTION: Moved trade-in up to shop from storage lot #71. Removed hitch brackets from trade. Returned trade back to storage #71. Had to remount spare tire to the rear of frame to allow hitch brackets to be installed. Mounted hitch brackets on frame. Got all hitch work from the old unit then got the new unit level and the hitch height was 24 I then set the hitch to 24 inches I then connected truck to unit and put weight on it and the hitch height with load was 23 3/4 I then tightened all bolts and made sure unit was level

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	JG	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	N/C



Customer #: 51709
KING, ANTHONY



Other Services

Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	0.00	N/C	N/C

Subtotal for Job #SWAP: 0.00

Job #1 - Internal

TRADE IS HERE SPOT 71

Subtotal for Job #1: 0.00

Job #2 - Internal

COMPLAINT: ONE OF THE STEPS LEG IS STUCK AND WILL NOT ADJUST

CAUSE: Fix step leg

CORRECTION: I removed and put lubricant on the legs of step and it worked a lot better

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	JG	N/C

Subtotal for Job #2: 0.00

Job #3 - Warranty

COMPLAINT: SLIDE ROOM WONT CLOSE

CAUSE: slideroom wont close in walkthru area.

CORRECTION: checked slideroom and rear motor would not move, tried to find control board and found it under bathroom sink, it was flashing 8 times which is communcatin problem, to get to motor i had to remove top and center moulding and side mouldind, then i had to remove rear board and roof membrane around board, removed side moulding on cabinet to disconnect drain to get to screws and bulb seal, pealed seal back to motor and found top of motor was busted, the transition piece, a screw was backed out and when room went in and out it was hitting motor and tearing it up, pulled motor out and installed new motor, secured motor and hooked up wiring and tested ran in and out, then i had to put everything back together, installed transition piece on room to make sure it didnt hit motor, installed slide room wood on end and secured installed trim pieces and hooked up drain and secured, resiliconed countertop, installed bulb seal, ran room in and out and it is good.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	34.00
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	391.00
Z990	MISC LABOUR CODE (EXTERNAL)		0.00
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	17.00
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	34.00
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	153.00
Z990	MISC LABOUR CODE (EXTERNAL)	DGH	221.00
Z990	MISC LABOUR CODE (EXTERNAL)	DKM	0.00

Parts

Part #	Description	Qty	Price	Total
236575	IN-WALL MOTOR - LIPPERT	1.00	249.77	249.77

Subtotal for Job #3: 1,099.77

Job #WINTER - Internal

COMPLAINT: WINTERIZE UNIT AND DRAIN HOLDING TANKS.

INCLUDES 2 GALLONS OF ANTI-FREEZE

UNITS WITH WASHING MACHINE OR ICEMAKER
 WILL BE EXTRA

DE-WINTERIZATION IS NOT INCLUDED

NUMBER OF GALLONS USED _____



W/O: 74826
Promised Date: 20 SEP 24



Customer #: 51709
KING, ANTHONY



CAUSE: winterize

CORRECTION: winterized unit and did everything on sheet.

Labor				
Code	Description		Mechanic	Total
Z990	WINTERIZE UNIT		DGH	N/C

Parts				
Part #	Description	Qty	Price	Total
24181	-50 RV ANTI-FREEZE GALLON	2.00	N/C	N/C

Other Services				
Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	1.00	N/C	N/C

Subtotal for Job #WINTER: 0.00

Parts Total: 249.77
Labour Total: 850.00
Sublet Total: 0.00
Extras Total: 0.00
WORK ORDER TOTAL: 1,099.77

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 04 Oct 2024

