

BASDEN RV CENTER, INC dba AMERICAN RV  
600 E. Baseline Rd.  
Evansville, IN  
US  
47725  
812-867-5200

WARRANTY CLAIM # 75115  
MANUFACTURER'S CLAIM #:

Manufacturer: 52215 - ALLIANCE RV, LLC  
Customer: 1000 - BASDEN'S AMERICAN RV  
Address: 600 E. BASELINE RD. EVANSVILLE, IN  
USA  
47725

Phone:

Stock Number: 11489 - 2025 DELTA 292RL 7M5TD3321SC304564

VIN: 7M5TD3321SC304564 HIN:

SER#: 7M5TD3321SC304564

Mileage: 0

Work Order Comp: 12 NOV 24

Auth. No:

Dealer #:

Warr. Date:

Work Order Date: 18 OCT 24

Inv #: 411664

\*\*\*\*\*

WO #      Job #      Description      JOB INFORMATION

\*\*\*\*\*

75115      2      BLACK TANK VALVE WILL NOT CLOSE  
BLACK TANK VALVE WILL NOT CLOSE  
Cut holes in underbelly for access to black tank valve. Found valve ,but will have to cut a bigger hole to remove tank valve. Cut a larger hole in underbelly for access to dump valve. Removed screws holding dump valve to black tank but drain pipes can not be spread apart to get valve out. Will have to cut two smaller drain pipes to get valve out. Cut both 1 1/2 grey tank drains lines to get dump valve out. The bottom of knife blade groove is full of glue, plus both valve seals are in the glue. Complete valve needs replaced. Turned in parts request for a new valve assembly. Cleaned glue off of seal flange. Checked Living Room TV and all other antenna outlets. 10/28/2024: Received new dump valve. Connected old cable pull to new dump valve. Placed valve into position next to black tank drain. Put drain outlet with connecting pipes in place with new dump valve. Installed valve mounting bolts and tightened securely. Checked operation of new valve with cable pull. Reconnected other drain pipes with fernco pipe connectors. Remounted drain pipe assembly supports. Filled all holding tanks and checked all new drain connections for leaks. No leaks found. Cut underbelly material to fit cutout for repair of plumbing. Added wood strips around edge of hole in underbelly and secured to cutout. Cut a new underbelly material to fit repair hole. Secured in place with screws and washers. Covered all cuts and screws in underbelly with roof seam tape. Painted all roof seam tape black. Filled

Claim : 75115

\*\*\*\*\*  
 WO #      Job #      Description      JOB INFORMATION  
 \*\*\*\*\*

gap around plumbing drain outlet with spray foam. Painted all  
 spray foam black.

75115      1      CABINET DOOR LOOSE ABOVE THE REAR COUCH  
 CABINET DOOR LOOSE ABOVE THE REAR COUCH ( NOTED AT DELIVERY)  
 Tightened hinges on both center doors above rear couch.

\*\*\*\*\*  
 Part No      Job#      Description      PARTS      Qty      Price      Total  
 \*\*\*\*\*  
 4870960      2      1.5" FERNCO COUPLER      2.00      10.99      21.98  
 24449      2      3" WASTE VALVE      1.00      15.99      15.99  
 4351      2      QUICK ROOF EXTREME - BLACK FOR RV      1.00      35.99      35.99

\*\*\*\*\*  
 Lab Code      Job#      Description      LABOUR      Hrs      Rate      Total  
 \*\*\*\*\*  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      2.50      170.00      425.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      2      MISC LABOUR CODE (EXTERNAL)      0.00      170.00      0.00  
 Z990      1      MISC LABOUR CODE (EXTERNAL)      0.10      170.00      17.00

Parts Total:      73.96  
 Labour Total:      442.00  
 Sublet Total:      0.00  
 Extras Total:      0.00

>>>> Claim Total:      515.96

Customer Signature: \_\_\_\_\_

Date: \_\_\_\_\_