



600 E. Baseline Rd.  
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200  
FAX 812.868.1012

W/O: 77466  
Promised Date:  
20 AUG 25

### CUSTOMER WORK ORDER

WO #: 77466

Customer: 55849 - HOPKINS, CLAY -  
Tag:  
Author: GA  
Location: 0916 BH TO CLOSE

Stock #:  
Stock Desc: 2023 FOREST RIVER  
SALEM  
Chassis #:  
Serial #: 4X4TSMJ29P8070164  
Mileage:  
Licence:

Invoice #:  
Date In: 05 AUG 25  
Promised: 30 AUG 25  
Date Sched:  
Completed: 24 SEP 25  
Warr. Date:



#### Job #1 - Warranty

COMPLAINT: GREY TANK IS LEAKING

CAUSE: Replace rear Grey Tank.

CORRECTION: Retrieved unit. Retrieved new Tank. Spoke with Ben and went thru Email to clarify which Grey tank it was and its the rear. Removed underbelly. Disconnected the Tank Sensors. Hooked up dump tube and Lowered the front of trailer to empty the remaining slug from tank. Disconnected the Grey Tank Scissor valve bolt and nuts to free Dump tub at that point. Cut support straps. Removed the frontside bracket. Located and removed inside panels to gain access to where drains and vent pipe goes into tank. From the way manufacturer built the unit it was extremely difficult to remove the 3 pipes coming into to Tank but with some maneuvering, prying and leverage i got pipes to come out allowing for the backside of tank to clear the rear support bracket (which is not removable, its welded)! Dropped tank and took measurements to make hole cuts in new tank and installed rubber pipe grommets. Installing tank was even more difficulties but i managed to get Pipes to slide into grommets and used to jack to support tank in place while i installed the frontside support bracket. Looked my piping over from tank to scissor valve and saved what parts i could but ended up needing 2 90 degree Male to Females, Rubber sleeve, and reducer. Parts department has all parts except the 2 90 degree elbows. Installed the reducer on tank and reassembled the scissor valve side with the Rubber Sleeve. Reinstalled the Tank Sensors. Reinstalled the Underbelly. Put inside panels back into place. And put slideroom back in. Waiting on the 90 degree elbows to finish job.

Customer #: 55849  
HOPKINS, CLAY

#### Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	JRK	185.00
Z990	MISC LABOUR CODE (EXTERNAL)	JRK	647.50
Z990	MISC LABOUR CODE (EXTERNAL)	JRK	277.50

#### Parts

Part #	Description	Qty	Price	Total
11865	TANK, HOLDING, BLACK, 24" W X 63" L	1.00	96.40	96.40
3673	1.5" FERNCO COUPLER	1.00	9.87	9.87
20490	T1041-1 TANK ADAPTOR	1.00	4.16	4.16
89-8353	1-1/2" STREET ELBOW	2.00	5.99	11.98

#### Other Services

Code	Description	Qty	Price	Total
FRT	UPS-HOLDING TANK	1.00	126.44	126.44

**Subtotal for Job #1: 1,358.85**



Parts Total: 122.41  
Labour Total: 1,110.00  
Sublet Total: 0.00  
Extras Total: 126.44  
**WORK ORDER TOTAL: 1,358.85**

W/O: 77466  
Promised Date: 30 AUG 25

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : \_\_\_\_\_

Date: 24 Sep 2025

Customer Work Order



Customer #: 55849  
HOPKINS, CLAY

