

BASDEN RV CENTER, INC dba AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 77751
MANUFACTURER'S CLAIM #:

Manufacturer: 1013 - KEYSTONE RV CO
Customer: 21435 - JAMES R. EDWARDS
Address: 3775 W 200 S JASPER, IN

47546

Phone: 812-309-0641

Stock Number: 11242 - 2023 COUGAR HALF-TON 30BHS 4YDTCGP25PL500486

VIN: 4YDTCGP25PL500486 HIN:

SER#: 4YDTCGP25PL500486

Mileage: 0

Work Order Comp: 18 SEP 25

Auth. No:

Dealer #: 1194

Warr. Date: 18 AUG 22

Work Order Date: 05 SEP 25

Inv #: 422303

WO # Job # Description JOB INFORMATION

77751 2 GREY TANK IS PLUMMED TO THE BLACK TANK
Shower is plummed into the black tank.
Pulled underbelly to see the Tank schematics. Pulled inside water outlets under panels and examined the drain and vents schematics. Brainstormed on how to cut and cap the current Shower drain and routes im gonna run new shower drain and tie into current drain and vent on grey tank. Ben advised me that shower has to go to front grey tank which in that case i have to remove the shower pan to gain access to top of front grey tank. To remove remove shower pan i have to disassemble and remove the entire shower door, liner, drain and fixture. With the way there was only about a 6in x 6in corner of the grey tank that could be tapped into, i pulled the grey tank vent out of tank and Y'd it off at that point. I cut off the manufacturer 4x's 22 degree angled concoction and had to brainstorm and play with angles to clear the subfloor supports and angle it correctly to clear into the small clearance of the wall. After i had my layout planned i marked them with there angles and primed and glued them together. I finagled my new replacement into place and connected it to the vent tube and tank grommet and tightened coupler in place. Positioned Shower pan in place and connected the Ptrap to new drain. Temporarily hooked up shower faucet and water tested drain. Removed faucet. Screws Pan into position. Screwed Liner in place. Installed faucet, wand holder and hose guide back into place. Installed shower door and recaulked all seems i had broken. Cleaned up my mess and tools and wrote my notes.

Claim : 77751

 WO # Job # Description JOB INFORMATION

 Part No Job# Description PARTS Qty Price Total

 43108 2 1.5" PIPE COUPLER 1.00 2.59 2.59
 89-8067 2 90 STREET ELBOW 1 1/2" 1.00 3.81 3.81
 11-0369 2 3 Way Elbow; 1-1/2 Inch Hub; ABS 1.00 13.04 13.04
 100815 2 Fitting - ABS - Str Elbow - 1 1/2 3.00 1.51 4.53

 Lab Code Job# Description LABOUR Hrs Rate Total

 Z990 2 MISC LABOUR CODE (EXTERNAL) 3.00 180.00 540.00
 Z990 2 MISC LABOUR CODE (EXTERNAL) 2.00 180.00 360.00

 Excode Job# Description EXTRAS Qty Price Total

 PARTS 2 1.5" SLIP CAP 1.00 4.99 4.99

Parts Total: 23.97
 Labour Total: 900.00
 Sublet Total: 0.00
 Extras Total: 4.99

>>>> Claim Total: 928.96

Customer Signature: _____

Date: _____