

FOREST RIVER WARRANTY CLAIM FORM

| | |
|---|---|
| DEALER ACCOUNT # 0005106 BASDEN RV CENTER INC DBA AMERICAN RV CENTER 600 E BASELINE ROAD EVANSVILLE, IN 47725 USA | CLAIM STATUS Authorized CLAIM 2478583 CLAIM ORIGIN WEB ORIGINAL CLAIM ID VIN 5ZT2CARB1SU045761 CHASSIS VIN MILEAGE 0 SITE/WAREHOUSE 103 / 103 ITEM # CAT261BHS-8 DEALER RO # 78057 CLAIM START DATE 10/24/2025 CLAIM END DATE 01/01/1900 |
| Labor rate: \$185.00 OWNER INFORMATION ALLEN R DUKE 7954 LYDDANE BRIDGE RD S Owensboro, KY 42301 USA | |
| Retail Date of Purchase 04/12/2025 | WARRANTY EXPIRATION DATE 04/12/2026 |

Claim Line Details

Labor

| | | | |
|----------------|---|---|-------------------------------|
| Line# 1 | Operation Code 10-24-01-12-000383 | Operational Description LED Strip Light on Headlight Bezel - Frame & Chassis/Chassis Lights/Replace/ Exterior Lighting | |
| | Complaint, Cause, Correction Original Note : bhoffman@americanrvcenter.com, 2025-10-24 12:05:32 :: LIGHT STRIPS ON FRONT OF CAMPER ARE COMING OUT OF THEIR TRACK ON BOTH SIDES Lights pulled from track. Doorside Accent Light was bubbled out in multiple spots. Attempted to put it back in track but its length it to long so i had to remove from track at the lowest bubbled spot and work light into track upward till excess reached the top end and cut about a half an inch off and sealed the end over with dicor. Light on the OffDoorSide was just out of track on on one side of light so i worked it back into the track. | | |
| Model# | Dlr Sub Hrs | 0.20 | Sub Labor Amt \$37.00 |
| Serial# | Appr Hrs | 0.20 | Appr Labor Amt \$37.00 |
| | Notes | | |

Labor

| | | | |
|----------------|---|---|-------------------------------|
| Line# 2 | Operation Code 30-103-24-00-001125 | Operational Description Linoleum - Interior/Flooring/Repair/No Tread Code | |
| | Complaint, Cause, Correction Original Note : bhoffman@americanrvcenter.com, 2025-10-24 12:09:59 :: FABRIC ON VINYL FLOOR IN SLIDE ROOM IS COMING LOOSE Slide material under lip of slideroom vynle came loose. Cut some cardboard the length of slideroom and slide it u der the lip of Vynle slideroom floor and then pulled the slide material out as much as possible and sprayed the backside with 3M Adhesive and glued slide carpet back to the bottom sid3 of Vynle floor and stretched back into place. | | |
| Model# | Dlr Sub Hrs | 0.30 | Sub Labor Amt \$55.50 |
| Serial# | Appr Hrs | 0.30 | Appr Labor Amt \$55.50 |
| | Notes AUTHORIZED AS REQUESTED | | |

| | | | | | |
|------------------|----------------------------|---------|-----------------|----------------------------|---------|
| Submitted | Labor Amt | \$92.50 | Approved | Labor Amt | \$92.50 |
| | Parts & Freight | \$0.00 | | Parts & Freight | \$0.00 |
| | Total | \$92.50 | | Total | \$92.50 |

DEALER _____ **DATE** _____
SIGNATURE
 I certify that I have performed these repairs consistent with Forest

CUSTOMER _____ **DATE** _____
SIGNATURE
 All repairs described have been inspected and are satisfactory.