



600 E. Baseline Rd.  
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200  
FAX 812.868.1012

W/O: 78236  
Promised Date:  
08 NOV 25

### CUSTOMER WORK ORDER

WO #: 78236  
Customer: 56350 - HARRIS, JACKIE -  
812-827-9775  
Tag:  
Author: BH  
Location: 1108 DELIVERY

Stock #: 11435  
Stock Desc: 2025 TT COACHMEN  
FREEDOM EXPRESS 22MLS  
Chassis #: 5ZT2FELB1SW029877  
Serial #: 5ZT2FELB1SW029877  
Mileage: 0  
Licence:

Invoice #:  
Date In: 03 NOV 25  
Promised: 08 NOV 25  
Date Sched:  
Completed: 08 NOV 25  
Warr. Date:



#### Job #FPDINTT - Internal

COMPLAINT: FINAL PDI ON NEW TRAVEL TRAILERS

CAUSE: Final pdi

CORRECTION: Lug nuts torqued to spec running lights and tail lights work properly brakes and Emergency Brakes work properly installed a new battery. Exterior inspection cap lights work properly front compartment lights work properly. Exterior inspection looks good i put some clear silicone on the outside outlet. Roof inspection found a couple voids that I sealed with dicor self-leveling roof good now. Interior inspection hooked up to city water and flushed out all the lines. Stove works properly microwave works properly refrigerator works properly ac works properly furnace works properly water heater works properly. All the blinds work properly all the lights work properly tv and antenna works properly. Put water in fresh tank to run pump and flush the line the check valve in the city water inlet failed so im putting a new one on. Water pump works properly. Lp drop test on outside port with water heater and stove made no adjustments to regulator system works properly. Drained black tank and gray tank and fresh tank.

Customer #: 56350  
HARRIS, JACKIE

#### Labor

Code	Description	Mechanic	Total
PDINTT	PDI - NEW TRAVEL TRAILER	JTW	N/C
PDINTT	PDI - NEW TRAVEL TRAILER	JTW	N/C

#### Parts

Part #	Description	Qty	Price	Total
DC-24	ADVANCE GROUP 24 DEEP CYCLE BATTERY	1.00	N/C	N/C

**Subtotal for Job #FPDINTT: 0.00**

#### Job #E2 - Internal

COMPLAINT: 10K E2 EQUALIZER HITCH

CAUSE: Hitch work  
New hitchwork installation

CORRECTION: Mounted hitch brakets to camper and torqued the ball to spec. And put the rest of the hitch in side compartment  
Leveled the camper then checked the ball height and matched the truck hitch. Connected the truck to the camper. Adjusted hitchwork as needed. Connected the coupler, breakaway cable, safety chains and the 7-way plug.

#### Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	SAR	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	JTW	N/C
Z990	MISC LABOUR CODE (EXTERNAL)	JTW	N/C



W/O : 78236  
 Promised Date: 08 NOV 25



Customer #: 56350  
 HARRIS, JACKIE



Z990 MISC LABOUR CODE (EXTERNAL) SAR N/C

<b>Parts</b>				
Part #	Description	Qty	Price	Total
14-1641	1000# E2 TRUNION HITCH W/BALL	1.00	N/C	N/C

<b>Other Services</b>				
Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	0.00	N/C	N/C

**Subtotal for Job #E2: 0.00**

**Job #DELUXE - Internal**  
 DELUXE STARTER KIT

<b>Parts</b>				
Part #	Description	Qty	Price	Total
44722	DELUXE STARTER KIT	1.00	N/C	N/C

**Subtotal for Job #DELUXE: 0.00**

**Job #WINTER - Internal**

COMPLAINT: WINTERIZE UNIT AND DRAIN HOLDING TANKS.

\*\*\*INCLUDES 2 GALLONS OF ANTI-FREEZE\*\*\*

UNITS WITH WASHING MACHINE OR ICEMAKER  
 WILL BE EXTRA

\*\*DE-WINTERIZATION IS NOT INCLUDED\*\*

NUMBER OF GALLONS USED \_\_\_\_\_

CAUSE: Winterize unit

CORRECTION: Drained water heater. Ran 2 gallons through water pump and dumped the rest in the drains. Drained black tank and gray tank and fresh tank. Winterize complete

<b>Labor</b>			
Code	Description	Mechanic	Total
Z990	WINTERIZE UNIT	JTW	N/C

<b>Parts</b>				
Part #	Description	Qty	Price	Total
24181	-50 RV ANTI-FREEZE GALLON	2.00	N/C	N/C

<b>Other Services</b>				
Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	1.00	N/C	N/C

**Subtotal for Job #WINTER: 0.00**

**Job #1 - Warranty**

COMPLAINT: CITY WATER LEAKING WHEN PUMP WAS TURNED ON

CAUSE: City water inlet check valve failed

CORRECTION: I put water in fresh tank to run water pump and the city water inlet check valve failed. So im putting a new one on. So i put budle tape on the new check valve and installed it with no leaks.

<b>Labor</b>			
Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	JTW	55.50

<b>Parts</b>				
Part #	Description	Qty	Price	Total
94215	CITY WATER FILL W/BRASS CHECK VALVE,	1.00	16.97	16.97



Subtotal for Job #1: 72.47

Parts Total: 16.97  
Labour Total: 55.50  
Sublet Total: 0.00  
Extras Total: 0.00

**WORK ORDER TOTAL: 72.47**

W/O: 78236  
Promised Date: 08 NOV 25



Customer #: 56350  
HARRIS, JACKIE



Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : \_\_\_\_\_

Date: 12 Nov 2025

Customer Work Order

