

BASDEN RV CENTER, INC dba AMERICAN RV  
600 E. Baseline Rd.  
Evansville, IN  
US  
47725  
812-867-5200

WARRANTY CLAIM # 78464  
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER  
Customer: 1000 - BASDEN'S AMERICAN RV  
Address: 600 E. BASELINE RD. EVANSVILLE, IN  
USA  
47725

Phone:

Stock Number: 11530 - 2025 FREEDOM EXPRESS 324RLDS 5ZT2FEXB6SW030243  
VIN: 5ZT2FEXB6SW030243 HIN: SER#: 5ZT2FEXB6SW030243  
Mileage: 0 Work Order Comp: 28 FEB 26  
Auth. No: Dealer #:  
Warr. Date: 09 MAR 26 Work Order Date: 14 NOV 25 Inv #: 427088

\*\*\*\*\*  
WO # Job # Description JOB INFORMATION  
\*\*\*\*\*  
78464 1 BEDROOM SLIDE WILL NOT CLOSE  
Bad Limit Switch  
I winterized the unit and as i was closing up the unit, the  
Bedroom slideout did not retract in. Checked the switch and it  
has 12v power and power both ways on switch. Removed cover board  
under bed and motor panel. The motor is unplugged and currently  
hunting down the other end of plug...located the control box on  
the outside corner of the bed mounted carpet area by removeing  
the facial of carpeted platform. I found a small sensor white  
wire pinched in between 2 metal brackets. Spoke with Ben in  
regards to my findings. Ben requested that i get picks of both  
ends of sensor wire and controller. Working on closing slideroom  
so its tieing up my bay for days while i wait for parts.  
Installed the old controller and tied the sensor wires together  
to bypass sensor and room retracted in with sputters. Received  
new Limit Switch. Disassembled the subfloor under bed and  
carpeted sidewall at floor to expose the areas needed to reach  
the Limit Switch mount inside of slideroom rail. Couldnt reach  
the inside to position and outside to screw into Switch so i had  
to remove the Slideroom Bed Frame and even then it was next to  
impossible to complete Switch replacement without disassembling  
th3 slideroom and Rail but i was able to thread a wire with an  
Eyenon the end and then thread wire thru th3 backside of mount in  
Rail. It took me a few times and repetition but got it ac.  
Reassembled the unit

Claim : 78464

\*\*\*\*\*  
 WO #      Job #      Description      JOB INFORMATION  
 \*\*\*\*\*

\*\*\*\*\*  
 Part No      Job#      Description      PARTS      Qty      Price      Total  
 \*\*\*\*\*  
 F100680705      1      HAPPIJAC SLIDE ROOM CONTROLLER AS      1.00      70.79      70.79  
 183201      1      HappiJac 2-Pin Slide-Out Microswi      1.00      20.80      20.80

\*\*\*\*\*  
 Lab Code      Job#      Description      LABOUR      Hrs      Rate      Total  
 \*\*\*\*\*  
 Z990      1      MISC LABOUR CODE (EXTERNAL)      0.00      185.00      0.00  
 Z990      1      MISC LABOUR CODE (EXTERNAL)      0.38      185.00      70.30  
 Z990      1      MISC LABOUR CODE (EXTERNAL)      0.62      185.00      114.70  
 Z990      1      MISC LABOUR CODE (EXTERNAL)      0.00      185.00      0.00  
 Z990      1      MISC LABOUR CODE (EXTERNAL)      0.00      185.00      0.00

\*\*\*\*\*  
 Excode      Job#      Description      EXTRAS      Qty      Price      Total  
 \*\*\*\*\*  
 FRT      1      SLIDE CONTROLLER UPS      1.00      15.87      15.87  
 FRT      1      FED-EX- SWITCH      1.00      10.83      10.83

Parts Total:      91.59  
 Labour Total:      185.00  
 Sublet Total:      0.00  
 Extras Total:      26.70

>>>> Claim Total:      303.29

Customer Signature: \_\_\_\_\_

Date: \_\_\_\_\_