



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 78834



CUSTOMER WORK ORDER

WO #: 78834

Customer: 1000 - BASDEN'S AMERICAN

RV -

Tag:

Author: BH

Location: 0120 CHECK PREAUTH

Stock #: 11640

Stock Desc: 2026 TT COACHMEN

CATALINA SUMMIT 261BH

Chassis #: 5ZT2CARB1TU046572

Serial #: 5ZT2CARB1TU046572

Mileage: 0

Licence:

Invoice #:

Date In: 16 JAN 26

Promised:

Date Sched:

Completed: 21 JAN 26

Warr. Date:

Job #1 - Warranty

COMPLAINT: WALL PANEL BACK WALL BUNKS ARE LOOSE

CAUSE: Staples in wallboard pulled through behind the same tape.

CORRECTION: I carefully remove the seam tape on the back wall inside the lower bunk. I took pictures of the paneling from multiple angles. I stapled the wallboard back to the stud. I put the tape back in place and smoothed it out. I moved to the top bunk and carefully removed the seam tape. I took pictures and stapled the wallboard back to the stud. I reinstalled the seam tape and smoothed it out.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	GAH	92.50

Subtotal for Job #1: 92.50

Parts Total: 0.00

Labour Total: 92.50

Sublet Total: 0.00

Extras Total: 0.00

WORK ORDER TOTAL: 92.50

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 21 Jan 2026

Customer #: 1000
BASDEN'S AMERICAN RV,

