



600 E. Baseline Rd.
Evansville, IN 47725

www.AmericanRVCenter.com

812.867.5200
FAX 812.868.1012

W/O: 79389
Promised Date:
24 MAR 26

CUSTOMER WORK ORDER

WO #: 79389 (Appointment Date: 28 MAR 2026 - Time: 10:30am)

Customer: 56291 - STOREY, GOLDEN -
812-499-3747

Tag:

Author: BJW

Location: 0406 BH TO CLOSE

Stock #: 11521

Stock Desc: 2025 TT COACHMEN

CATALINA 293TQBSCKLE

Chassis #: 5ZT2CAUB1SX033826

Serial #: 5ZT2CAUB1SX033826

Mileage: 0

Licence:

Invoice #:

Date In: 28 MAR 26

Promised: 31 MAR 26

Date Sched:

Completed: 06 APR 26

Warr. Date: 16 OCT 25

Job #1 - Warranty

COMPLAINT: CUSTOMER STATES THE WATER PUMP NEVER SHUTS OFF AND ACTS AS IF IT HAS AIR IN THE LINES

CAUSE: Pulled unit into shop and hooked up to shore power. The fresh tank is 1/3 full. Verified the valves are in the correct position. The pump is not building pressure which tells me the check valve inside the pump is damaged. The water pump will need to be replaced. pulled the water pump and installed a new pump. Filled fresh tank and ran pump. The pump is still pulling air. Cut the section of line that has 2 shut off valves on it and checked the function of both valves. Located the fresh tank and removed the underbelly around the line that pull water from the tank. Checked all fittings. Cut the line the pulls from the tank and placed the line in a jug of water. Ran the pump and its still pulling air. Located where the line comes up through the floor. Cut the underbelly and cut the pex line. Pulled both sections of that line and inspected the lines. The main run of pex has a crack in the line.

CORRECTION: Filled out parts request. Cut out the damaged section and replaced with a new piece of pex with a union. Fished the pex line through the underbelly and secured it to the section that goes up through the floor and to the tank. Installed the old pump. Installed a cone washer and secured both lines to the water pump. Filled the fresh tank. Ran the pump and pressurized the water system and checked for leaks. No leaks present and the pump is no longer pulling air. Taped up the underbelly and ran self tapping screws with washers to hold the underbelly. Cleaned up mess inside the unit. Installed access panel.

Labor

Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	0.00
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	23.40
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	74.10
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	526.50
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	58.50
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	0.00

Parts

Part #	Description	Qty	Price	Total
333426	Pump - Water - Revolution - 12V - 3	1.00	57.27	57.27
30879	30879 Shut Off Valve; PEXLock; Stop Valve; 1/2 Inch PEX x 1/2 Inch PEX	1.00	7.45	7.45
30840	30840 PEXLock; 1/2 Inch PEX x 1/2 In	2.00	3.26	6.52
972625	BLUE PEX 1/2" x 5'	1.00	4.67	4.67
30840	30840 PEXLock; 1/2 Inch PEX x 1/2 In	1.00	3.26	3.26
4794186	1/2" PEX PLASTIC COUPLER	3.00	0.20	0.60
10-7150	CONE WASHER SWIVEL SEAL	1.00	0.26	0.26

Customer #: 56291
STOREY, GOLDEN



Subtotal for Job #1: 762.53

Job #2 - Internal

COMPLAINT: CUSTOMER STATES THEY'RE NOT GETTING LP TO THE STOVE BURNERS. CUSTOMER HAS NEVER TRIED THE GAS FOR THE OUTSIDE GRIDDLE EITHER.

CAUSE: There was air in the l.p. lines.

CORRECTION: Bled the lines out and turned on all burners of the stove. Went outside and verified the griddle is also working.

Labor Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	N/C
Subtotal for Job #2:			0.00

Job #3 - Warranty

COMPLAINT: CORNER OF SLIDEROOM BY FRONT BEDROOM FLOORING WON'T STAY DOWN WHEN THE ROOM IS OUT....TRIP HAZARD

CAUSE: The edge of the slideroom floor is curled up. Not sure if anything can be done to fix this other than placing something heavy on the material while its here.

CORRECTION: Placed a 2x4 over the material as i was working on the other jobs. I was able to get it lay down a bit.

Labor Code	Description	Mechanic	Total
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	0.00
Z990	MISC LABOUR CODE (EXTERNAL)	ZMS	39.00
Subtotal for Job #3:			39.00

Parts Total: 80.03
 Labour Total: 721.50
 Sublet Total: 0.00
 Extras Total: 0.00
WORK ORDER TOTAL: 801.53

Thank you for being a valued customer. We appreciate your business.

All labor is guaranteed for 90 days from invoice date. Guarantee is limited to work performed. Consequential damages are not covered. All guaranteed work must be completed in our service department.

Customer Signature : _____

Date: 06 Apr 2026

W/O: 79389
Promised Date: 31 MAR 26



Customer #: 56291
STOREY, GOLDEN

