

FOREST RIVER WARRANTY CLAIM FORM

DEALER ACCOUNT # 0008794
 MYERS RV CENTER INC
 12024 CENTRAL AVE S.E.
 ALBUQUERQUE, NM 87123
 USA

CLAIM STATUS Paid
 CLAIM 2537325
 CLAIM ORIGIN WEB
 ORIGINAL CLAIM ID
 VIN 5ZT2AVEC5TG815374
 CHASSIS VIN
 MILEAGE 0
 SITE/WAREHOUSE 452 / 452
 ITEM # AVT16BHX-452
 DEALER RO # 72794
 CLAIM START DATE 12/29/2025
 CLAIM END DATE 01/05/2026

Labor rate: \$190.00

OWNER INFORMATION
 DANIEL RICE
 10413 MANZANILLO AVE NE
 Albuquerque, NM 87111
 USA

Retail Date of Purchase 01/02/2026 WARRANTY EXPIRATION DATE 01/02/2027

Claim Line Details

Labor

| | | |
|---------|---------------------------------------|---|
| Line# 1 | Operation Code 60-141-12-00-001560 | Operational Description P-Trap - Plumbing/Shower, Tub Surround/Resecure or Tighten/No Tread Code |
| | Complaint, Cause, Correction | Original Note : stephanie@dealer-advisors.com, 2025-12-29 17:57:31 :: Complaint: Water on the ground from the underbelly Cause: Leaking gasket on the shower drain. Had winterized unit and found antifreeze coming out of the bottom board passenger side behind the axle. Traced leak to the shower drain. Had to remove 4 screws and take access cover off, found antifreeze below the swivel nut, Correction: Unscrewed p-trap and checked the gasket, found that it had debris under it. Cleaned the fitting and the gasket and reinstalled the p-trap. Poured antifreeze in the shower drain and it is no longer leaking. Reinstalled the access panel with 4 screws. |
| Model# | Dlr Sub Hrs 0.80 | Sub Labor Amt \$152.00 |
| Serial# | Appr Hrs 0.80 | Appr Labor Amt \$152.00 |
| | Notes | NVCB,To repair drain.Per dealers description of this repair. This authorization is pending ALL requirements of repair code have been met.TD |

Submitted Labor Amt \$152.00
 Parts & Freight \$0.00
 Total \$152.00

Approved Labor Amt \$152.00
 Parts & Freight \$0.00
 Total \$152.00

DEALER _____ DATE _____
SIGNATURE
 I certify that I have performed these repairs consistent with Forest River Policies.

CUSTOMER _____ DATE _____
SIGNATURE
 All repairs described have been inspected and are satisfactory.