



12024 Central Ave SE ★ Albuquerque NM 87123
 www.MYERSRV.com
 (505)298-7691 ★ 1-800-748-2078 ★ FAX (505)293-7172

W/O: 72745
 Promised Date:
 02 DEC 25



WO #: 72745 (Appointment Date: 04 DEC 2025 - Time: 02:15pm)
 Customer Name: 60749 - CECIL, LINDA KAY
 Completed Date:
 Invoice#:
 Author: BRIAN
 Stock Desc: 9491 2025 TRACER 190RB
 Serial#: 5ZT2TRHB2SB525920
 Chassis#: 5ZT2TRHB2SB525920
 Miles/Hrs:
 Tag#: 6954
 Purchased Date: 09 OCT 25
 Warranty Date: 09 OCT 25
 Date In: 04 DEC 25
 Time In:

Job #1 - Warranty

COMPLAINT: CUSTOMER STATES REAR SLIDE COLUMN SEPARTING FROM SIDEWALL AT REAR EXTERIOR

CAUSE: Unknown cause

CORRECTION: Where the screws pulled out of the fiberglass there are a spider cracks in the fiberglass that extend past the H column. Well have to remove the H column on the one side after bracing the slide out, will have to have the fiberglass repaired and painted. Also, there are two screws that pulled out in the lower black decal, which is gonna have to be replaced also. In order to replace the decal I have to remove the outside shower, the black tank flush, and the city water connection. Once all that is removed, I can scrape out the decal. Install the new decal cut out the openings for the plumbing reconnect the plumbing reinstall the outside shower reseal with clear silicone, and I will have to pressure test the system to ensure there are no leaks. Once the slide is able to be reinstalled, I will have to pre-drill holes through the H column into the wall in between all of the existing holes in order to securely install this slide. In addition to screws, I would install a bolt one at the bottom of each H column that goes all the way through the wall to the inside, so we can actually through bolt into the structure.

- 0.3 R&I city water connection
- 0.3 R&I black tank flush connection.
- 0.8 R&I outside shower box
- 1.0 decal R&R
- 0.5 slide removal and bracing for body work
- 1.3 realign, predrill, reinstall slide, seal open holes with black silicon
- 1.0 install thru bolts in bottom corners of slide room.
- 0.5 pressure test water system to check for leaks

6.0 hours requested
 \$1226.00 SUBLET FOR FIBERGLASS REPAIRS

Labor

Job #	Description	Total
1	SLIDE OUT ROOM DIAGNOSTIC TIME	N/C

Other Services

Code	Description	Qty	Price	Total
SS	SHOP SUPPLIES	1.00	N/C	N/C

Subtotal for Job #1: 0.00

Customer #: 60749
 CECIL, LINDA KAY



W/O: 72745
Promised Date: 12 DEC 25

Parts Total:	0.00
Labour Total:	0.00
Sublet Total:	0.00
Extras Total:	0.00
WORK ORDER TOTAL:	0.00

NOTICE:
DUE TO A LACK OF SPACE, A \$15/DAY STORAGE FEE WILL APPLY IF YOU DO NOT PICK UP YOUR UNIT WITHIN 48 HOURS OF NOTICE OF COMPLETION

MANUFACTURER'S WARRANTIES AND SERVICE CONTRACTS DO NOT COVER DIAGNOSTIC TIME IF NO PROBLEM IS FOUND

ALTHOUGH WE TAKE PRECAUTIONS TO INSURE YOUR VEHICLE'S SECURITY WHILE IN FOR REPAIRS, WE ARE NOT RESPONSIBLE FOR ANY LOSS OR DAMAGE TO THE VEHICLE OR CONTENTS DUE TO FIRE, THEFT, OR ANY OTHER CAUSE BEYOND OUR CONTROL. WE WOULD APPRECIATE YOUR ASSISTANCE BY REMOVING OR SECURING YOUR VALUABLES SUCH AS GUNS, CAMERAS, JEWELRY, CASH, ETC.

I hereby authorize Myers RV Center, Inc. to perform the repair work set forth in this work order, including the parts and materials necessary. I agree that you are not responsible for delays caused by unavailability of parts or delays in parts shipments by the supplier or transporter. I hereby grant you and/or your employees permission to operate the vehicle herein described on streets and highways for the purpose of testing, inspection or transporting to sublet vendors. An express mechanics lien is hereby acknowledged on the herein described vehicle to secure the payment for repairs performed.

Date: 08 Jan 2026

Customer Signature : _____



Customer #: 60749
CECIL, LINDA KAY



Customer Work Order

