



12024 Central Ave SE ★ Albuquerque NM 87123
www.MYERSRV.com
(505)298-7691 ★ 1-800-748-2078 ★ FAX (505)293-7172

W/O: 72745
Promised Date:
43 DEC 25



WO #: 72745 (Appointment Date: 04 DEC 2025 - Time: 02:15pm)
Customer Name: 60749 - CECIL, LINDA KAY Completed Date: 23 FEB 26
Invoice#: Author: BRIAN
Stock Desc: 9491 2025 TRACER 190RB
Serial#: 5ZT2TRHB2SB525920
Chassis#: 5ZT2TRHB2SB525920 Date In: 04 DEC 25
Miles/Hrs: Time In:
Tag#: 6954
Purchased Date: 09 OCT 25
Warranty Date: 09 OCT 25

Job #1 - Warranty

COMPLAINT: CUSTOMER STATES REAR SLIDE COLUMN SEPARTING FROM SIDEWALL AT REAR EXTERIOR

CAUSE: Unknown cause
Slide separating

CORRECTION: Where the screws pulled out of the fiberglass there are a spider cracks in the fiberglass that extend past the H column. Well have to remove the H column on the one side after bracing the slide out, will have to have the fiberglass repaired and painted. Also, there are two screws that pulled out in the lower black decal, which is gonna have to be replaced also. In order to replace the decal I have to remove the outside shower, the black tank flush, and the city water connection. Once all that is removed, I can scrape out the decal. Install the new decal cut out the openings for the plumbing reconnect the plumbing reinstall the outside shower reseal with clear silicone, and I will have to pressure test the system to ensure there are no leaks. Once the slide is able to be reinstalled, I will have to pre-drill holes through the H column into the wall in between all of the existing holes in order to securely install this slide. In addition to screws, I would install a bolt one at the bottom of each H column that goes all the way through the wall to the inside, so we can actually through bolt into the structure.

- 0.3 R&I city water connection
- 0.3 R&I black tank flush connection.
- 0.8 R&I outside shower box
- 1.0 decal R&R
- 0.5 slide removal and bracing for body work
- 1.3 realign, predrill, reinstall slide, seal open holes with black silicon
- 1.0 install thru bolts in bottom corners of slide room.
- 0.5 pressure test water system to check for leaks

6.0 hours requested for this repair.

Parked unit inside ran the slide room out
Removed screws from h column pulled h column out
Removed black tank drain and city water and outdoor shower
Cleaned and lubricated rails and gears , set the H column in place
Moved the H column closer to the unit and pushed the slide room in until it was even on both sides
Took measurements and all rails were 2 1/2 inches
Secured the H column in place with a screw at the top and bottom drilled out all the holes and used rivets to secure the H column completely
Reinstalled the outside bulb seal
Ran the slide room in and out and synchronized the motors

Customer #: 60749
CECIL, LINDA KAY



W/O: 72745
Promised Date: 12 DEC 25



Customer #: 60749
CECIL, LINDA KAY



Cleaned and lubricated he front rollers and slide rails
Checked the slide for operation and is working correctly
Cleaned side of unit
Installed new decal
Screwed outdoor shower , city water and black tank flush back to the side of the unit
Reinstalled water heater door
Silicone sealed outdoor shower city water, and lack tank flush and the edge where the decal met the slide
Work complete

Labor		
Job #	Description	Total
1	SLIDE OUT ROOM DIAGNOSTIC TIME	570.00

Parts				
Part #	Description	Qty	Price	Total
F100465695	GRAPHIC DC#5 TRACER LH (140569)	1.00	21.78	21.78

Sublet		Total
Description		
REPAIR SIDEWALL		1,226.00

Other Services				
Code	Description	Qty	Price	Total
FRT	SHIPPING & HANDLING CHARGES	1.00	40.25	40.25

Subtotal for Job #1: 1,858.03

Parts Total: 21.78
Labour Total: 570.00
Sublet Total: 1,226.00
Extras Total: 40.25
WORK ORDER TOTAL: 1,858.03

NOTICE:
DUE TO A LACK OF SPACE, A \$15/DAY STORAGE FEE WILL APPLY IF YOU DO NOT PICK UP YOUR UNIT WITHIN 48 HOURS OF NOTICE OF COMPLETION

EFFECTIVE 01/12/2026 A CREDIT CARD SURCHARGE OF 3% WILL BE APPLIED TO ALL CREDIT CARD TRANSACTIONS

MANUFACTURER'S WARRANTIES AND SERVICE CONTRACTS DO NOT COVER DIAGNOSTIC TIME IF NO PROBLEM IS FOUND

ALTHOUGH WE TAKE PRECAUTIONS TO INSURE YOUR VEHICLE'S SECURITY WHILE IN FOR REPAIRS, WE ARE NOT RESPONSIBLE FOR ANY LOSS OR DAMAGE TO THE VEHICLE OR CONTENTS DUE TO FIRE, THEFT, OR ANY OTHER CAUSE BEYOND OUR CONTROL. WE WOULD APPRECIATE YOUR ASSISTANCE BY REMOVING OR SECURING YOUR VALUABLES SUCH AS GUNS, CAMERAS, JEWELRY, CASH, ETC.

I hereby authorize Myers RV Center, Inc. to perform the repair work set forth in this work order, including the parts and materials necessary. I agree that you are not responsible for delays caused by unavailability of parts or delays in parts shipments by the supplier or transporter. I hereby grant you and/or your employees permission to operate the vehicle herein described on streets and highways for the purpose of testing, inspection or transporting to sublet vendors. An express mechanics lien is hereby acknowledged on the herein described vehicle to secure the payment for repairs performed.

Date: 23 Feb 2026

Customer Signature : _____

