

BASDEN RV CENTER, INC dba AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 74405
MANUFACTURER'S CLAIM #:

Manufacturer: 10024 - FOREST RIVER TRAVEL TRAILER
Customer: 10245 - CHAD T. PRICE
Address: 1118 DORAL ST MT CARMEL, IL

62863

Phone: 618-263-7854

Stock Number: 10871 - 2023 CATALINA 313RLTSLE 5ZT2CAWB2PX028798

VIN: 5ZT2CAWB2PX028798 HIN: SER#: 5ZT2CAWB2PX028798

Mileage: 0 Work Order Comp: 26 AUG 24

Auth. No: Dealer #:

Warr. Date: 30 MAY 23 Work Order Date: 02 AUG 24 Inv #: 408644

WO # Job # Description JOB INFORMATION

74405 2 seal tape on all 3 slides see Chad
Slideroom roof
Cleaned off all three slideroom roofs on taped area. Put new
extream tape on. Siliconed against t bar. Put black extream tape
on corners of t bar over the screws. Put vinyl insert in gutter
on small awning. Siliconed. Took pics.

74405 7 All the slide corner caps have made a hole in the bulb seals
Bulb seal
Put black extream tape on corners of t bar to cover screw heads.
Replaced bulb seals per Chad. Sprayed seal saver on all seals.

74405 10 PULL THE WALL BOARD LOOSE ON THE DOOR SIDE SLIDE ROOM TO MAKE
SURE THERE IS NO ISSUES WITH WATER NEAR THE DINNETT
Water leak
Removed awning arms. Removed t bars. Removed j wrap. Remove three
pieces of siding and check insulation. Take pics. Some insulation
was wet. Removed and put fan on walls. They were not wet but put
fan on anyway. I fixed the problem by putting vinyl insert on
gutter rail.and siliconed where needed. Remove silicone on
siding.Put new insulation in. Put siding back up. Put t bars
back. Tape off and siliconed. Put awning rails back. Siliconed
all screw holes first. Moved rear arm down 1 inch.

74405 4 Replace gutter over the door side slide room it puddles up and
leaked over slide room install new gutter over entire side

Claim : 74405

 WO # Job # Description JOB INFORMATION

Gutters
 Tie back awning arms. Removed both gutters on door side. Installed new gutters. Started from the center of the coach and dropped to the down spots. Siliconed under the gutters. Dicor on top of gutters. Put vinyl insert in on both sides of the gutters.

74405 5 Door side slide trim coming loose on the rear top toward the camper
 Trim
 Removed screws and put in longer screws.

74405 6 Slide ski is loose on the door side slide just rear and the front off door side front slide room
 Ski
 Put tape primer on floor. Put new tape on and stick back.

 Part No Job# Description PARTS Qty Price Total

500629	2	SIKASIL N PLUS WHITE		2.00	18.22	36.44
420104	2	QUICK ROOF EXTREME 4" X 25'		3.00	33.12	99.36
420111	2	QUICK ROOF EXTREME - BLACK FOR RV		1.00	33.12	33.12
338809	7	Seal - D Seal - EK - Modified		30.00	0.97	29.10
F100134895	10	12" SILVER METAL X 167"		1.00	32.32	32.32
F100163427	10	METAL, .024 12 X 210" SM 1" CM RE		1.00	40.49	40.49
F100359506	10	SILICONE, NEUTRAL CURE SILICONE 1		2.00	12.09	24.18
20-6957	4	INSERT GUTTER/AWNING RAIL- BLACK-		2.00	66.87	133.74
500447	4	E469 BLACK HD 1" x 100' INSERT TR		1.00	20.33	20.33
410062	4	NON SELF LEVELING DICOR		1.00	7.31	7.31
500627	4	CLEAR SIKASIL PLUS		2.00	18.41	36.82

 Lab Code Job# Description LABOUR Hrs Rate Total

Z990	2	MISC LABOUR CODE (EXTERNAL)		0.02	170.00	3.40
Z990	2	MISC LABOUR CODE (EXTERNAL)		0.50	170.00	85.00
Z990	2	MISC LABOUR CODE (EXTERNAL)		2.48	170.00	421.60
Z990	7	MISC LABOUR CODE (EXTERNAL)		0.70	170.00	119.00
Z990	10	MISC LABOUR CODE (EXTERNAL)		2.50	170.00	425.00
Z990	10	MISC LABOUR CODE (EXTERNAL)		0.00	170.00	0.00
Z990	10	MISC LABOUR CODE (EXTERNAL)		2.50	170.00	425.00
Z990	4	MISC LABOUR CODE (EXTERNAL)		1.20	170.00	204.00
Z990	4	MISC LABOUR CODE (EXTERNAL)		0.00	170.00	0.00
Z990	5	MISC LABOUR CODE (EXTERNAL)		0.10	170.00	17.00
Z990	6	MISC LABOUR CODE (EXTERNAL)		1.00	170.00	170.00

Parts Total: 493.21
 Labour Total: 1,870.00
 Sublet Total: 0.00
 Extras Total: 0.00

>>>> Claim Total: 2,363.21

Customer Signature:_____

Date: _____

Claim : 74405

```

*****
Lab Code  Job#  Description      LABOUR      Hrs      Rate      Total
*****

```