

GREENEWAY, INC.
8220 STATE HWY 13 SOUTH
WISCONSIN RAPIDS WI
US
54494
(715) 325-5170

WORK ORDER # 11811

Date In:	20 MAR 25	Author:	KOTT
Promised Date:	25 DEC 25	Stock No:	10809
:	:	Year:	2023
Customer Name:	1020 - GRAND DESIGN	Manufacturer:	GRAND DESIGN
Address:	11333 COUNTY RD 2	Brand:	TRANSCEND XPLORE
:	MIDDLEBURY, IN	Model:	297QB
Postal/Zip:	46540	Miles/Hrs:	0
Phone#(res):	888-825-2820	Exterior Color:	:
Phone#(bus):	:	Unit Type:	TT-TRAVEL TRAILER
Cell Phone:	:	License#:	:
Email:	NONE	Tag#:	DB 3/24
Purchased Date:	:	:	:
Delivery Date:	:	:	:
InService Date:	:	:	:
Serial#:	573TT3622P8825959	:	:

Job #	Description	JOB INFORMATION	Type	Bill To
1	COMPLAINT:	FOUND WHILE DOING THE SIX MONTH MANUFACTURER AGREEMENT ROOF INSPECTION- THE REAR CORNER OF THE THE UNIT HAS A SOFT SPOT	W	1020 GRAND
	CAUSE:	The alpha sealant failed and the manufacturer couldn't hit the pre-drilled holes causing multiple roof attachments to crack. I removed what screws I could find and then I had to pry and rip both of the sheets of decking off. The front section was protected by the thermal barrier so the moisture didn't get in. On the back, the thermal barrier was cut short so the moisture got past it causing the rafters to swell with water. I pulled all of the screws and staples that were left in the rafters and I let it dry. After everything was dry I cut out the roof vent and hole for the solar and mounted both sheets of decking. I went over the seams with fiber tape when I was done. I cut the sealant along all of the screws tracks, pulled the screws and staples and removed the tracks. I cut the sealant along all the roof mount fixtures, pulled the screws and removed them from the roof. I cut the roof		

Continued on page 2

Work Order : 11811

Job #	Description	JOB INFORMATION	Type Bill To
-------	-------------	-----------------	--------------

membrane into strips and peeled it off the decking. I replaced both of the damaged sheets of decking, prepped the roof, and went and got todd and Cody to help roll out the roof membrane (.8). After we rolled out the roof i cleaned all the putty and sealant off of everything I removed, re puttied everything and put it all back on. I went over everything on the roof with self leveling dicor, used non-sag dicor along the top edges of the screw tracks and silicone on the bottom.

CORRECTION: Done. R&R ROOF MEMBRANE AND THREE SHEETS OF DECKING- REQUESTING 51 HOURS OF LABOR APPROVED 36 HOURS ROOF R&R APPROVED 3 HOURS DECKING

Job #	Part No	Description	PARTS	Bill to	Qty	Price	Total
1	677917007172	INSTALLATION COMPONENT K	W-1020		1	298.21	298.21
1	EST	DECKING	W-1020		0	0.00	0.00
1	677917012251	EPDM PLUS 96 X 40 WHITE	W-1020		1	1,076.26	1,076.26
1	014717400336	REPLACE ALL PLMBG VENT K	W-1020		2	5.68	11.36
1	756815008754	MUSHROOM STYLE PLUMBING	W-1020		1	11.60	11.60
1	822020945	SOLAR ROOF TOP ELECTRICA	W-1020		1	36.84	36.84
1	677917000333	Dicor 501LSW-1 EPDM Self	W-1020		12	8.72	104.64
1	146878	NOVAFLEX SEALANT TRANSLU	W-1020		1	11.23	11.23
1	677917000661	10.3oz LAP SEALANT WHITE	W-1020		1	9.05	9.05

Job#	Lab Code	Description	LABOUR	Mech	Bill to	Hrs	Rate	Total
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		14.44	140.00	2,021.60
1	RV30I-5	ROOF DECK R&R (PER SHE	JGK	W-1020		0.00	115.00	0.00
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		0.00	140.00	0.00
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		0.57	140.00	79.80
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		3.47	140.00	485.80
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		3.08	140.00	431.20
1	RV30I-5	ROOF DECK R&R (PER SHE	JGK	W-1020		0.79	115.00	90.85
1	RV30I-5	ROOF DECK R&R (PER SHE	JGK	W-1020		1.07	115.00	123.05
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		0.46	140.00	64.40
1	RV30I-5	ROOF DECK R&R (PER SHE	JGK	W-1020		0.20	115.00	23.00
1	RV30I-5	ROOF DECK R&R (PER SHE	JGK	W-1020		0.94	115.00	108.10
1	RV30I-5	ROOF DECK R&R (PER SHE	JGK	W-1020		0.00	115.00	0.00
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		3.31	140.00	463.40
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		3.22	140.00	450.80
1	RV30I-8	ROOF R&R RUBBER (PER L	JGK	W-1020		4.31	140.00	603.40

Continued on page 3

Work Order : 11811

```
*****
Job#  Lab Code  Description   LABOUR   Mech Bill to      Hrs      Rate      Total
*****
   1  RV30I-8   ROOF R&R RUBBER (PER L JGK  W-1020      3.14    140.00    439.60
*****
```

```
*****
Job #  Excode   Description   EXTRAS      bill to      Qty      Price      Total
*****
   1   SC       SERVICE CALL                W-1020      1.00      3.75      3.75
   1   SSE      SHOP SUPPLIES - EXTERNAL    W-1020      1.00      0.00      0.00
   1   M        PANEL - HOME DEPOT          W-1020      0.00      0.00      0.00
*****
```

```
*****
                                BILLINGS SUMMARY
Type Bill Id      Parts      Labour      Sublet      Extras      Tax      Total
*****
W      1020        1559.19    5385.00      0.00      3.75      0.00      6,947.94

      Totals      1559.19    5385.00      0.00      3.75      0.00      6,947.94
*****
```

&k2S
&k0S