

BASDEN RV CENTER, INC D.B.A. AMERICAN RV
600 E. Baseline Rd.
Evansville, IN
US
47725
812-867-5200

WARRANTY CLAIM # 66108
MANUFACTURER'S CLAIM #:

Manufacturer: 1013 - KEYSTONE RV CO
Customer: 38433 - DAN LEWIS
Address: 2110 HARMONY WAY
EVANSVILLE, IN
47720
Phone: 812-453-5579
Stock Number: 10073 - 2019 SPRINGDALE 280BH 4YDT28021K3100341
VIN: 4YDT28021K3100341 HIN: SER#: 4YDT28021K3100341
Mileage: 0 Work Order Comp: 21 JAN 22
Auth. No: Dealer #: 1194
Warr. Date: 23 MAR 19 Work Order Date: 14 DEC 21 Inv #: 372333

WO # Job # Description JOB INFORMATION

66108 ROOF REPLACE COMPLETE ROOF MEMBRANE WITH NEW UNDERLAYMENT AND DECKING
IF NEEDED.
helped bret lay roof
REMOVED GUTTERS ON BOTH SIDES AND AWNING. REMOVED FRONT AND REAR
TRIM. REMOVED TWO VENTS AND TWO PIPE VENTS. REMOVED SKYLIGHT.
REMOVED AIRCON. REEMOVED RUBBER ROOF. GLUE AND STAPLE DOWN NEW
1/4'' UNDER LAYMENT. TAPE OFF SEAMS AND EDGES. GLUE DOWN NEW
RUBBER ROOF. PUT BACK GUTTERS AND AWNING. PUT ON NEW FRONT AND
REAR TRIM. PUT BACK VENTS AND TWO NEW PIPE VENTS. PUT BACK
SKYLIGHT. DICOR WHERE NEEDED. AND SILICONE WHERE NEEDED. REMOVE
AIRCON SEAL AND PUT A NEW ONE ON. MOUNT AIRCON AND RUN TO MAKE
SURE IT WORKS. REMOVE DOOR FRAME TO BEDROOM. REMOVE FACE PLATES
ON SLIDEROOM. REMOVE RUBBER SEAL ON INSIDE OF SLIDEROOM. REMOVE
WINDOW IN BEDROOM. REMOVE DAMAGED WALLS AND STAPLES. CUT AND
INSTALL NEW PANELS. ROUTER OUT WINDOW. RE INSTALL WINDOW. PUT
SEAL BACK AND INSIDE TRIM. PUTTY WHERE NEEDED.

Part No Job# Description PARTS Qty Price Total

HNG5650 ROOF PUTTY TAPE - ROLL 3.00 5.41 16.23
CMC25071 ROOF A/C GASKET PACKAGE 14"X 14" UNIVE 0.00 15.25 0.00
520357 ROOF 1/4" UNDERLAYMENT 8.00 32.20 257.60
CMC40033 ROOF 40033 REPLACE ALL PLUMBING VENT 0.00 1.07 0.00
220849 ROOF CONSTRUCTION ADHES 10.00 3.43 34.30
4713 ROOF 48" X 96" TWEED PANEL 0.00 47.17 0.00

Claim : 66108

Part No	Job#	Description	PARTS	Qty	Price	Total
12246	ROOF	WOOD DECKING		0.00	43.84	0.00
376374	ROOF	Adhesive - Roof -		2.00	59.55	119.10
238454	ROOF	Sealant - Self Lev		12.00	6.87	82.44
396327	ROOF	Roof - Membrane -		1.00	386.53	386.53
541120	ROOF	Seam - Tape - 1" -		1.00	22.52	22.52
CMC40138	ROOF	REPLACE-ALL PLUMB VENT - BLACK		2.00	3.84	7.68
RVDE469	ROOF	E469 BLACK HD 1" x 100' INSERT TR		1.00	19.56	19.56
20-6908	ROOF	Flat Trim Type; 1-		1.00	16.16	16.16
DCR551LSW-1	ROOF	NON SELF LEVELING DICOR		2.00	6.12	12.24
219088	ROOF	SILICONE II BLACK		1.00	8.04	8.04
APP017-412406	ROOF	SILICONE - N PLUS - CLEAR		1.00	7.73	7.73
568579	ROOF	PANEL -5/32" x 48"		3.00	39.57	118.71

Lab Code	Job#	Description	LABOUR	Hrs	Rate	Total
Z990	ROOF	MISCELLANEOUS REPAIR		1.00	130.00	130.00
Z990	ROOF	MISCELLANEOUS REPAIR		0.00	150.00	0.00
Z990	ROOF	MISCELLANEOUS REPAIR		5.99	150.00	898.50
Z990	ROOF	MISCELLANEOUS REPAIR		0.06	150.00	9.00
Z990	ROOF	MISCELLANEOUS REPAIR		0.24	150.00	36.00
Z990	ROOF	MISCELLANEOUS REPAIR		3.11	150.00	466.50
Z990	ROOF	MISCELLANEOUS REPAIR		4.21	150.00	631.50
Z990	ROOF	MISCELLANEOUS REPAIR		2.16	130.00	280.80
Z990	ROOF	MISCELLANEOUS REPAIR		2.97	130.00	386.10
Z990	ROOF	MISCELLANEOUS REPAIR		4.18	130.00	543.40
Z990	ROOF	MISCELLANEOUS REPAIR		4.04	130.00	525.20
Z990	ROOF	MISCELLANEOUS REPAIR		1.00	130.00	130.00
Z990	ROOF	MISCELLANEOUS REPAIR		4.06	130.00	527.80
Z990	ROOF	MISCELLANEOUS REPAIR		3.99	130.00	518.70
Z990	ROOF	MISCELLANEOUS REPAIR		1.09	130.00	141.70
Z990	ROOF	MISCELLANEOUS REPAIR		2.89	130.00	375.70
Z990	ROOF	MISCELLANEOUS REPAIR		4.01	130.00	521.30

Excode	Job#	Description	EXTRAS	Qty	Price	Total
SS	ROOF	SHOP SUPPLIES		0.00	35.00	0.00
FRT	ROOF	FREIGHT		1.00	250.00	250.00
EDF	ROOF	ENVIROMENTAL DISPOSAL FEES		0.00	150.00	0.00
FRT	ROOF	FREIGHT & CRATE - PANELING		1.00	134.36	134.36

Parts Total: 1,108.84
 Labour Total: 6,122.20
 Sublet Total: 0.00
 Extras Total: 384.36

>>>> Claim Total: 7,615.40

Customer Signature: _____

Date: _____